



OCCASION

This publication has been made available to the public on the occasion of the 50th anniversary of the United Nations Industrial Development Organisation.



DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

CONTACT

Please contact <u>publications@unido.org</u> for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at www.unido.org

	DOC N.	CR98/103	
Cannon	Object	Phasing out of CFC's at MEE	
polyuretane technology	Contract	UNIDO N. 97/097	
<u></u>			

COMMISSIONING REPORT

RETROFITTING OF THE REFRIGERATOR CABINET AND DOOR FOAMING PLANTS FOR THE REPLACEMENT OF CFC WITH CYCLOPENTANE AS BLOWING AGENT

D			1			
С						
В						
A	04/12/98	FIRST ISSUE		M. BARALE		13
Rev.	Date	Description		Prepared	Control	Approv.

	DOC N.	CR98/103	
Cannon	Object	Phasing out of CFC's at MEE	, ,
polyuretane technology	Contract	UNIDO N. 97/097	

1. INTRODUCTION

After the installation phase ,completed in July 1998 and after the TUV inspections, carried out in July and October, the Contractor has performed the Commissioning, Start-up, Test run and Training on the job phases of the modified plant in accordance with the contract n. 97/097.

On November 28th all the above mentioned phases have been completed

Here below it is briefly summarised the work performed under the Contract up to the Commissioning completion.

The Contractor's actions basically concerned the following zone of the modified plant:

- Cyclopentane storage tank area
- Wet area
- Process fluid connection piping between wet and dry area
- Cabinets /doors foaming area

	DOC N.	CR98/103	
Cannon	Object	Phasing out of CFC's at MEE	
polyuretane technology	Contract	UNIDO N. 97/097	

2. CYCLOPENTANE STORAGE TANK AREA

- Installation of the C5 storage tank, assembly of the accessory parts and connection of the electrical / pneumatic parts
- Assembly of the C5 piping between C5 storage tank and the the wet area
- Pneumatic and Electric circuit check
- Grounding check
- Flushing of the tank and the piping with nitrogen
- Pressure test of the C5 piping
- Check of the operating sequences (blank test on work/filling/depressurization cycles)
- Filling the tank with cyclopentane
- Tank pressurization

	DOC N.	CR98/103
Cannon	Object	Phasing out of CFC's at MEE
polyuretane technology	Contract	UNIDO N. 97/097

3 WET AREA

- Installation of the cyclopentane/polyol premix and dosing unit.
- Installation of the fan over the box of the premix / dosing unit.
- Installation of the gas sensors.
- Installation of the isocyanate dosing unit
- Assembly of the accessory parts and connection of the electrical and pneumatic part.
- Connection of the machines with the mixing heads (see point n.4).
- Pneumatic and electric circuit check.
- Hydraulic circuit check
- Grounding check.
- Settings of start-up parameters (temperature, pressure etc.)
- Operating test: blank test on machine and safeties
- Filling the tanks
- Service simulation test (dry cycle)
- Pumps adjusting and checking
- Turning on the machine

	DOC N.	CR98/103
Cannon	Object	Phasing out of CFC's at MEE
polyuretane technology	Contract	UNIDO N. 97/097

4. PROCESS FLUID CONNECTION PIPING BETEWEEN WET AND DRY **AREA**

- Installation of the poliol/isocyanate/oil /nitrogen piping
 Flushing of the piping with nitrogen
 Pressure test of the piping

- Operating test

	DOC N.	CR98/103
Cannon	Object	Phasing out of CFC's at MEE
polyuretane technology	Contract	UNIDO N. 97/097

5. CABINET/DOOR FOAMING AREA

- Installation of the foaming heads, assembly of the accessory parts and connection of the electrical / pneumatic parts
- Installation of the fans
- Installation of the gas sensors
- Pneumatic, electric and hydraulic circuit check
- Grounding check
- Ventilation circuit check
- Gas detection circuit check
- Setting of start-up parameters
- Operating test: blank test on heads, foaming fixtures and safeties
- Preparation for the start-up
- Pouring preparation of the machine
- Foam quality check (realised by positioning a bag under the outlets of the mixing heads): cream time, gel time, touch time and free density check
- Performance tests: Pouring cycle, cabinet and doors production, quality check of the foamed cabinet/door.

	DOC N.	CR98/103
Cannon	Object	Phasing out of CFC's at MEE
polyuretane technology	Contract	UNIDO N. 97/097

6. RESULTS

The commissioning and performance tests have been successful and have met the requirements of the Contract and of the Counterpart

CANNON

polyurethane technology

GROUP

energy & ecology

AFROS S.p.a. Via Galileo Ferraris 65 21042 CARONNO P. (VA) - ITALY Tel. 02/96531 Fax 02/9656897 BONO SISTEMI S.p.a. Via Resistenza 12 20068 PESCHIERA B. (MI) - ITALY Tel. 02/55302848 Fax 02/5471955

DATE: 28/11/98

COMMISSIONING ACCEPTANCE OF UNIDO PROJECT NO:97/097

SUPPLIER: CANNON BONO SISTEMI S.P.A.

BY THIS DOCUMENT MEE ACKNOWLEDGE THAT CANNON BONO SISTEMI S.P.A. HAS SATISFACTORILY COMPLETED THE COMMISSIONING CONCERING MEETERING UNIT AND SAFETY DIVICES.
FOR TOTAL ACCEPTANCE OF THE PROJECT NO:97/097 BY MEE, MUST BE SOLVED THE FOLLOWING POINTS:-

- 1* NYTROGEN GENERATOR FAILURE (DEVOTRA SUPLIES).
- 2" EMERGENCY POWER GENERATOR HAS TO BE INSTALLED AND RUN BY MEE. (ALLEDY DONE ON 28TH NOYENBEL)

NOTE: - CANNON HAS TO SUPPLY ONE SUITABLE PNEUMATIC PUMP FOR CYCLOPENTANE AND ONE INFRARED GAS SENSOR DAMAGED DURING START UP

MEE

CANNON BONO SISTEMI



TÜV Anlagen- und Urmweittechnik GmbH - Benzstraße 17 - D-89079 Ulm Unternehmensgruppe TÜV Süddeutschland

UNIDO Dr. Malayeri P.O.BOX 300

A-1400 Wien

Niederlassung Ulm

Benzstraße 17 89079 Ulm

Telefon (07 31) 49 15-2 28 Telefax (07 31) 49 15-2 60

Seite 1 von 2

Ihre Zeichen/Nachricht vom

Unsere Zeichen AW-ULMka

Tel.-Durchwahi (0731) 49 15-2 30 Fax-Durchwahl (0731) 49 15-2 60

1998-45-21

Richardt

E-Mail: Karl-Josef.Richardt@AW.TUEVSUED.DE K:VAWARICHARDTI98_DATENUNIDOUORDAMBR-UNIDO_MALAYERI.DOC

Jordan Projects NRC and MEC

Dear Mr. Malaveri,

attached I send to your information the Final Commission-lists

- NRC-JO/03/98 Revision 2 and
- MEC-JO/03/98 Revision 2

from our inspections made for Cannon Afros/Bono Sistemi.

The X for the responsibilities are mostly agreed during our inspections with both parties. Some pending points could not be agreed with both parties because the reports were not finish during the inspection. So take this only as a help or suggest but it is not our business to fix this finally.

Cannon Afros / Bono Sistemi has done a good job, that stands for the plant and for the documentation and therefore in our opinion an additional inspection to test the last pending points is not necessary.

To close these matters finally the last pending points in the Commission lists must be realised as soon as possible and confirmed by Bone Sistemi in agreement with the companies.

After we got that confirmation we will issue one certificate for each factory.

Thank you very much for your cooperation.

With kind regards

K-J Richardt



Final Commission-List on Technical Plant Inspections and Evaluations

Middle East Electrical Industries, Jordan

Niederlassung Ulm

Benzstraße 17 89079 Ulm

Seite 1 von 19

Telefon (07 31) 49 15-2 28 Telefax (07 31) 49 15-2 60

Ulm, 16.12.1998 AW-UL/Ri UL-AW/BT-E / RI-BE File No. MEC-JO/03/98 K:\AWRICHARDT\96_DATEN\BONO\JORDAN\M ECMECFINALCOM3.DOC

Plant Location:

Middle East Complex

Amman Industrial City

JORDAN

Responsible / Experts:

Richardt, Karl-Josef

TÜV-AW

Berger, Hans-Joachim

TÜV-BT-E

Companygroup TÜV Süddeutschland

Project

UNIDO Contract No. 97 / 097 with BONO SISTEMI

Order No.:

98 024 3220-2 and 98 025 3126

Dates:

July 1998

- Plant inspections and evaluations on location

Oktober 1998

- Final Plant inspections and evaluations on location

August1998

- Preparation of commission list

- Meeting on Bono Sistemi

October 1998

- Preparation of final commission list

Participants on location:

- Mrs. Barale

- Bono Sistemi

- Mr. Pulici

- Cannon Afros

- Mr. Guerra - Mr. Khalili

- Cannon Afros - MEC

- Mr. Thabbat

- MEC

- Mr. Ghandour

- MEC



		Responsible		
		Bon	MEC	Remark (October 1998)
0	Preliminary Remarks Following comission list is the result of the			
	Inspection oft Juli 1998 and has been updated after the final inspection of October 1998			
1.1	Unloading station / pentane storage tank			
1.1	Unloading station			
1.1.1	Basin			
	The place where the drums will be unloaded must be constructed as follows:		:	
	a) The place must be designed as a basin with a capacity of min 0.2 m³. .	•	- X	Has been done The metal grill will be putted in a frame of steel profile. So the basin can be cleaned at any time.
	b) The floor must be tight against pentane (concrete), cracks must be less than 0,1 mm wide.		X	little cracks in the corner of the basin must be sealed.
	c) Drain trays for rain water are not existing inside the basin.	•	-	
./				





		Resp	onsible	
		Bon	MEC	Remark (October 1998)
1.1.2	Filling Pump			
	a) The existing pump needs a suitable connection to the drum		x	MEC got a drawing from Bono must be done
	b) The pump must be included in the switch-off- system of max. and supermax level	-	-	Has been done
	 c) The clamp for earthing the drums is still missing. The existing clamp is only suitable with the particular drum 	-	-	Has been done
	d) The flexible filling pipe and gas return line are still missing		×	the filling line is suitable but the flexible gas return line is not suitable A new gas return line is needed and must be accepted by TÜV
	e) The connection from the filling pipe and the gas return line must be different.	-	-	Has been done
1.2	Pentane storage tanks	 		
1.2.1	Basin			
	a) The cables of the earthing system must be fixed finally.	-	-	Has been done
1.2.2.	Tank a) The tank must be fixed on the floor	-	-	Has been done
	b) The correct tank plate is still missing		×	was shipped by Bono Must be fixed by MEC





4	2	2	Dina

- a) the valve (automatic fire safe valve) in the pipe before the building is a return spring valve. It must be fail safe.
 - The valve should be protected against high temperature of sunshine
 - For a final evaluation concerning leakage proof the specification is necessary
 - The pressure test and test of tightness must be confirmed
- b) The c-5 line must be protected against rust
- c) The valve in the c-5 line to empty the pipe, must be installed over the basin.

1.2.4 Roof

- a) The roof for the c-5 tank and for the control panel must be in that way that the tank and the panel are protected against the direct sunshine.
- 1.2.5 a) 5 m around the tank no flammable material must be stored

1.2.5 Labels:

All electrical and mechanical devices must be marked according to the drawing.

Bon	onsible MEC	Remark (October 1998)
•	_	Has been done
-	-	Has been done
•	-	Has been done
X		must be done
	x	must be done
	×	Has been done but the pipe must be closed by a blind screw
-	-	Has been done for the control
	x	panel must be done for the tank (in east direction)
	×	must be done
-	-	Has been done The area will be marked





	Resp	onsible	
	Bon	MEC	Remark (October 1998)
a) The current supply for the control panel should come from the alarm panel, otherwise a overvoltage protection for this panel is necessary.	-	-	An overvoltage protection has been installed
b) The electrical devices must be identified in ac- cordance with the plans.	-	-	Has been done
c) The hand-/ automatic-switches of the pneumatic valves must be secured against unauthorised handling. The switch must be covered additional and a following label is necessary: "Attention, safety equipment. Changes are only allowed by authorised persons.		-	an special cover has been installed
d) lamp test	x		A system to check the signal lamps will be installed
1.2.7 Emergency switch must be installed inside the C-5 area.	x		An electrical system using an EEx-i-barriere must be installed Functions will be the same as for all emergency switches (1st level) Signal will go to safety panel and from there to remote panel



		Resp	onsible	
		Bon	MEC	Remark (October 1998)
1.3	Fire fighting / detection system			
	a) A new pump for the water supply system will		Х	The installation was not ready
	be installed			The pump and system in general
	•			are suitable but must be checked
	b) The deliver pump will get a connection with the backup generator.		X	by MEC finaly
	c) The pump of the sprinkler system will be tested each week.		x	must be done
	d) For water supply the existing watertank will be used.	-	-	
	f) Signal transmission The signal of the fire detection system must be transmitted to the safety control panel and to the remote panel in the guard room (presently not existing) All necessary safety related functions must be connected.	x		The remote panel has been installed. After the installation of the fire detection system the signal must be transmitted to the safety panel and from there to the remote panel.
1.4.	Organisation a) The operator instruction of the unloading process is missing		x	must be done
	b) The warning signs(Ex-area, no smoking, in- flammable liquid, c-5-safety datasheet)		x	must be done
	c) The operator instructions of the handling for the empty drums is missing		×	must be done
	rounding system			
a	 The cables of the earthing system must be fixed finally. 	-	-	has been done
b) The c-5 pipe must be earthed each 20 m	-	-	has been done



			Responsible			
		Bon	MEC	Remark (October 1998)		
2 V	Vet-part for door and cabinet					
2.1 E	Equipment					
а	High pressure pump Following proof according to high pressure is necessary: How much is the max. pressure of the pump? The pump hasn't inside a overflow valve to limit the pressure? Remark: The pressure gauge after the high	x	×	The pressure gauge is only adjustable till 300 bar (inside a stoppage has been installed) A label with the setpoint will be fixed duning the start up. The operator will get instructions		
	pressure pump is adjustable till 400 bar. The system is designed for max 300 bar.			about the system		
	The valve in the c-5 line in front of the wetpart enclosure must be removed.	-	-	has been done		
C	The wires and clamps of the EEx-i electric circuits are not installed separately from the other wires. The wire will be installed in a separate channel	×		must be done		
d	or protection pipe which are marked Thermostat The thermostat of the tank-heater must get a safety label with hte set point.	×		The setpoint will marked		
е	Penta twin The valve in the outgoing pipe of the daytank must be fail safe.(presently it is used for both direction by air)	-	-	has been done		





			Responsible			
		Bon	MEC	Remark (October 1998)		
2.2	Enclosure]			
	b) Electrostatic					
	The transparent plasticmaterial can get a too					
	high electrostatic charge (plain window:					
	350KV/m; ripped window: >3000 KV/m)					
	Suggest: On the inner side of the windows	-	-	Has been done		
	should be mounted a grounded metal screen.					
	c) Remark		i			
	Hight of enclosure	_	-	Is acceptable but must be		
	The uper parts of the devices are bad accessi-			changed for further projects		
	ble to maintenance and regularly checks.					
2.3	Pentan emergency push button	-	-	has been done		
	In the wet part area should be installed a pentan					
	emergency push button.		ļ !			
2.4	On the junction box outside the enclosure the	x	1			
	number according the drawing is missing.					
	number according the drawing is missing.					





		Resp	onsible	
		Bon	MEC	Remark (October 1998)
3.	Dry Part			
3.1	General	1	•	
U. 1	a) Electrical resistance of the floor	_	_	The results of the measurements
	a) Liectical resistance of the noon		1	are > 10 ⁶ Ohm
	b) Enclosure			
	The transparent plasticmaterial can get a too			
	high electrostatic charge (window: >2000			
	KV/m;)		•	
			į	
	Suggest: On the inner side of the windows	-	-	has been done
	should be mounted a grounded metal screen or		į	
	it must divided in little parts			
)			
	c) Junction boxes	[
	On the junction boxes the numbers according			
	the drawing are missing.	×		must be done
3.2.	Heating system		×	is installed but:
	Has not been installed		^	The first thermostat is adjustable
				till 400°C . It must be blocked
				below 100°C (working tempera-
				tur). The second thermostat must
•				be a safety thermostat (In case of
				a function the system must be
		;		reseted).
				The system must be switch off
				the heating system when the
				temperatur reded 100 °C.
				The safety thermostat must
				switch off the heating system
				direct via the main switch of the
				heating system.
				The installation must be done in a
				professional way.
			l	ļ l

4.



		Resp	onsible	
			MEC	Remark (October 1998)
	Type plate The typplate of the panelmaker is missing	×		is available but must be fasten
b)	Overvoltage No overvoltage protection has been provided.	-	-	has been done
c)	Batterie The capacity of the batterie is dimentioned approximitely for 10 min. This is only possible when the normal power supply for the safety panel is interrupt und in this case the backup generator starts automatically. The type plate of the battery is missing. (Capacity, data of first charging, type) The battery charging device presently isn't in	•	X	The designed system is correct, but the backup generator was not installed because the electrical panel was not available.
e)	function. The electricel drawing must be brought up to date.	×		must be done, latest direct after
f)	Transformer T 40 and 24-DC The minus-wire of the secondary circuit is not grounded.	- 	-	the start up has been done
g)	Gasmonitoring The center of the gasalarm system has not been labeled concerning the sensor position.	-	-	has be done
h)	Pilz safety relais On the clamp with the ground sign has no ground wire connected. (Final evaluation after documentation is available)	-	-	DC has been used according to the documentation the installation is correct
		}		





		Resp	onsible	
		Bon	MEC	Remark (October 1998)
i)	Timer relais The setpoints of the relais of alarmlevel increasing must be documented and marked.	x		All time relais must be marked duning the start up.
.,	Alarm defination The color and the sound of the different alarm- levels have to be defined and marked on a bourd near the safety panel.	x		Must been done
k)	For some connections clams the numers according the drawing are missing.	-	-	has been done
i)	For the acoustic alarm signal (sirene, horn) should have a possibility for reset.	-	-	has been done



Bon	MEC	Remark (October 1998)
	i	
	-	has been done
•	-	has been done
	x	must be done
-	-	has been marked
X		The pipes must be in an way that the operator and maintenance people can use the way behind the enclosure without the danger to destroy the pipes.
	- X	



			onsible			
		Bon	MEC	Remark (October 1998)		
6.	Inertisation	-				
	a) Remark: The Nitrogen generator is not functioning.		-	The generator was in function. The working pressure was 6 bar.		
	 b) After the system is finished the O2- concentration should be measured inside the cabinets. 	-	-	The 0 ₂ concentration was during the test 3.6 %. The system can be optimised if the N ₂ amount must be reduced.		
	c) The position control sensor has not been installed.		x	Not installed		
	d) The system must be calibrated regularly. For that reason suitable plastic bags must be avail- able.		X	This must be done regularly.		
	e) The amount of N_2 can be changed via the PLC .	x		Only a special educated maintenance worker is it alowed to charge the system. A special password will be necessary.		



Responsible



		Resp	onsible		
		Bon	MEC	Remark (October 1998)	
7.	General				
7.1	Pentane emergency push buttons			has been abanged to vallow	
	a) The housing of the pushbuttons should not be	•	•	has been changed to yellow	
	red (according to the international standards				
	this color will be used for fire alarm push but-	:			
	tons) Housings in yellow color and aditional				
	marking "Pentane Emergency" is recom-				
	mended.				
7.2	EEx-i cables				
	a) Cables of EEx-i and not EEx-i-circuits are used				
	with blue color.				
	A differentiation is therefore not possible.				
	Following solutions can be recommended:				
	- Using of blue cables only for EEx-i circuits				
	- Using of normal cabels inside a particular				
	cable tray. This cable tray must be marked	X		This will be done	
	(EEx-i) along the whole way.				
7.3	Back up-generator				
	a) The generator is not availabel.		X	The electrical panel of the generator is not available	
	b) A signal of a defect of the generator plant must			CIELO IS HOL EVERIADIO	
	be trans mitted to the remote panel inside the-				
	security room. (presently not available)				
	c) The safety panel will be connected direct to the		X	This must be finish before the	
	generator and the generator connected to the		^	start up.	
	company line.				
	This interjection line will get separate fuses.				
			!		
			:		
			}		





		Responsible		
			MEC	Remark (October 1998)
7.4	N2-Generator			
	The Generator wasn't in good function.		X	The generator was in good function but it reached only 9 bar. The safety valves of the pressure vessels for the air and for the N ₂ must relief the vessel according to the designed pressure of the vessel. The relief valve opend if the pressure reached 19 bar instead of 16 bar. The N ₂ -vessel has not been tested because the pressure of 11 bar are not reached by the N2-Generator. The setpoints of the relief valves must be marked and regularly tested.
7.5	Fire fighting system .		×	It will be checked wether it is
	In the areas of the wetpart and drypart automatic		^	possible to make a connection between the existing fire detec-
	smokesensors will be installed.			tion system and the safety panel.
	Sprinklersystem in the c-5 storage area.			In case this connection is not possible the new fire detection system will be connected direct to the safety panel and produce a 1st level Alarm. In the existing situation also thermosensors can be used which are explosion proof. Inside the control panel a contact is available for this function.





		Resp	onsible	
		Bon	MEC	Remark (October 1998)
7.6	 Marking / Coverning a) Pipes The pipes must be marked according to the materials which are inside (Color, flow direction) 		x	work must be done complete
	b) Pressure Gauges The min and max setpoints must be marked	x		will be during start up
	c) Timer relais The setpoints must be marked.	x		will be done during start up
	 d) Pressure air valve The manuell switch to change the position must be covered and marked. 	x		Has been done
	e) Thermostat The setpoint must be marked	x		Must be done
7.7	Remote panel in security room	-	-	it is realised
	a) is presently not available			
7.8	Signs on the plant		×	Must be done
-	Following signs should be available:			
	- Emergency exit			
	- Fire- and Explosions danger			
	 Safety data sheets of the Pentan, Polyol and Isocyanate must be available on the plant. 			
7.9	Refrigerator The refrigerator must be signed an the back with "pentane".		x	Must be done



		Resp	Responsible		
		Bon	MEC	Remark (October 1998)	
7.10	Earthing system				
	Connections with large metal structures (e.g. gas	1	x	This is valid for all parts of the	
	lines, water lines, building			plants, also for the compressors and nitrogen generator	
	structures) are required for a good potential		ļ ļ	3	
	equalisation it's recommended to]			
	use bars to the connection of these cables.				
8.	Documentation				
8.1	Inertisation				
	a) The certificate about the safety relief valve on the vessel is missing.	-	-	is available	
	b) The specification of the position control system of the mixing head (maker : Elobau) has to be available.	•	-	is available	
8.4	Gasalarmsystem				
	a) Calibration report for the gas sensors has to be submitted	-	-	is available calibration must be done conti- nously	
8.5	Measurements and Protocols				
	a) Test and measuring reports for the electrical equipment in accordance with IEC 204-1	×	-	Must be confirmed	
	·				
		}			
		ł		Į į	



8.6 Safety-related	organization
--------------------	--------------

- a) The operators and the personnel responsible for maintenance must be well trained in the plant technology of Bono Sistemi, proof of regular training must be provided.
- b) An instruction manual must be provided for the operator and the maintenance personnel; maintenance equipment (e.g. antistatic clothes, tools, personal safety equipment) must be suitable for pentane.
- c) A safety function matrix must be prepared; all safety-relevant functions must be tested and documented by well and regularly trained personnel (at least once a year) in accordance with this checklist.
- d) A coordination between the company and the official authorities (fire brigade, civil defense) is necessary; the results must be documented.
- e) For emergencies, an alarm plan must exist
 which has been coordinated with
 the fire brigade and the civil defense authority.
 Function matrix of all safety-related functions
 and report showing that all
 functional tests have been performed

	Responsible					
	Bon	MEC	Remark (October 1998)			
	x	x	Will be done during start up			
•	X	x	At last till start up			
•	x	x	During start up			
	-	-	according to MEC no special demands are required			
		x	The plan is also important for the guard in case he get a signal on the remote panel			

Responsible

Bon | MEC



Remark (October 1998)

9. General

a) The following documents must still be finalized:
 Wiring diagrams must be updated

10. Conclusion

The facilities for pentane operation had not yet been completed at the time of the TÜV audits.

Overall, the safety concept agrees with the TÜV safety strategy.

A complete audit of all safety-related aspects (such as inerting, ventilation after completion of the enclosures) was not yet possible.

In the opinion of the TÜV experts, it would be safe to start trial operation with pentane after completion of the various measures stipulated in this Commission List and all work still to be completed on the facilities.

Pentane trial operation means that in the 1st phase the plant may only be operated under the supervision of experts and that in the 2nd phase operation must be constantly monitored by specially trained personnel.

X	x	Must be done
X	X	The most important saftey equipment has been installed and tested. All mentioned demands in this report must be fulfilled till the start up. After the start up the completion of all demands of this report has to be confirmed by Bono and MEC in a written letter to TÜV. In case all demands are fulfilled a certificate can be issued.
]	

The TÜV experts

K. J. Richardt

1-7 hilletalen o H. J. Berger