



# OCCASION

This publication has been made available to the public on the occasion of the 50<sup>th</sup> anniversary of the United Nations Industrial Development Organisation.

TOGETHER

for a sustainable future

# DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

# FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

# CONTACT

Please contact <u>publications@unido.org</u> for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at <u>www.unido.org</u>

# 22288

## **PROJECT COMPLETION REPORT**

# **SECTION 1: PROJECT DATA**

1.1	Country:	Venezuela
1.2	Project number: (as per inventory)	VEN/FOA/23/INV/61 (MP/VEN/97/181)
1.3	Project title:	Phasing out ODS at Industrias Todos C.A.
1.4	Date of approval of the project:	23th ExCom Meeting in November 1997
1.5	Percentage of national ownership:	100% private company
1.6	Implementing agency:	UNIDO
1.7	Local executing agency/ Financial intermediary:	N/A
1.8	National coordinating agency:	FONDOIN
1.9	Scheduled date of completion:	May 1999
1.10	Actual date of completion:	December 1998
1.11	Date of project completion report:	September 1999
1.12	Completion report done by: (Implementing agency/National agency)	UNIDO

Prepared by: R. Serpa, SES/MPR Reviewed by: E. Puerto-Ferre, SES/MPR Date: September 1999 Date: September 1999

# **SECTION 2: EXECUTIVE SUMMARY**

4

*``* 

Item	Plan/ Approved	Actual	National Sector Impact*	Comment
ODS phase-out (in ODP tonnes)	17.8	17.8	6.1%	
Budget and expenditure (US\$)	137,520	137,395	N/A	
Cost-effectiveness (in US\$/kg)	7.73	7.72	N/A	
Project Implementation: (in months)	18	14	N/A	
Project duration	18	14	N/A	
Start up of project activities at country level as stated by Article 5 Party concerned	Dec 3, 1997	December 1997	N/A	
Grant agreement submitted to beneficiary	-	January 1998	N/A	
Grant agreement signature	-	January 1998	N/A	
Bids prepared and requested	February 1998	February 1998	N/A	
Contracts awarded	May 1998	May 1998	N/A	
Equipment delivered	November 1998	November 1998	N/A	
Commissioning and trial runs	November 1998	December 1998	N/A	
Decommissioning and/or destruction of redundant baseline equipment	N.A.	N.A.	N/A	
Submission of completion report	May 1999	April 1999	N/A	

Expressed in percentage of National/Sector consumption.

<u>Overall Assessment of the Project:</u> A brief description of no more than 300 words of the degree to which the project achieved its objective(s), major problems encountered and lessons learned.

The project has been initiated and prepared in 1997 based on the Venezuelan Country Programme for the phase out of ozone depleting substances. Following approval by the ExCom the project was carried out in three stages:

- 1. Procurement of the new high pressure machine and equipment.
- 2. Installation of the new equipment.
- 3. Commissioning, training, prototyping and testing.

The chosen substitute was HCFC-141b and has totally replaced the originally applied foam blowing agent CFC-11.

The Venezuelan Authorities have checked the installation and certified that both the premisses and the facilities are free of hazards and danger for the staff and also have destroyed the ODS equipment. The project had been developed with out problems.

## **SECTION 3(A): ODS PHASE OUT**

# **Pre-Conversion**

3.1 Main lines of products manufactured: (as reported in project document)

Production of molded rigid PU foam (chairs).

3.2 Annual production level: (as reported in project document)

17.8 MTs of CFC-11 were used to manufacture 90,000 chairs.

3.3 ODS Consumed: (as reported in project document)

ODS (1):	<b>CFC-11</b>	Quantity (ODP tonnes):	17.8 MT
ODS (2):	-	Quantity (ODP tonnes):	-
Total:	<b>CFC-11</b>	Quantity (ODP tonnes):	17.8 MT
National/ se	ctor impact:	6.1% (In percentage of Na	ational consumption)

#### Post-Conversion

3.4 Year of project commissioned: 1998

3.5 Year of commencement of new production: 1999

3.6 The transition of ODS-based to Non-ODS-based production

Year	Units Produced with ODSs	ODSs Consumed (ODP tonnes)	Units Produced with Substitutes	Substitutes Consumed (tonnes)
1997*	90,000 units	17.8 MT	-	-
1998	96,000 units	18.8 MT		
Total	186,000 units	36.6 MT		

Year of project approval

3.7 If there is a variance between the ODS phase-out target in the project document and the actual ODS phase-out, please explain.

#### N.A.

#### SECTION 3(B): ODS PHASE OUT (for ODSs recovery and recycling projects)

N.A.

# **SECTION 4: TECHNOLOGY CHOICE**

. 1<sup>e</sup>

ITEM	PRE-CONVERSION	POST-CONVERSION	
4.1 Technology Choice			
Technology employed	CFC-11	HCFC-141b	
Environmental impact	ODP = 1	ODP = 0,11	
Determining factor for choice	Not inflammable or explosive materials. No space and conditions for use Pentane	The choice was accepted	
Technology change after approval and reason for change	N.A.	N.A.	
4.2 <u>Availability</u>	Commercially available	Commercially available	
No. of months spent in acquiring the technology	The options were already known resulting in a short time to find the technology		
Reason for delay (if any)	N.A.		
4.3 <u>Safety</u> (where applicable)			
Standard applied		International standards were applied.	
Certification by*		FONDOIN	

Please attach copies of certification

4.4 Is there any problem encountered in the implementation of the replacement technology? If yes, please elaborate briefly.

No special problems were encountered. Rigid PU foam production using HP equipment is well known technology.

# **SECTION 5: BUDGET AND EXPENDITURES**

This is a status report on project expenditures at the time of preparing the project completion report with the understanding that a full financial completion report will be prepared as a supplement once the accounts of the project are closed.

# 5.1 <u>Summary</u>

. . . \*

ITEM	PLAN/APPROVED (US\$)	EXPENDITURE (TO-DATE) (USS)	DIFFERENCE/ COMMENT (US\$)
Incremental capital cost	50,000	79,579	-29,579
Incremental operating cost	83,520	53,941	29,579
Contingency cost	4,000	3,875	125
Total	137,520	137,395	125
ODS phase-out (kg/ODP)	17,800	17,800	
Cost-effectiveness (\$/kg.)	7,73	7.72	

# 5.2 Budget and Expenditure on Incremental Capital Cost

ITEM*	APPROVED	EXPENDITURE	DIFFERENCE	REASON
General consultancy services.	10,000	3,694	6,306	
Equipment	40,000	79,760	(39,760)	
Incremental Operating Cost	83,520	53,941	29,579	
Total Investment	133,520	137,395	-3,875	

\*List of equipment approved in the project document (additional equipment should be so indicated).

CFC-11 system			HCFC-141b system		
Chemical	Ratio	Price	Chemical	Ratio	Price
	wt/wt	\$/kg		wt/wt	\$/kg
Polyol + CFC-11	1.00	3.60	Polyol + HCFC 141b	1.00	4.00
CFC-11	1.00	3.80	CFC-11	1.20	3.80
PU- cost/kg		3.7	PU- cost/kg		3.9
Consumption, in ton per annum	240		Consumption, in ton per annum	240	
Total cost per annun 888,000	uUS\$		Total cost per annum US\$ 936,000		
Cost difference US\$		48,	)00		
			<u></u>		t -
Total incremental co	st				
First year		48,	000		•.
Second year (NPV c	Second year (NPV coefficient 1.74) 35,5			ېنې. مې ډې	n an
TOTAL (included N	PV)	83,	520		518

#### 5.3 Budget and Expenditure on Incremental Operating Cost

. 2 \* .

in the second

#### Budget and Expenditure on Contingency Cost 5.4

14 40 M

	ITEM(s)	EXPENDITURE
CONTINGENCY	Total	3,875
FUNDS	Approved	4,000
	Difference	125

# **SECTION 6: IMPLEMENTATION EFFICIENCY**

.s.\*

ITEM	AS PLANNED		DELAY/COMMENT
	YES	NO	
6.1 Project Schedule	X		
Project duration	x		
Start of project activities at country level as stated by Article 5 Party concerned	x		
Grant agreement submitted to beneficiary	x		
Grant agreement signature	x		
Bids prepared and requested	х		
Contracts awarded	х		
Equipment delivered	х		
Commissioning and trial runs	х		
Decommissioning and/or destruction of redundant baseline equipment	х		Old LP equipment destroyed as requested in ProDoc.
Submission of completion report	X		
6.2 <u>Equipment</u> Quantity as planned Quality as planned Delays	X X no		
6.3 <u>Training</u> Quantity as planned Quality as specified Delays	X X no		

6.4 Please describe any major problems encountered in project implementation and what was the major cause of delay.

No problems were encountered, clearing the equipment for customs was done without difficulties and installation and the commissioning of the equipment took place as planned.

#### SECTION 7: DISPOSAL OF ODS-BASED PRODUCTION EQUIPMENT

#### 7.1 <u>List of equipment rendered unusable</u>

LIST REND (		DISPOSAL IMPLEMENTED			
Name of Equipment	Description **	Method of Disposal	Date of Disposal	Implementer	Certified By
N.A.	N.A.	-	-	-	-

\* List of equipment rendered unusable in the project document

\*\* Description should include Model No. And Serial No.

7.2 Describe briefly the process of destruction and attach copies of certification of destruction.

Equipment available before the conversion is being used following the conversion.

# SECTION 8: OVERALL ASSESSMENT OF PROJECT

Using three quantifiable indicators, namely ODS phase-out (plan v. actual) cost and speed of completion (plan v. actual), give an overall assessment of the project in the scale below.

- {X} Highly satisfactory, more than planned
- { } Satisfactory, as planned
- {} Satisfactory, though not as planned
- {} Unsatisfactory, less than planned
- {} Unacceptable

Comments from Government:

## **SECTION 9: LESSONS LEARNT**

State any lessons that can be drawn from this project that will benefit future projects.

No significant problems were found during the implementation of the project, due to the technical capability of the counterpart to deal with the replacement of the foaming agent and to produce rigid PU foams.