



### **OCCASION**

This publication has been made available to the public on the occasion of the 50<sup>th</sup> anniversary of the United Nations Industrial Development Organisation.



#### DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

# **FAIR USE POLICY**

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

### **CONTACT**

Please contact <u>publications@unido.org</u> for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at www.unido.org

Hennecke GmbH

- 1. Introduction
- 2. Installation
- 3. Dry run
- 4. Start-up and commissioning

#### 1. INTRODUCTION

The equipment was shipped end of July and arrived in Turkei beginning of August whereby we have to note that the equipment was not send directly to Bursa (2 hours from Istanbul) but to Ankara (10 hours from Bursa). This inconvenience brought higher transport costs to us as well to the final end user Süngersan.

The actual installation of the NovaFlex® CO2 block equipment started end of September 2000 due to the fact in August customs are closed in Turkei and in this month most of people are in Holiday. Most delays could have been avoided by sending the equipment directly to Bursa.

Some changes have been applied to the original installation plan but in full agreement with Hennecke and the client Süngersan.

#### 2. INSTALLATION

Süngersan has already placed the CO2 tank before our arrival and the installation has been performed according to plan with exception of the placement of the TDI and Polyol metering pumps. The reason for placing the pumps next to the tanks instead of next to the mixer was that an opening in the outside wall was not possible. Our installation engineer found out that the physical build up of the wall would not permit an opening without substiantial supporting structure.

The change of position of the metering pumps of Polyol and TDI had as only negatieve point some extra days installation due to the longer pipe runs.

Unido\_finalreport\_BLock\_Süngersan.doc

3	DRY RUN	He	ennecke GmbH
---	---------	----	--------------

No problems incurred during the dry run testing.

# START-UP and COMMISSIONING

The commissioning with good foam produced has been completed on the 17 of November. Whereby, only one of the additieves indicated by us was not available for the start-up, Süngersan provided the right additieve inside a short period.

We have to note that due to the fact Süngersan has not a chemist and therefore we had to provide all the formulations, this will limit them in making more grades then what has been produced. For the future they will seek advise from us and from the raw material suppliers in order to enhance their product palette.

We believe, as also stated by Süngersan, that the conversion to CO2 has been very well accepted also because the working environment has improved substiantially. During their previous production with MC the exhaust gasses reached unbearable levels.

## Attachement:

Certificate of Acceptance of the Work, our assembly order no. A 0900-036-901 which corrresponds to contract nr. 99/180.