



OCCASION

This publication has been made available to the public on the occasion of the 50th anniversary of the United Nations Industrial Development Organisation.

TOGETHER

for a sustainable future

DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.


FAIR USE POLICY


Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

CONTACT

Please contact <u>publications@unido.org</u> for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at <u>www.unido.org</u>





MICROCOPY RESOLUTION TEST CHART NATIONAL BUREAU OF STANDARDS STANDARD REFERENCE MATERIAL 1010a (ANSI and ISO TEST CHART No. 2)

UNITED NATIONS INDUSTRIAL DEVELOPMENT ORGANIZATION

ト

ł

|467|


April 1985

Mill Size Desilication Plant for Black Liquor at The Central Pulp Mills, Ltd, Fort Songad, Gujarat State, India

US/IND/79/206/11-05/32.1.E.

Mission Report

by



29.39

This report has been produced without formal editing.

1 1




TABLE OF CONTENTS

		Page
A.	PURPOSE OF THE MISSION	1
В.	ACTIVITIES DURING THE MISSION	
	1. UNIDO briefing, contacts with suppliers	2
	2. UNDP/Bombay briefing, project work in Fort Songad	3
	3. UNDP/New Delhi debriefing, meeting with COI etc.	5
	4. Finalizing in Sweden	5

APPENDICES

1.	Minutes	of	Project	meeting,	Fort	Songad,	12	March
----	---------	----	---------	----------	------	---------	----	-------

- 2. Report on laboratory desilication trial, 12 March
- 3. Note for the File from meeting with GOI etc,19 March
- 4. Telex re Indian Project investments contribution, 30 March
- 5. Expert's cost estimates for installation, 19 March
- 6. Letter to Dr Judt, UNIDO, re revised layout proposal, 10 April
- 7. Revised layout proposal sketch by the Expert, 10 April 1985.

Page 1/5

SWEDFOREST CONSULTING AP



ļ

PURPOSE OF THE MISSION

After his latest mission for the Project during the period 26 August-20 October 1984 the Expert had been informed by UNIDO about the purchase and orders given to the main equipment suppliers Waagner-Biro⁻ Aktiengesellschaft (carbonation) and Delkor Mineral Technik GmbH (filtration) during December 1984.

The first part of this new mission was intended for meetings and discussions with the UNIDO responsibles Dr Judt, Substantive Officer, and Mr Yamashita, Purchase Officer, and also with representatives for Waagner-Biro and Delkor, in order to get the actual situation clear.

The second part of the mission should be executed in Fort Songad together with the counterparts and representatives for CENPULP.

During a third part of the mission the Expert should participate in meetings arranged in New Delhi with GOI, CPPRI, CENPULP, UNDP and UNIDO.

Finally the Expert's findings and conclusions during the different parts of the mission should be followed up by necessary recommendations and actions and a mission report edited to UNIDO.



ļ

ACTIVITIES DURING THE MISSION

First Part of Mission

25 February: Briefing at UNIDO by the substantive officer Dr Judt, the purchase officer Mr Yamashita and different administrative officers. Copies of the purchase orders for equipment from Waagner-Biro´ and Delkor were handed over to the Expert and studied. As the technical documentation from the suppliers still was incomplete and no time schedule given for such deliveries of drawings and specifications necessary for final site layout, foundations, Indian complementary equipment etc, it was decided to arrange meetings with both suppliers for clarifications.

26 February: The Expert visited Waagner-Biro⁻ in Graz and had a meeting with Mr H Berger, W-B Sales Dept, who until the order was placed by UNIDO had been responsible for the project, and Mr H Buchrieser, who then had been nominated as the project coordinator for final design, manufacture, purchases from subsuppliers etc. By questioning information was given about the W-B internal project organization and how the UNIDO order was going to be handled.

Information was given about the design situation and all considerations involved therein, some of them at that time still not finally settled, e.g. the choice of pump subsupplier, the geometry of reactor tanks and piping, which may be excused because the delivery is the first of its kind and the W-B research and development expert for this project Mr A Clasner (unfortunately not available the day of visit) is very ambitious to find out the best design for a successful operation of the carbonation in the future. Messrs Berger and Buchrieser could not promise the final and complete delivery of tchnical documents before late April, even if some information could be released earlier.

The Expert insisted to get at least a complete list of expected deliveries and dates to be given to Dr Judt 2 weeks later before his departure to India, but this was obviously not fulfilled, only a revised flow-sheet and some layout sketches was sent in time. In a covering letter to these was mentioned that the basic de ign for the purchaser's own installations should be provided in beginning of April.

27 February: Meeting and discussions with Dr Judt and the co-expert Mr Bleier.

> During the evening the Expert had a meeting with the representatives Messrs F Hubinger and W-D Poppe from Delkor and was given 2 sets of 3 drawings with general and detailed installation layouts. Also Delkor was asked to specify their document deliveries until week 11 to Dr Judt, but apparently didn't manage.

•



-- -

ļ

Second Part of Mission

l March:	Briefing in Bombay at UNDP suboffice by Mr M L Pania under very appreciated assistance from Mr P R Gargate, Asst Mgr (Materials), Central Fulp Mills, Bombay office. Telephone conference with Mr N S Sadawarte, Jt Managing Director, Central Pulp Mills, Poona headoffice, with request from Dr Judt; if possible arrange a meeting in New Delhi during the beginning of week 12 with Mr V K Chanana, Joint Secretary, Department of Industrial Development, and other parts involved in the project, in order to clarify the actual status of the project and its future, particularely the economics, during Dr Judt's visit in New Delhi.
4 – 5 March:	Introduction meetings and discussions with Mr P G Nemade, General Manager, and Mr C Gopinath Rao, Technical Manager, in Fort Songad branch of Central Pulp Mills. All available information, drawings etc, received in Austria from UNIDO and the suppliers the week before, was forwarded to Mr C G Rao in his position as counter- part to the UNIDO experts.
6 March:	The activities performed in the mill since the UNIDO experts left 28 September 1984 were reported. The mill had been shut down for general overhaul during a number of weeks and was now in proper operation with fresh bamboo. Several laboratory trials with the 2 stages laboratory glass column bubble reactor had been made with good results. The instruttents to control the volumes and ratio between CO_2/air had finally arrived and were installed and operated successfully. The trials had so far been made with 30 Z CO_2, but further trials with 14 Z were planned as with flew gas from recovery boiler in the initial stage of the future mill size desilic. `on plant.
7 Karch:	A demonstration of a laboratory desilication experiment was arranged to inform and consult the Expert. Some changes in the original 2 stage flow sheet had been made since September 1984. An intermediate buffer tank between the two stages had been installed with the good intention to get a safer control of the stepwise pH-reductions. Restrictions in the pump characteristics had made it necessary to exchange the pump positions, which sometimes could affect the quality and filter- ability of the precipitation (centrifugal pump in column 2 recirculation). It was agreed to rebuild the units to original design and compare the two flow sheets based on Low available black liquor from fresh bamboo, which was not avaiable during the test runs in September 1984.

1

8 - 10 March:

Mr Sadawarte arrived in Fort Songad and was given a general briefing about the project situation, based on information from Europe and the recent days discussions in Fort Songad.

Mr Sadawarte informed that arrangements were made for the project meeting in New Delhi with Mr Chanana and others. No site preparation activities should be started on the decided desilication plant area until the financing on the Indian side had been agreed upon mutually with GOI and UNDP/UNIDO.

The UNIDO Expert and his counterpart informed that they had found that the area intended for the mill size desilication plant, considering the area indications now received from Waagner-Biro and Delkor, seemed to be too small for all installations together. The main reason was the unexpected big diameters of the 3 bubble reactor tanks that W-B show in the layout sketch, resulting in need of the area 30x8 meters. In the tentative layout which was made in September 1984 only max 15x8 meters area was estimated.

The new situation had been studied during the recent days and it had been found that rearrangements of the original layout could admit 20x8 meters area for the W-B installation, which had been communicated to Dr Judt by telex for W-B's consideration.

It was also found that the Delkor layout had to be "mirror-turned" to fit in the general lay-out. This information had also been tranfered to the supplier via UNIDO.

Before his departure from Fort Songad Mr Sadawarte arranged a general meeting with all the staff officers. He emphasized that all efforts should be made to find a suitable layout, even if necessary using mill area outside the until now considered. The UNID? Expert's job description was finally verbally announced for general information and cooperation.

11 - 12 March:

As a follow up of the meetings with Mr Sadawarte and the Expert's mission work so far everybody going to be involved in the future project implementation was summoned to a general meeting. The notes for the file from this meeting were made and signed by the Expert and his counterpart Mr C G Rac and are attached to this report as APPENDIX 1. A copy of these minutes was given during the debriefing in New Delhi both to Dr Judt and Dr M Kamal Hussein, UNIDO Senior Industrial Development Field Adviser. Of particular interest from the meeting is the decision to elude the underground water tank, which might give space for a L-shaped layout area of sufficient size for the W-B plant. This information was given W-B by telex.

arch Trials were made with the rebuilt laboratory carbonation pilot plant. The results were excellent and results from one of trials are attached to this report as APPENDIX 2. Copies of the laboratory report was given in New Delhi to Messrs Judt and Hussein.

-/-

11 - 14 March

-/-



1

Third Part of Mission

18 - 21 March:	An International Seminar on Energy Conservation in
	Faper Industry was arranged in New Delhi by Indian
	Pulp and Paper Technical Association together with
	UNIDO and GOI.
	The seminar was attended by a number of prominent
	participants and guest lecturers from pulp and paper
	participants and guest recturers from purp and paper
	industries, GOI, CPPRI and UNIDO/UNDP, so the project
	meeting could be conveniently arranged and took
	place in the office of Mr V K Chanana at 4 pm on
	Tuesday, 19 March 1985.
	Notes for the file were taken by Mr M K Hussein and
-/-	are at ached to this report as APPENDIX 3.
	A servirate meeting was also held between GOI, CPPRI
	and CENPULP representatives regarding the division
	of investment costs on Indian side. It was later
	known that a 50/50 percents participation of the
	total USD 290.000 in rupies was considered by GOI
-/-	from CENPULP, which now has been agreed, see APPENDIX 4.
,	The Expert informed UNIDO and CENPULP, though, that
	his preliminary cost estimates for the installations
	from India reached USD 390.000 in rupies.
	If the final cost estimates, based on actual offers,
	will be the same, the scope of the Indian supply has
	to be minimized, e.g. by choice of less expensive
	steel qualities and thicknesses, which could be
	justified as the desilication plant first of all
	shall be a demonstration unit.
-/-	The Expert's cost estimates are attached as APPENDIX 5.

Finalizing Part of Mission

Knowing that the total layout has to be solved first of all by the Expert, CENPULP and the suppliers a revised layout sketch was made and sent to Dr Judt in 4 copies and a covering letter on 10 April. The part of the letter dealing with the layout is copied and attached as APPENDIX 6 and the layout -/- proposal as APPENDIX 7.



SWEDFOREST CONSULTING AB

APPENDICES

τ.

_

1

THE CENTRAL PULP MILLS LTD FORT SUNGADH, DIST : SURAT

12th March, 1985

ULILO Project Ro. US/IND/79/206 Desilication of Eamboo Black Liquor

MINUTES OF THE MINUTES OF THE

Held on	:	12th March, 1965
Venue	:	Conference room of Central Fulp Kill Factory.

Participante:

1 1

Mr. Er.	C Gopinath Rac A P Nagarkar M C Kashikar P P Puntambekar		CTNPULP
Mr.	J Leffler	ł	UNIDO Lapert

Following discussions took place on matters related to the Full Size Demonstration Plant for Desilication of bamboo black liquor :

- 1. Layout of the proposed plant at the location of the old NSSC Li uor Preparation plant was discussed. It was decided that :
 - the underground water tank will be shifted to some other convenient places as it is coming in the way of a compact layout.
 - the three submerse reactors will be located in an 'L' shape layout. In this case, the Delkor filter also will be at a convenient location adjacent to the bubble reactor.
- 2. Dr. Judt will bring with him when he arrives at New Delhi next week the time schedule for drawings and specifications for the bubble reactors and Delkor filter.

: 2 :

- 3. Waagner Biro and Delkor will give complete details of piping, laycut, within their battery limits, specifications of the equipments within their score as well as other auxiliary equipments to make the unit complete.
- 4. For example, Waagner Biro should specify the fan specifications for recovery flue gas indicating the material of construction, capacity and the pressure drop across the gas injection nozzles of the submerse reactor etc.
- 5. Complete instrumentation for the submerse reactor as well as Delkor filter will be supplied along with the equipments.
- 6. Inter connecting piping, tank fabrication details, structural details, electrical engineering and instrumentation engineering, civil design etc will be carried out by the Cenpulp engineering team.
- 7. It is not clear as to the scope of supply for instrumentation control panels, control desks etc. The matter to be clarified further from Waagner Bai Bar Biro & Delkor.
- 8. It has been mentioned that 1 No. tank for the bubble reactor (the 3rd stage) in SS 316 construction will be supplied by Waagner Biro but since the tank is of 6 M Ø & 4.5 M height, it can not be supplied as single piece because of transportation problems. Hence, it can be supplied in two or three pieces which can be assembled and fabricated at site. The limitation for transportation on Indian roads is 2 Mtrs in width and 10 tons is in weight. There is no restriction on length.
- 9. For all the motors, control equipments, instrumentation etc to be supplied for the project, the specifications should satisfy either of the following:
 - a) 415 (400-440) volts, 3 phase, 50 cycles/second
 - b) 230 volts, single phase, 50 cycles.
 - c) 24 volts, single phase, 50 cycles.

: 3 :

- 10. The time schedule for the project will be tentetively as follows:
 - a) Time schedule for release of design drawings by Waagner Biro & Delkor will be delivered in March 1985 (expected to be brought to India by Dr. Judt).
 - b) It is likely that the drawings for design work will be released in late April 1965.
 - c) Design work by Cenpulp engineering team will be completed by June 1985.
 - d) Quotations and comparison of quotations and decision on indigenous supply will be completed during Nay-July 1985.
 - e) Flacement of order for indigenous equipments and auxiliaries will be made in June-July depending upon availability of funds from Govt. of India,
 - f) Civil designs to be completed during hay and civil work to be started in late Hay 1985.
 - g) Delivery of Delkor filter will be in Aug-Sept 1985 and bubble reactors in Oct-Nov 1985 at Fort Songadh.
 - h) Site fabrication work to start in Aug-Sept 1985.
 - i) prection of Delkor filter to be carried out during Sept-Oct 1985.
 - j) rection of Waagner Biro's system to be carried out during Nov-Dec 1985.
 - k) Delivery of indigenous equipments will be in Jan/
 Feb 1986 (Delivery period ranges from 5 to 8 months)
 - 1) Brection to be completed in Earch-April 1986.

m) Commissioning of the demonstration unit will be in April-May 1986.

C GOPINATE RAO CENPULP

Cenpulp Technical Dept. Date: 14.03.1985

DESILICATION OF WBL (Trial carried out on 12.03.1965)

Submerse bubble keactor - Two stage carbonation

1. Experimental conditions & observations:

T	: 12.3
Initial BL pH at 30°C	: 11.5°
Initial BL Twaddel at 65°C	
	: 15 psi
Compressed air pressure	
CU2 content in gat (CU2 + air)	: 28%
The sectors of BI cortonation	: 70°0
Temperature of BL carbonation	
pH of BL in I column at 30°C	: 11.3-10.6
phi of by the memory tank)	
(mixed BL from memmert tank)	: 10.5-10.1
pH of BL in 11 column at 30°C	: 10.9-10.1
provide a second flow from II column)	
(final over flow from II column)	
	pn : 500 m1/21 8000
Diltantion of acronated BL at 10.10	ph : 500 m1/29 secs
Filtration of carbonated BL at 10.10 Filtration of carbonated BL at 10.10	
Tiltnotion of mixed Cardonated Du	
at pH 10.32 (immediate filtration)	: 500 ml/34 secs
	: grey white
colour of silica sludge	
Cutput BL flow	: 700 ml-1000 ml
Cutput DL IIOw	<u> </u>
	: 2-5 lits/l min
CC2 + sir mixed flow	: 2-9 1100/1 WIH
	: 0.2-0.4 Kgs/cm2
CO2 + air pressure in I column	: 0.2-0.4 Kgs/cm2
CO2 + air pressure in II column	· ····································

2. Sedimentation and filtration expts.

i

500 ml mixed carbonated BL (pH 10.32) kept for hot sedimentation for 1 hr.

riltration after 1 hr tetention:-500 ml/32 secs 500 ml/47 secs Filtration at 52°C 1 Filtration at 63°C Sludge volume in 500 ml of the station of the 40 cc (carbonated BL) 100 ml sludge/9 secs Sludge filtration time : (40 ml sludge + 60 ml BL) 6.2 gpl : Initial BL silica Carbonated BL silica 1.26 gpl ï (mixed BL pH 10.32) 79.6 % 1 Silica removal

.

In a for and the

19 March 1985

NOTE FOR THE FILE

US/IND/79/706 - Lesilication lilot Plant for Bank op Flack Liquor_____

A meeting was held in the office of Nr. V.K. Chanana, Joint Secretary, Department of Industrial Development, at 4 p.m. on Tuesday, 19 March 1985. It was attended by:

- 1. Er. V. K. Chanana
- Dr. Rajesh Pant, Director, Central Pulp and Paper Research Institute, 104/11, Vasant Vibar, Debra Dun
- Mr. N. S. Badawarte, Joint Managing Director, The Central Pulp Mills Ltd., Fort Songad, Dist. Surat, 354660 Gujarat State
- 4. Mr. N.K. Sharma, Research Officer, Department of Industrial Development, Udyog Bhavan, New Delhi
- 5. Mr. M. Judt, UNIDO Backstopping Officer
- 6. Br. Janne Leffler, Expert under the project end
- 7. Er. Kamal Hussein, UNIDO Senior Industrial Development Field Adviser.

After discussing development on project activities and implementation, the following points expressing common understanding of the meeting were agreed upon:

- 1. All project equipment ordered under the project will be assigned to the Central Pulp and Faper Research Institute and b. Lent to the Central Pulp Mills Ltd., Songad. UNIDO should inform equipment suppliers to address consignments to the Resident Representative, UNDP, 55 Lodhi Estate, New Delhi, for project UC/IND/79/206: Desilication Filot Plant for Bamboo Plack Liquor, at the Central Pulp Mills Ltd., Fort Songad, Dist. Surat, 394660 Gujarat State. The Receiving and Inspection Reports are to be signed by both - Central Pulp and Paper Research Institute and the Central Pulp Mills Ltd.
- 2. Assurance was given that Government counterpart funds needed for the commissioning of the unit, for infrastructure and for equipment running expenses will be made available once/received. The approval of the additional funds required (corresponding rupees to \$ 220,500) is in process and communication regarding the approval will be intimated in a month's time.

- 7. A Iroject Advisory Committee would be formed from the martine concerned to minimise communication gaps.
- b. The draft project document prepared by UNIDO and handed over to the Department of Industrial Development, during the meeting, which reflects the latest situation regarding this project, would be signed by the Ministry of Industry, DIDA and MDING.

nussein Canai

UNIDO Senior Industrial Development Field Adviser

- cc: Mr. V. H. Chanana
- cc: Mr. N.J. Cadawarte
- cc: Dr. Rajesh Fant
- cc: Mr. Janne Leffler with the request to pass on a copy of this Note to SIDA also.
- cc: Mr. M. Judt, UNIDO, Vienna
- cc: Mr. N.K. Sharma, Besearch Officer, Dept. of Industrial Dev.

APPENDIX 4

Achelacaonian / puder

+ zczc v113015 rwp2611 alr1145 dpa0811

do vif

.newdelhi (unido 46/45 30 0430

misc1384 vassiliev for judt re us/ind/79/206 desilication pilot plant. industry ministry nforms view usefulness of project proposal central pulp mills limited willing contribute half of government counterpart funds and government approval for other half expected within one month.(priestley undevoro newdelni)

coll misc1384 us/ind/79/206

vassiliev 85 152 30 9:40 reg

alt rto fm vif =03300631

• · - *

		J. Loffler 19/3/1985
Mill size demonstration desilication p Central Pulp Mills, Fort Songad, I		
<u>Cost estimates for instal</u>	lation	
	RS.	USD
<u>UNI DO</u>		600.000
<u>G01</u>		
2 bubble reactors, piping	1.400.000	
2 propeller pumps	250 .00 0	
4 motors	115.000	
Flue gas blower, ducting	200.000	
Hot retention	160,000	
Clarification	500 <u>.00</u> 0	
Filtrate receiver, moist. trap, piping	100.000	
Realkalization	200 .00 0	
Tanks, pumps, piping	440.000	
Motors etc.	400,000	
	3,765,000	(290.0 00
СРИ		
Manpower etc.	600.000	
Site development, civil structures	600,000	
Transports	100.000	
	1,300,000	(100,000
Total	4.065.000	600,0 00 (+390,000

÷

APPENDIX 6



a subsidiary of Domanverket the Swedish Scher Local Enterprise and ASSI, the State Local Industries Corp.

Year date

8

Reference

Your reference

Stockholm 1985-64-10

Dr Manfred Judt UNIDO P.O. Box 3CO A-1400 Vienna AUSTRIA

Re: US/IND/79/206

Dear Manfred,

I was happy to hear from you the good news by phone today.

I also came back to office today and immediately started to study the possibilities to revise the layout in order to comply with the sparse information we have got from the main suppliers about space for their equipment together with our own, if possible within the same area.

As I don't want to loose one more day unnecessarily for the suppliers, CPM and ourselves I hope my raw sketch will be sufficient at this stage.

Attached you find 4 copies, for you, CPM, Waagner-Biro⁻ and Delkor, which I eagerly want everybody to comment soonest possible. I therefor am happy for your direct actions. Note that Delkor has a new address. I propose the comments be sent directly to me with copies to you, to and from India by your courier's bag.

I think that I have managed to find a good layout and the only compromise was to reduce the area of the clarifier. I even got space for the black liqour storage tank and the vacant areas around the tanks must be sufficient for the pump installations. A pipe bridge cuold be arranged at proper height along the Waagner-Biro units. I also find the place for the control and personnel room/area in the centre, where it should be.

The Delkor units must be "mirror-turned", the stairs even twice, and I hope that possible revisions of the drawings you have got from them will not upset Delkor or their subsuppliers. On the other hand the Waagner-Biro'layout will not be affected.

Best regards ANME Janne Leffler

n one constant Constant constant Print & Frinks Rjumingen **A**R 161 - 46 8 86 02 85 Totog 11758 forest s Born Pr Boards account CTC - office Maria de Caral Maria de Caral

