



**TOGETHER**  
*for a sustainable future*

## OCCASION

This publication has been made available to the public on the occasion of the 50<sup>th</sup> anniversary of the United Nations Industrial Development Organisation.



**TOGETHER**  
*for a sustainable future*

## DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

## FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

## CONTACT

Please contact [publications@unido.org](mailto:publications@unido.org) for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at [www.unido.org](http://www.unido.org)

23088

## **CONVERSION REPORT**

**For**

**Phase-out of CFC-11 in Manufacturing of PU Rigid Foam  
for Insulation at 26 Enterprises (Umbrella Project) in the  
Foam Sector of China**

**Project Number: MP/CPR/00/154**

**UNIDO Ref. Number: 2001/118/VK**

**Beijing China**

**March 2005**

As mentioned in the Progress Report III, the conversion process was carried out using a group approach on the principle of geographic location. The enterprises were grouped based on their geographic locations to facilitate the transportation of equipment and the field of the contractor's technical staff. BCEC, the contracted local engineering service provider, sent three groups of technical personnel to the 26 enterprises under this project. The technical teams visited the enterprises' premises for the site preparation prior to the delivery of equipment. The first team visited enterprises in provinces of Shandong, Zhejiang, Jiangsu, which are geographically close to each other. The second team visited enterprises in Henan and Hebei provinces and the third team visited enterprises located in Beijing as well as in the province of Liaoning. In order to provide technical services for the last foam production line, SEPA/CIEC signed a complementary agreement with BCEC in addition to the original engineering service contract.

During this phase of project implementation, UNIDO mission visited Beijing in August 2004 and discussed with SEPA on the overall project implementation progress and specific issues regarding activities of this conversion phase. With UNIDO's timely guidance and assistance, the project execution so far is in smooth progress.

By March 2005, most of the tasks for this phase including transportation and installation of new equipment, commissioning of the production lines, and training for the technical staff of the enterprises had been completed.

## **1. Technical inspection of the project sites of the group to ensure their readiness to receive and install the new equipment**

In order to ensure the readiness of the project sites to receive and install the new equipment, the contractor sent its technical personnel together with domestic technical experts in 3 groups to the project sites at 26 enterprises and undertook inspection. Since there had been discussions between the contractor and the enterprises on the preparation of project sites including layout for the imported equipment and other pre-installation requirement such as the supply of power and water and necessary technical assistances had been provided by the contractor's staff, nearly all project sites were technically ready for receiving and installing new equipment by the time of technical inspection. Some minor problems existed at several project sites were discovered by the contractor's staff and improvement advices were provided to the enterprises concerned. Improvement was made accordingly.

Realizing that the production safety is a very important issue for the conversed production, it was another aspect on which the inspection focused.

## **2. Delivery and insurance inspection of goods at the project sites**

Transportation companies were sub-contracted by the contractor for the delivery of equipment for the 3 different groups of enterprises. Comparison of prices was made in

the selecting process of transportation companies. The service records of the transportation companies were also reviewed to ensure that good services would be provided for the project.

The sub-contractors delivered the goods properly to the respective project sites according to the requirement of their sub-contracts. Inspections of goods at each project site were conducted after the goods arrived. Representatives from the contractor, equipment suppliers, project enterprises, international procurement agency, and transportation companies presented during the inspection process. After the inspections of the equipment, the enterprises were asked to provide receipts of the equipment for the contractor. All enterprises, which received equipment, have provided the required receipts.

The last production line was delivered to the project site in December 2004.

### **3. Installation, and inspection of the converted lines prior to the commissioning and trial tests**

With the presence and necessary assistance of representatives from equipment suppliers, the installation of equipment was done by the contractor. After the installation was completed, the inspection of the respective converted lines followed to ensure their readiness to undertake commissioning and trial tests. The electronic control systems, compressed air, circulated water, spare parts as well as the whole sets of machine were inspected respectively. According to the contract, the contractor should provide 2 tons of chemicals for each machine for the testing run. The chemicals had been delivered to the enterprises by the time of equipment's arrival. Inspections were also done on these chemicals and other materials as well as other works required by enterprises. After the inspection of machines at a specific enterprise finished, the contractor immediately contacted the equipment supplier for trial tests for the enterprise.

### **4. Trial production tests in accordance with the agreed programme**

There were two steps for the trial production tests. The first step was to run the machines with solvent (DOP) instead of PU chemicals. Affirming the success of the test in the first step, the second step of trial production tests followed which used PU chemicals as the trial materials. The trial production test would continue until the machine produced quality products in a constant and stable manner. In the trial production tests, the representatives from equipment suppliers demonstrated to the workers of the enterprises the operation of the machines; then the workers operated the machines under the guidance and with the assistance of the supplier representatives; finally, the workers operated the machines independently.

### **5. On the job training and examination (including issuance of individual certificates) of technical staff**

In order to enable technical staff of enterprises to learn in detail the new equipment including the operation and maintenance of the equipment so as to ensure the

production of the converted lines, a training course was organized in Langfang on September 2-4, 2003. Participants were technical personnel from 26 enterprises under the second PU project. The representatives from the equipment suppliers gave detailed explanation on how to operate the equipment and safety-related issues, and their maintenance. At the training course, the participants also had opportunities to personally operate the machines. The participants took an examination at the end of the training course. Certificates were issued to those participants who passed the examination.

## **6. Establishment of website for the project enterprises**

The establishment of website for the 26 enterprises has been completed and the web pages have been uploaded to the Internet. The web pages contain the introduction to the project enterprises, their products, an introduction of their participation in the ODS phaseout project as well as related photographs. The enterprises can update their information within one year free of charge. The server is also being used by the enterprises free of charge. The website plays a positive role in publicizing the enterprises, their products, and most importantly the ODS phaseout projects.

### **Attachments:**

- 1-1 Catalogue and Instruction of Equipment Suppliers
- 1-2 Records of Open Case Inspection of Equipment
- 1-3 Commissioning Records
- 1-4 Trial Production Reports and Certificates of Acceptance by the Enterprises

**Attachment 1: Conversion Equipment of 26 Enterprises**

SN	Enterprise	Description	Model	Specification	Unit	Manufacturer	Note
C1	Jiangsu Jieda	Spray Foam Machine	FF-1600V/R	8kg/min	1	Gusmer	New
		High Pressure Foam Machine		300kg/min	1	Wuhan	New
		Spray Foam Machine	FF-1600V/R	8kg/min	3	Gusmer	New
		High Pressure Foaming Machine		300kg/min	1	Wuhan	New
		Press		2+2	1	Wuhan	New
C2	Zhoushan Huayuan	Preblender	PMS25		1	Wuhan	New
		Mould			5	Shangyu	New
		Profiling line	HV-1100		1	Shangyu	New
		Spray Foam Machine	FF-1600V/R	8kg/min	1	Gusmer	New
C3		High Pressure Foam Machine	A-COMPACT100FC	100kg/min	1	Cannon	New
		Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
C4	Puyang Shiqu Juanzhi	High Pressure Foam Machine	A-SYSTEM200STD	200kg/min	1	Cannon	New
		Spray Foam Machine	FF-1600V/R	8 kg/min	3	Gusmer	New
C5	Puyang Changfa	Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
		Spray Foam Machine	FF-1600V/R	8kg/min	1	Cannon	New
C6	Hejian Zhongke	High Pressure Foam Machine	A-SYSTEM200STD	200kg/min	1	Cannon	New
		Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
C7	Langfang Dacheng	High Pressure Foam Machine	A-SYSTEM200STD	200kg/min	1	Cannon	New
		Spray Foam Machine	FF-1600V/R	8 kg/min	4	Gusmer	New
C8	Qingdao Jinbeiyang	Spray Foam Machine	FF-1600V/R	8kg/min	3	Gusmer	New
		Spray Foam Machine	FF-1600V/R	8kg/min	1	Cannon	New
S1	Haicheng	High Pressure Foam Machine	A-COMPACT100FC	100kg/min	3	Gusmer	New
		Spray Foam Machine	FF-1600V/R	8 kg/min	1	Cannon	New
S2	Shenyang Liaowu	Spray Foam Machine	FF-1600V/R	8 kg/min	3	Gusmer	New

S3	Shenyang Juanzhi	Spray Foam Machine	FF-1600V/R	8 kg/min	3	Gusmer	New
S4	Shenyang Huangong	Spray Foam Machine	FF-1600V/R	8 kg/min	2	Gusmer	New
S5	Shenyang Yixing	Spray Foam Machine	FF-1600V/R	8 kg/min	3	Gusmer	New
S6	Liaohe Shiyou	Spray Foam Machine	FF-1600V/R	8kg/min	7	Gusmer	New
S7	Beijing Huiyuan	High Pressure Foam Machine	A-COMPACT100FC	100kg/min	2	Cannon	New
S8	Beijing Zhonghao	Spray Foam Machine	FF-1600V/R	8kg/min	4	Gusmer	New
S9	Jizhou Xinxing	High Pressure Foam Machine	A-SYSTEM200STD	200kg/min	1	Cannon	New
W1	Hebei Dacheng	Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
W2	Hejian Dongfeng	High Pressure Foam Machine	A-COMPACT100FC	100kg/min	1	Cannon	New
W3	Hejian Jinwei	Spray Foam Machine	FF-1600V/R	8kg/min	1	Gusmer	New
W4	Hejian Shuntong	High Pressure Foam Machine	A-SYSTEM200STD	200kg/min	1	Cannon	New
W5	Jinan Beijiao	High Pressure Foam Machine	A-COMPACT100FC	100kg/min	1	Cannon	New
W6	Jinan Taiya	Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
W7	Shandong Dongda	Spray Foam Machine	FF-1600V/R	8kg/min	1	Cannon	New
W8	Shandong Huangming	Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New
W9	Zhaoyuan Yuanbo	Spray Foam Machine	FF-1600V/R	8kg/min	2	Gusmer	New


# FF-1600-EX

## 气动聚氨酯发泡设备

结构紧凑、重量轻、移动方便。

经济型设计，适用于低流量喷涂、灌注的双组分化学系统。

设备经久耐用，是喷涂屋顶、建筑和其他相关应用领域的理想设备。



屋面防护



填缝/保温



建筑



## 技术参数

### 英制

最大输出量:	16磅/分钟
最大工作压力:	1600psi
粘度:	250-1500cps
气源:	26scfm@100psi
电参数:	40安培@220伏, 单相, 50/60HZ
重量:	158磅
实际尺寸:	H×W×D=24×18×24in

### 公制

7公斤/分钟
108巴
250-1500cps
12升/秒@7巴
8.7千瓦
71.6公斤
H×W×D=61×46×61cm

## 标准特点

**气马达:** 直径为5英寸(13厘米)的双向工作气缸，通过自激控制交替将气供给气缸的每一端来驱动计量泵。电磁换向阀与快速排气阀共同保证了快速的换向循环，额定工作压力可从50至100psi (3.5-7巴)，气压与液压比为16: 1。

**计量泵:** FF-1600-EX装有定比例、固定排量、双向工作柱塞泵。镀硬铬的柱塞杆及缸壁能保证泵系统的可靠运行，内部柱塞装置可以自调节拉紧。

**凸轮从动导向离合器:** 可保证气缸和泵的同轴度与平衡，消除不平衡受力，增加泵密封件的寿命。

**自洁式密封:** 在A料的计量泵轴上装有溶剂杯，利用其中的润滑树脂(DOP)持续冲洗泵轴的密封腔，防止异氰酸酯在泵轴上结晶磨损泵轴。这样便大大地延长了泵密封的寿命，并减少了维护时间。

**外部易接触阀球:** 创新的泵设计带有易维护的阀球和不需要完全拆卸泵体就可拆卸的球座。

**快速排气阀:** 特别设计的快速排气阀加速气缸的换向循环，保持压力最大程度的稳定。

**移动方便:** FF-1600-EX紧凑、轻便的设计，可以方便地在工厂周围及工作现场施工。设备装有底座，便于叉车运输或安装，使现场运输和机动简单化。

**内嵌式过滤器:** 保护阀球和枪元件，避免被原料中的灰尘和杂质弄脏。

**软管电源组件:** 给软管加热系统提供工作电源，低电压隔离设计保证用户的安全。

**双主加热器:** 装备有两个原料主加热器，分别精确地控制设置的原料温度并控制原料的粘度。加热器为无O形圈设计，真正可以免维护。

**加热软管组件:** 包装内包括18米(60英尺)的经现场使用证明、安全可靠的Gusmer低电压软管加热系统。软管最长可以达到94.5米。注：软管为最大的长度时，可能会发生输出量和压力降低。

**原料供给:** FF-1600-EX 包装内包括2: 1碳钢输送泵，和所有必须的供气软管和原料输送软管。

**喷枪:** 包装内包括Gusmer空气清洗(GAP)喷枪，配有圆形喷嘴、工具包和手册。

### FF-1600-EX 包装

部件号:	FF-1600-EX	描述:	FF-1600-EX 主机/工具/手册
GAP-R-02	GAP 枪/工具/手册	加热软管:	3米
1250-NB	加热软管组件, 1/4"X15米	供料系统:	2:1 碳钢输送泵
1225B (1)			

警告: 此处介绍的设备必须由经过独立培训并完全熟悉操作规程的设备限制的人员进行操作和维护。

注意: 所有以下说明信息和数据是精确可信的，但Gusmer不对此提供保证或担保以及相关责任。说明和建议涉及到的Gusmer设备的用途，有可能涉及专利的使用，建议操作者不要违反任何专利。设备使用人员还不能假定本手册中已经包含所有安全措施而无需其他保护。

注: 本销售技术传单中确定的所有标准和服务规范均是基于美国标准。



卡士马机械(南京)有限公司

南京福建路31号华富大厦2204室

电话: 025-83415687 传真: 025-83432691

网址: www.gusmer.com www.gusmer.com.cn(中文)

电邮: GCservice@gusmer.com



Cannon




## 聚氨酯发泡机 高压活塞驱动



有的聚氨酯应用场合,要求使用特殊的原料,如:掺有磨蚀性添料,高度乳化配方,高黏度等.



康隆Afros 在这些特殊应用场合中,提供的是康隆HE-System 发泡机.该设备是一个活塞式计量系统,是聚氨酯原料加工设备中最灵活与多用的系统.

该系统大量被采用于全世界所有聚氨酯应用领域,证明了康隆HE-System的重要特性:

- 可靠性高(采用活塞泵计量的概念,使得故障率最低)
- 维修率低(聚氨酯发泡机中最低的维修率)
- 精度高(采用活塞计量,使得计量精度最高)
- 稳定性好(采用闭环控制,使产品稳定性达到最高)











## 聚氨酯发泡机 高压泵驱动

高压发泡机可以说是康隆Afros最著名的产品,康隆 A-System 高压发泡机的模块化概念,意味着每个客户能根据适合于自己特殊产品及预算的要求,来选择最恰当的设备组合形式与配置等级.


诸如: 罐组, 计量系统(无添料计量), 温度控制系统, 混合头及PLC控制器等都可以以模块化的方式进行组合, 这样就给了发泡机最大限度的柔性组合.

也可专为有特殊要求的客户设计专用的控制系统, 以满足生产需要并具备最大的灵活性.






WUHAN LIGHT INDUSTRY  
MACHINERY FACTORY



# PUROMAT®

具有世界先进水平的聚氨酯高压发泡机

高压发泡机的结构及工作原理  
*Structure and Functions of the puromat*






PUROMAT

# Wuhan -- Polyurethane high pressure foaming machine with advanced level in the world

Puomat 性能范围 performance ranges

		100 200 300 400 500 600 700 800 900 1000 1500 2000 2500 3000 4000 5000 6000 (克/秒) (g/s)									
PU 15	50 300										
PU 30	60	600									
PU 80	150		1530								
PU 150		290		2860							
PU 300			575								5750
PU 30/15	50	410									
PU 80/30	110		820								
PU 150/80	220			2050							
PU 300/150		430									4100

- 1. 计量单元
- 2. 混合头
- 3. 测试装置
- 1. Metering Unit
- 2. Mixing head
- 3. Measure instrument



**可靠的品质 诚实的服务**  
**RELIABLE QUALITY SINCERE SERVICE**

**聚氨酯高压发泡机主要技术性能参数表**

**Main Technical Functions & Parameters of  
 Polyurethane High Pressure Foaming Machine**


参数 Parameters	型号 Types	PU30	PU80	PU150	PU300
项目 Items					
泡沫种类 Foam category	软泡 Soft-foam 半硬泡 Semi-hard foam 硬泡 Hard foam 自结皮泡沫 formed skin foam				
混合头 Mixing head	M K	MKE-76	MKE-3B		
计量泵输出功率变化范围 Output change range of metering pump	10:1—1:10			5:1—1:5	
粘度: 多元醇 Polyol Viscosity: 异氰酸酯 Isocyanate		2000mpas (22℃时) 1000mpas (22℃时)			
注射量 Quantity of injection	60—600g/s (混合比为1:1时) (Mixing rate 1:1)	150—1530g/s (混合比为1:1时) (Mixing rate 1:1)	290—2860g/s (混合比为1:1时) (Mixing rate 1:1)	575—5750g/s (混合比为1:1时) (Mixing rate 1:1)	
注射时间 Time of injection		0.5—99.9s (精确到0.01s) 0.5—99.9s (accurate to 0.01s)			
输出量: 多元醇 polyol Output: 异氰酸酯 Isocyanate	15L/min 1500rpm 15L/min 1500rpm	40L/min 1500rpm 40L/min 1500rpm	75L/min 1500rpm 75L/min 1500rpm	150L/min 1500rpm 150L/min 1500rpm	
料罐规格 Container size		2 × 250L		2 × 500L	
温度控制: 加热冷却 Controlling temperature: Heating Cooling			2 × 6kW		
料罐所需压缩空气 Required compress-air for container		压力为3bar, 约300NL/min的干燥, 洁净, 无油空气 Pressure 3bar, about 300NL/min dry, Clear, non-oil-air			
输入功率( 标准设备+料罐+温度控制) Input power (standard equipment+ container+temperature controller)	约32kW approx 32kW	约43kW approx 43kW	约75kW approx 75kW	约120kW approx 120kW	
重量( 标准设备+料罐+温度控制) Weight (standard equipment+ container+temperature controller)	约1800kg approx 1800kg	约2000kg approx 2000kg	约2500kg approx 2500kg	约2800kg approx 2800kg	
放置全套设备所需面积 Area needed for the complete installation	2400 × 4200mm	2400 × 4200mm	4500 × 7500mm	4600 × 8500mm	



**WUHAN LIGHT INDUSTRY  
 MACHINERY FACTORY**

## 聚氨酯夹芯板发泡生产线

PU sandwich panel foaming line



为适应聚氨酯夹芯板生产的要求，我们研制了多种型号的层压机，包括单层及多层压力机。

上图是一种五层压力机，采用液压驱动，最大合模压力可达130000Kg，提升重量5000Kg。

In order to produce the PU sandwich panels, we developed serious types of laminating press. Inc single plate laminating press and multi-plate laminating press.

The photo above shows a 5-plate laminating press. It applies hydraulic drive. The maximal clamping force can reach 130 tons, and its lifting weight can reach 5 tons.

p

EQUIPMENT

Attachment

leaf 2

**CFC-11 Phase-out project in 31 Chinese Manufacturers of PU Rigid Foam for Insulation (First PU Project)**  
**Report for open case inspection**

**Enterprise Code:**

Contract No.					Position No.										
Batch No.					Equipment name										
Case No.					Opening date										
Equipment packaging					Documents in case										
Equipment inspection															
SN	Position No.	Name specification(including special tools and spare parts)	unit	Quantity	Item	Copies	Pages	receiver	Comments						
				To be arrived	receiver	Packing list									
			Set	arrived											
					Certificate										
					Manual										
					Drawing										
					Quality certificate										

Owner(Enduser) representative:

Representative from engineering company:

Representative from installation company:

Representative from goods inspection:

江苏捷达工新技术开发公司 CFC-11 替代项目设备开箱记录表

合同号	MP/CPR/00/184			位号	CGEL-022-P0-II		
批号	59081			设备名称	口麦涂层机及附件		
箱号	80292			开箱日期	03-9-17		
设备包装检查:	完好			随箱文件			
设备外观检查:	完好			名称	份数		
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	数 量	应到数	实到数	接存单位
1	TD0184	喷涂机 FF-1600-VR-ER	台	/	/	/	江苏捷达公司
2		GAP 喷枪(多把)	把	1	1	1	GAP 喷枪
3		电动喷枪	把	1	1	1	电动喷枪
4		油桶	台	2	2	2	空桶单
5		油枪	个	1	1	1	油枪开关
6							计时器、开关、手柄
7							GAP 喷枪连接线
8							
9							
10							
11							
12							

业主(用户)代表: 陈其洪  
工程公司代表: 周江文

安装方代表:  
商检代表:

宁波市海伦净化设备有限公司 CFC-11 替代项目设备开箱记录表

合同号	072-CFC-11-11	位号		
批号		设备名称	8kg/min 1色1喷1手机	
箱号		开箱日期	2003.9.25	
设备包装检查:	完好无损			
设备外观检查:	无			
序号	设备名称及规格 系列号 (含专用工具及备品件)	单位	数量	
	应到数	实到数	接存单位	
1	8kg/min 1色1喷1手机 (F1600V/R)	台	3	宁波市海伦净化有限公司
2	GAP 喷枪(自动)	只	3	化工部公司
3	DP-02 口手枪	台	6	设备操作手册
4	工具箱	个	3	设备操作手册
5	手动喷枪	把	3	喷枪零件说明
6	动力喷枪	把	3	动力泵说明
7	计时器	个	3	计时器说明
8				
9				
10				
11				
12				

业主(用户)代表: 工程公司代表: 安装方代表: 商检代表:  
  




舟山普陀华远化工有限公司  
设备开箱检验记录表

C2 last line

编码:

序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	数量		接存单位	装 箱 单	份 数	页数	接存单位
				应到数	实到数					
1		模具 1, 8500×1100×80	套	5	5	舟山华远	合 格 证	6×1	6×1	舟山华远
2		模具 1, 8500×1100×100	套	5	5	舟山华远	说 明 书	3	3×2	舟山华远
3		模具 1, 8500×1100×120	套	5	5	舟山华远	图 纸			
4		模具 1, 8500×1100×150	套	5	5	舟山华远	质 量 证 书	6×1	6×1	舟山华远
5		模具 1, 8500×1100×180	套	5	5	舟山华远				
6		模具 1, 8500×1100×200	套	5	5	舟山华远				
							检 验 意 见			
							检 验 合 格, 准 予 接 收			

业主(用户): 舟山普陀华远化工有限公司

代表: 海洋

供货(安装): 上虞金鹰机械制造有限公司

代表: 朱志伟



2010年中化化肥有限公司 CFC-11 替代项目设备开箱记录表

合同号	Q22-GasMelt-Pu-11			位号	3Kg/min 气浮泵		
批号				设备名称	3Kg/min 气浮泵		
箱号				开箱日期	2003.12.15		
设备包装检查:	完好无损			随箱文件			
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位
1		3kg/min 气浮泵	台	1	1	濮阳市中海化工	气箱单
2		(P-1000L/Q)				濮阳市中海化工	设备操作手册
3	GAP-01	气泵(气动)	台	1	1	濮阳市中海化工	设备操作手册
4	DP-02	打气泵	台	2	2	濮阳市中海化工	设备操作手册
5	工具盒	个		1	1	濮阳市中海化工	设备操作手册
6	手动喷枪	把		1	1	濮阳市中海化工	设备操作手册
7	计时器	个		1	1	濮阳市中海化工	设备操作手册
8							
9							
10							
11							
12							

业主(用户)代表:  
工程公司代表:  
孙海涛

安装方代表:  
质检代表:



濮阳市华化工程有限公司 CFC-11 替代项目  
设备开箱检验记录

编码:

合同号			位号			设备名称		
批号						开箱日期		
箱号								
设备包装检查	良好	设备名称及规格 (含专用工具及备品备件)	单位	数量	应到数	实到数	接存单位	随箱文件
设备外观检查	良好							
序号	系列号							
1		高压发泡机 (A180)	套		1		说明书 (光盘)	3
2		冷水机	台		1		电路图	1
3		水泵泵	台		2		润滑油	1
4		专用工具	套		1		冷却剂	3
5		备件	套		1			

检验意见

检验合格, 准予接收

业主(用户)代表:  
工程公司代表:



张秀波  
1月2日

安装方代表: 张秀波  
商检代表:

C4

濮阳市聚氯乙烯材料厂 CFC-11 替代项目设备开箱记录表

合同号	022-GC-SMC-R-PL-11			位号						
批号				设备名称	8kg/min 1.5℃/min(单机)					
箱号				开箱日期	2003. 11. 2					
设备包装检查:	完好无损									
设备外观检查:	良好									
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位			
1		GUSM-E 取暖机	台	2	2	濮阳市聚氯	濮阳市聚氯			
2		(FF-1600V/R)				氯设备材料厂	氯设备材料厂			
3		GAP 取暖机(0.3)	台	2	2	设备材料车间	2			
4		EP-02 台秤	台	4	4	操作规程手册	2			
5		L型管	个	2	2	电气元件手册	2			
6		手动剪线机	把	2	2	抽气系统图	2			
7		过滤器	个	2	2	抽气口说明	2			
8										
9										
10										
11										
12										

安装方代表:  
工程公司代表:

商检代表:  
商检公司代表:

业主(用户)代表:  
高军

濮阳市聚氯材料厂 CFC-11 替代项目

设备开箱检验记录

编码:

C4

合 同 号			位 号		
批 号			设备名称		
箱 号			高压发泡机		
设备包装检查			2004-3-18		
设备外观检查	良好	良好	随 箱 文 件		
序号	系列号	设备名称及规格 (含专用工具及备品备件)	单 位	数 量	接存单位
1.		高压发泡机	套	1	电路图
2		冷水机	台	1	流程图
3		上料泵	台	2	鲜力搅拌
4		专用工具	套	1	
5		备件	套	1	
检验意见					
检验合格, 准予接收					

业主(用户)代表: 李海波

工程公司代表: 周波

周波

安装方代表: 张秀波

商检代表:

上海中海发设备有限公司 CFC-II 替代项目设备开箱记录表

合同号	022-Customer -four-11	位号	8kg/min Customer '泡茶机'				
批号		设备名称					
箱号		开箱日期	2003.12.15				
设备包装检查:	完好无损						
设备外观检查:			随箱文件				
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接收单位	接存单位
1		Customer 泡茶机	台	3	3	维修发货单	发货单
2		(FF-1600V/R)				设备零件单	3
3		GAP 喷枪	只	3	3	设备零件单	3
4		LP-02 上料泵	L	6	6	喷枪操作手册	3
5		工具	套	3	3	喷枪操作手册	3
6		3D 物料架	把	3	3	材料物流单	3
7		计时器	个	3	3	计时器说明	3
8							
9							
10							
11							
12							

业主(用户)代表:  
工程公司代表:





安装方代表:  
商检代表:

C6

河间市中维了防腐保温工程有限公司 CFC-11 替代项目设备开箱记录表

合同号	CUSMER-020-PU-1			位号			
批号				设备名称	CUSMER 气沫喷漆机		
箱号				开箱日期	2003.11.18		
设备包装检查:	无外包装损坏						
序号	设备名称及规格 (含专用工具及备品件)	单位	数量	实到数	接存单位	名称	份数
1	FF-1600型气沫喷漆机	台	2	2	河间中和	气桶	2
2	抽气泵	台	4	4		油桶	1
3	计时器	个	2	2		设备操作手册	28
4	手动力喷枪	把	2	2		设备部件清单	2
5	手柄喷枪	把	2	2		计时器操作手册	18
6						喷枪连接法兰	2
7						喷枪操作手册	19
8						抽气泵连接法兰	2
9							
10							
11							
12							

安装方代表:   
 商检代表: 

业主(用户)代表:   
 工程公司代表: 

## 河北中科防腐保温工程(集团)有限公司 CFC-11 替代项目

## 设备开箱检验记录

编码:

CGEL-023/4/5-PU-II

合 同 号		位 号		
批 号		设备名称		
箱 号		高压发泡机		
设备包装检查		开箱日期		
序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	数量
应到数	实到数	接存单位 (光盘)	说明书	3
1		高压发泡机	套	
		ACOMPACT200		
2		冷水机	台	1
3		上料泵	台	2
4		专用工具	套	1
5		附件	套	1
				检验意见

检验合格, 准予接收


安装方代表: 刘永干  
 商检代表:  
  
 2004年3月25日

C7

大城县友联化工建材总厂[CFC-11 替代项目设备开箱记录表

合同号	020-GWNER-PU-II			位号	8 kg/min 泡沫喷射机		
批号				设备名称			
箱号				开箱日期	2003.10.15		
设备包装检查:	完好						
设备外观检查:	序号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	数量	接存单位
1		FF-1600V/R	台	2	2	2	大城县友联化工 设备操作手册
2		G4P 喷枪	个	2	2	2	28/份
3		10-02 油料泵	台	4	4	4	1/5 大城县友联化
4		2 盒	个	2	2	2	2
5		油料管	个	2	2	2	28/份
6		手柄	把	2	2	2	19/份
7		手柄	把	2	2	2	15/份
8							18/份
9							
10							
11							
12							

业主(用户)代表: / 工程公司代表: / 安装方代表:  
商检代表:



大通国际集装箱公司

CFC-11 替代项目

## 设备开箱检验记录

编码:

序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	应到数	实到数	开箱日期		位号	设备名称	随箱文件	接存单位
						年	月				
1		A Compact 200	套	1	1	2004	03	冷冻机			
2		冷冻水机		1	1			冷冻水机			
3		附件箱 LNB 阀头	套	1	1			水箱带	2		
4		专用工具箱	盒	1	1						
5		电动吊钩桥式起重机	台	1	1						
6		木箱 4 套 手拉车 2 只	套	1	1						
7		高元泵壳盖封条	个	1	1						
8		油压泵相间	组	1	1						

业主(用户)代表:

工程公司代表: 王海深安装方代表:  
商检代表: 刘海深


检验

青岛金利泽工程有限公司 CFC-11 替代项目设备开箱记录表

C8

合同号	020-GUSMER-PN-II			位号						
批号				设备名称	FF-1600V/R					
箱号				开箱日期	2003.10.16					
设备包装检查:	设备完好									
设备外观检查:	良好									
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	数量	应到数	实到数	接存单位			
1		3kg/min 1℃冷冻机	台	4	4	4	青岛金北华			
2		(FF-1600V/R)					设备操作手册			
3		GHP0螺栓	只	4	4	4	设备有限公司			
4		JP-02抽油泵	台	8	8	8	设备零件说明书			
5		2量筒	只	4	4	4	设备操作手册			
6		计时器	只	4	4	4	设备操作手册			
7		手动喷枪	把	4	4	4	计时器说明			
8										
9										
10										
11										
12										

安装方代表:  
商检代表:



业主(用户)代表:  
工程公司代表:

周波


S1

海螺水泥防腐保温有限公司 CPC-11 替代项目设备开箱记录表

合同号	021-CUSmet-70U-T	位号	819/min 1#除雾器机 (FF-1600V/R)					
批号		设备名称	819/min 1#除雾器机 (FF-1600V/R)					
箱号		开箱日期	2003.9.29					
设备包装检查:								
设备外观检查:								
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	数量		名称	页数	接存单位
				应到数	实到数			
1		819/min 1#除雾器机 (FF-1600V/R)	台	3	3	除雾器保温包装清单	3	1 海螺水泥公司
2						设备操作手册	3	28 :
3		自动 Gap 喷枪	台	3	3	设备零部件手册	3	50 :
4		LP-02 抽料泵	台	6	6	随机操作手册	3	28 :
5		工具盒	个	3	3	质保单(注浆)	3	19 :
6		手动喷枪	把	3	3	油料单(泵油)	3	15 :
7		计时器	个	3	3	计时器说明	3	18 :
8								
9								
10								
11								
12								

业主(用户)代表:  
工程公司代表:  
刘维东

安装方代表:  
商检代表:



## 设备开箱检验记录

编码:

合同号 CGEL-023/4/5-PU-II

批号 291379

箱号

设备包装检查

设备外观检查

设备开箱检验记录

设备名称及规格  
(含专用工具及备品备件)设备名称及规格  
(含专用工具及备品备件)

高压发泡机

开箱日期 2004-3-26

随箱文件

检验意见

检验合格,准予接收

安装方代表: 刘永干  
商检代表:

周飞

4/25




2003年9月29日止

CFC-11 替代项目设备开箱记录表

合同号	021-GuSM02-Pu-II	位号	设备名称	8kg/min/色漆喷漆机(FF-160V/R)
批号		设备名称	开箱日期	2003.10.8
箱号	设备包装检查:			
设备外观检查:	良好无损			
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数 实到数
1		8kg/min/色漆喷漆机	台	3 3
2		(FF-160V/R)		
3		GAP 喷枪(自动)	只	3 3
4	1P-02	上料架	台	6 6
5	上料盒		个	3 3
6	手动喷枪	把	3	3
7	过滤网	个	3	3
8				
9				
10				
11				
12				

业主(用户)代表:  
工程公司代表:  
  


安装方代表:  
商检代表:  
  


沈阳市聚氯乙烯有限公司 CFC-II 替代项目设备开箱记录表


合同号	021-Gusmek - PU-I	位号	
批号		设备名称	FF-1600 V/R
箱号		开箱日期	2003.10.8
设备包装检查:			随箱文件
设备外观检查:			
序号	设备名称及规格 (含专用工具及备品件)	单位	数量
		应到数	实到数
1	8Kg/min 循环泵/空机	台	3
2	(FF-1600 V/R)		
3	CAP 塑料	只	2
4	LP-02 油缸泵	台	6
5	2# 塑盒	个	3
6	计时器	个	3
7	手柄喷枪	把	3
8	手柄喷枪	把	3
9			
10			
11			
12			

业主(用户)代表:

工程公司代表:

邵晓飞

安装方代表:  
商检代表:



邵晓飞


沈阳华信联新技术开发公司 CFC-11 替代项目设备开箱记录表

S4

合同号	021-Gusmer-PU-Y			位号	8kg/min 气泵系统 (FF-1600V/R)		
批号				设备名称			
箱号				开箱日期	2003.10.28		
设备包装检查:	完好无损						
序号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	名称	份数
1	8kg/min 气泵系统	台	2	2	沈阳化2学院	整箱单	2
2	FF-1600V/R				新研科技开发有限公司	设备操作手册	2
3	GAP 喷枪 (自动)	只	2	2	公司	设备安装说明	2
4	LD-02 上手喷枪	台	4	4	:	喷枪操作手册	2
5	2 只 钉枪	台	2	2	:	喷枪使用说明	2
6	手动喷枪	把	2	2	:	加油嘴说明	2
7	计时器 四	个	2	2	:	计时器说明	2
8							18
9							
10							
11							
12							

安装方代表:  
商检代表:

业主(用户)代表:  
工程公司代表:



沈阳市盾牌管业有限公司  
CFC-11 替代项目设备开箱记录表

合同号	021-Gusmer - Pn-Ⅱ			位号	设备名称 8kg/min(气)压缩机 (FF-1600V/R)					
批号				开箱日期	2003.10.18					
箱号	设备包装检查: 完好无损									
设备外观检查:	完好无损									
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位			
1		8kg/min(气)压缩机 (FF-1600V/R)	台	3	3	沈阳益昇气 压缩机厂	1			
2		GAP 压力表 (1/4)	只	3	3	沈阳益昇气 压缩机厂	28			
3		ID-02 上料机	台	6	6	沈阳益昇气 压缩机厂	50			
4		2 台 油箱	个	3	3	沈阳益昇气 压缩机厂	28			
5		电动机	台	3	3	沈阳益昇气 压缩机厂	19			
6		油封	套	3	3	沈阳益昇气 压缩机厂	15			
7		油封圈	个	3	3	沈阳益昇气 压缩机厂	18			
8										
9										
10										
11										
12										

业主(用户)代表: 工程公司代表: 安装方代表:  
商检代表: 

S6

④

辽河油田勘探局油田建设工程公司 CFC-11 替代项目设备开箱记录表

合同号	位号	设备名称	FF-1600V/R	
批号	开箱日期	2003.9.28		
箱号	随箱文件			
设备包装检查:	完好无损	名称	页数	
序号	系列号(含等量工具及备品件)	单位	实到数	
设备外观检查:	设备名称及规格	数量	接存单位	
1	8kg/min泡沫发生机	台	7	辽阳油田 装箱单 7 1 辽阳油田
2	CF-1600V/R			基力特防腐油田设备有限公司 7 28 基力特防腐油田
3	GAP喷枪	只	7	建设2332 设备部生产组 7 50 建设2332
4	LP-02抽料泵	台	14	公司 计时四操作手册 7 18 公司
5	L型盒	个	7	喷枪零件说明书 7 19
6	计时器	个	7	喷枪零件手册 7 28
7	抽料泵说明书			抽料泵说明书 7 15
8				
9				
10				
11				
12				

甲方代表:  
商检代表:

业主(用户)代表:  
工程公司代表:  
  
孙彦军  
孙彦军

辽河石油勘探局油田建设工程二公司 CFC-11 替代项目  
设备开箱检验记录


编码：

合同号		CGEL-023/4/5-PU-II		位号			
批号		291384 291385		设备名称		高压发泡机	
箱号				开箱日期		2004年3月24日	
设备包装检查		良好					
设备外观检查		良好					
序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	数量	接存单位	份数	页数
				应到数	实到数	(光盘)	
1		高压发泡机 ACOMPAC100	套		2	说明书	6
2		冷水机	台		2	电路图	2
3		上料泵	台		2	流程图	2
4		专用工具	套		4		
5		备件	套		2		
						检验意见	
							检验合格，准予接收

业主(用户)代表：  
工程公司代表：

安装方代表：刘永干  
安检代表：

周伟




S7

北京汇源技术发展公司 CFC-11 替代项目设备开箱记录表

合同号	CGETL-020-PU-II			位号			
批号				设备名称	聚氯乙烯涂发泡机		
箱号	90438 . 10438			开箱日期	2003.10.25		
设备包装检查:							
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	数量	实到数	接存单位
1		FF-1600V双液浇注机	台	4	4	4	北京汇源技术发展公司 装箱单 4 /份
2		手力吸木盒	把	4	4	4	28/份 "
3		自动吸木盒	把	4	4	4	50/份 "
4		计时器	个	4	4	4	28/份 "
5		抽料泵	个	8	8	8	17/份 "
6							抽料泵连接 4 /份 "
7							计时器连接 4 /份 "
8							
9							
10							
11							
12							

业主(用户)代表: 钱小东  
工程公司代表: 江山  
安装方代表:  
商检代表:



周立

北京汇源技术发展公司 CFC-11 替代项目

设备开箱检验记录

编码:

合同号 CGEL-023/4/5-PU-11

序号	系列号	设备名称及规格 (含专用工具及备品备件)		单位	应到数	实到数	数量	接存单位 (光盘)	说明书	份数	页数	接存单位
		设备名称	数量									
1		高压发泡机ACOMPACT200	套	台	1	1	1	电路图		3		
2		冷水机	台	台	1	1	1	流程图		1		
3		上料泵	台	台	2	2	2					
4		专用工具	套	套	1	1	1					
5		备件	套	套	1	1	1					
								检验意见				
									检验合格, 准予接收			



业主(用户)代表:  
工程公司代表:

刘永干  
2004年3月26日

安装方代表: 刘永干  
商检代表:

北京中豪商贸公司 CFC-11 替代项目设备开箱记录表

58

合同号	CGEL-020-Pu-1			位号	Gusmer 喷涂发泡机		
批号				设备名称			
箱号				开箱日期	2003.10.22		
设备包装检查:				随箱文件			
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位
1	FF-1600/12 喷涂发泡机	台	2	2	2	北京中豪商贸公司	装箱单
2	抽料管	个	4	4	"	设备操作手册	2
3	计时器	个	2	2	"	设备维修说明书	2
4	手动喷枪	把	2	2	"	材料清单	2
5	自动喷枪	把	2	2	"	喷枪清洗液	2
6						喷枪维修手册	2
7						涂料系统维护手册	2
8							2
9							
10							
11							
12							

业主(用户)代表:  安装方代表:  
工程公司代表:  商检代表:



北京中豪商贸公司 CFC-11 替代项目  
设备开箱检验记录

编码:

合同号			CGEL-023/4/5-PU-II			位号			设备名称			高压发泡机				
批号						开箱日期						2004-3-3				
箱号			良好									随箱文件				
设备序号	设备名称及规格 (含专用工具及备品备件)	单位	应到数	实到数	数量	名称	份数	页数	说明书 (光盘)	3	接存单位	说明书	份数	页数	接存单位	
1	高压发泡机 ACOMPACT100FC	套		1		电路图	1	1	流程图	1						
2	冷水机	台		1												
3	上料泵	台		1												
4	专用工具	套		1												
5	备件	套		1												
						检验意见									检验合格, 准予接收	

业主(用户)代表:  
刘永干  
工程公司代表:  
李海生

刘永干  
2004年3月23日

安装方代表:  
刘永干  
商检代表:

S9

河北省冀州市新兴保温材料厂 CFC-11 替代项目设备开箱记录表

合同号		020-CUSER-PU-II		位 号		设备名称		8kg/min 气体喷嘴机	
批 号				开箱日期		2003.10.15			
箱 号				设备包装检查:		完好无损		随箱文件	
设备外观检查:									
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	数量	实到数	接存单位	名称	份数
1	FH-1600IR	发泡机	台	5		5	沧州弘当得	装箱单	5
2							沧州华生得	设备操作手册	5
3		A-compack 60化					沧州华生得	设备操作手册	1
4							沧州华生得	设备操作手册	28
5	1P-02抽气泵	1台	10	10			沧州华生得	5	19
6	CIP喷枪	2只	5	5			沧州华生得	5	15
7	工具盒	1个	5	5			沧州华生得	5	8
8	手推喷枪车	1台	5	5			沧州华生得	5	1
9	开关箱	1个	5	5			沧州华生得	5	
10									
11									
12									

业主(用户)代表: 王永海 安装方代表: 王永海  
工程公司代表: 王永海 验收代表: 王永海



冀州新兴保温材料厂 CFC-11 替代项目

设备开箱检验记录

编码：

合同号 CGEL-023/4/5-PU-II  
批号 291380

箱号

开箱日期  
2004-3-16

位号  
高压发泡机

设备包装检查

良好

设备外观检查

良好

设备名称及规格  
(含专用工具及备品备件)

设备

数量

应到数

实到数

接存单位

说明书  
(光盘)

页数

接存单位

1  
高压发泡机  
ACOMPACT100FC  
台  
套

2  
冷水机  
台  
台

3  
上料泵  
台  
台

4  
专用工具  
套  
套

5  
备件  
套  
套

随箱文件

检验意见

检验合格，准予接收

安装方代表： 刘永干  
商检代表：




W1

九城业振 华泰氯(西药) CFC-11 替代项目设备开箱记录表

合同号	020-GUSMER-pn-II	位号	设备名称	8kg/min 8℃冷冻机
批号		开箱日期	2003.11.4	随箱文件
箱号		设备包装检查:	完好	接存单位
设备外观检查:		数量	名称	份数
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数
1		8kg/min 8℃冷冻机	台	2
2		FF-1600V(R)	把	2
3		GHP 塑料袋	把	4
4		LPO-02 手柄	把	2
5		ZL 盒	个	2
6		手动蝶阀	把	2
7		计时器	个	2
8				
9				
10				
11				
12				

业主(用户)代表:  
工程公司代表:

安装方代表:  
商检代表:



3月北京区域维修部<sup>新装箱</sup> CFC-II 替代项目

## 设备开箱检验记录

编码:

序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	数量		接存单位	名称	份数	页数	接存单位
				应到数	实到数					
1.		A compact PC 100	套	1	1	华北利	3份			
2.		冷冻机	台	1	1	淮海市				
3.		冷冻压缩机 L N18 框架	台	1	1					
4.		多用工具	套	1	1					
5.		压缩机	台	2	2					
6.		高压氮气空封	台	1	1					

检验意见

检验合格, 准予接收

业主(用户)代表:  
李世源


李世源

工程公司代表:  
李世源

河间市东风泵业有限公司 CFC-11 替代项目设备开箱记录表

合同号	020-Customer-Pu-II			位号						
批号				设备名称	8kg/min 1.5kw 喷雾机					
箱号				开箱日期	2003.10.24					
设备包装检查:							随箱文件			
设备外观检查:							接存单位			
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	数量	名称			
1		8kg/min 1.5kw 喷雾机	台	1	1	1	说明书			
2		抽样泵	台	2	2	2	设备操作手册			
3		2#喷嘴	个	1	1	1	设备使用说明			
4		GHP 喷枪	把	1	1	1	进口操作手册			
5		9#喷枪	把	1	1	1	喷枪零件图			
6		2#桶	个	1	1	1	喷枪操作手册			
7						1	抽样化验报告			
8										
9										
10										
11										
12										

业主(用户)代表: 工程公司代表: 安装方代表: 验收代表:



2003.10.24

## 河间市东风聚氨酯厂 CFC-11 替代项目

## 设备开箱检验记录

编码:

合同号 CGEL-023/4/5-PU-11

批号 280196

箱号

设备包装检查 良好

设备外观检查 良好

设备名称及规格  
(含专用工具及备品备件)

单位 套

应到数 1

实到数 1

接存单位(光盘)

说明书 3

高压发泡机A200COMPACT

台

1

电路图

1

冷水机

台

1

流程图

1

上料泵

台

2

合格证

1

保修卡

1


随机文件

1

接存单位

检验意见

检验合格,准予接收


安装方代表:  
刘永干  
商检代表:业主(用户)代表:  
王金才  
工程公司代表:  
王金才  
日期: 2004年3月12日

河南金威橡塑有限公司 FC-11 替代项目设备开箱记录表

WJ3

合同号	020-GW-SMER-PRU-II			位号	FT-1600V/K		
批号				设备名称			
箱号				开箱日期	2023.10.8		
设备包装检查:	完好			随箱文件			
设备外观检查:	完好			名称	份数	页数	接存单位
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	
1		814g/min 气体干燥机	台	3	3	河南金威橡塑	张指导单
2		(FT-1600V/K)				塑力集团有限公司	设备操作手册
3		GKF 喷枪	只	3	3		
4		LP-02 手动气泵	台	6	6		
5		LQ 盒	个	3	3		
6		手动喷枪	把	3	3		
7		3#喷枪	个	3	3		
8							
9							
10							
11							
12							

业主(用户)代表: 安装方代表:  
工程公司代表: 商检代表:



金威橡塑有限公司 CFC-11 替代项目

设备开箱检验记录

编码:

CGEL-023/4/5-PU-II

序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	数量		说明书 (光盘)	份数	页数	接存单位
				应到数	实到数				
1		高压发泡机ACOMPACT100f	套			1	1	1	电路图
2		冷水机	台			1	1	1	流程图
3		上料泵	台			2			
4		专用工具	套			1			
5		备件	套			1			
									检验意见
									检验合格, 准予接收

业主(用户)代表:  
工程公司代表:

刘永干  
刘永干

安装方代表:  
商检代表:

W4  
10) 沈阳通用泵有限公司 CFC-11 替代项目设备开箱记录表

合同号	020-CW-SMER-PU-II			位号	FF-1600V/R		
批号				设备名称			
箱号				开箱日期	2003.10.12		
设备包装检查:							随箱文件
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位
1		8kg/min 逆流离心机	台	2	2	河间市通源泵业有限公司	1
2		(FF1600V/R)	只	2	2	设备操作手册	28
3		GAP喷枪	只	2	2	设备零件说明	2
4		JP-02加油机	台	4	4	设备操作手册	50
5		1#直通油管	根	2	2	设备零件说明	28
6		手动喷枪	把	2	2	油料单	19
7		计时器	个	2	2	油料单	15
8						油料单	18
9							
10							
11							
12							

安装方代表:  
商检代表:

业主(用户)代表:  
工程公司代表:

刘生军  
刘生军

河间市顺通聚氨酯材料厂 CFC-11 替代项目

设备开箱检验记录

编码:


CGEL-023/4/5-PU-11

280195

合 同 号		位 号	
批 号		设备名称	
箱 号		开箱日期	
设备包装检查		高压发泡机	
设备外观检查		2004-3-14	
设备名称及规格 (含专用工具及备品备件)		随 箱 文 件	
序号	系列号	单位	数量
1	高压发泡机A200COMPACT	套	3
2	冷水机	台	1
3	上料泵	台	1
4	专用工具	套	1
5	备件	套	1
检验意见			
检验合格, 准予接收			

业主(用户)代表: 刘永干  
工程公司代表: 刘永干

安装方代表: 刘永干  
商检代表:



锦西热电厂 CFC-11 替代项目

W5

设备开箱检验记录

编码:

序号	系列号	设备名称及规格 (含专用工具及备品备件)	单位	应到数	实到数	数量	随箱文件	
							名称	份数
1	A compact 200	冷冻机	套	1	1	1	说明书	2
2	附件冷冻元件	盒	1	1	1	1	随机布	3
3	专用工具	套	1	1	1	1		
4	防震架	套	1	1	1	1		
5	堵头	个	2	2	2	2		
6	堵头拆卸扳手	个	1	1	1	1		
7	冷冻过滤网	个	1	1	1	1	检验意见	
8	油压换向阀	个	1	1	1	1	检验合格,准予接收	


业主(用户)代表: 朱东峰 日期 2010.12.23  
工程公司代表: 陈世海

安装方代表:  
商检代表:

W 6

海南万立聚氯乙烯有限公司 CFCC-11 替代项目设备开箱记录表

合同号	020-CUSMER-10U-II			位号	FF-1600V/R		
批号				设备名称			
箱号				开箱日期	2003.10.25		
设备包装检查:							随箱文件
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	数量	接存单位
1		8kg/min 逆流离心机	台	5	5	5	海南万立聚氯乙烯公司
2		(FF-1600V/R)					操作手册
3		GAP“弯”拉	只	5	5	5	设备零件图
4		JP-02 手动夹紧器	台	10	10	10	操作手册
5		工具盒	个	5	5	5	操作手册
6		手动“弯”拖把	把	5	5	5	操作手册
7		计时器	个	5	5	5	计时器说明
8							
9							
10							
11							
12							

安装方代表:   
商检代表:   
业主(用)   
工程公司代表: 

山东东大聚合物有限公司 CFC-11 替代项目设备开箱记录表

合同号	020-CUSTOMER-PN-1			位号	卡1号喷漆机		
批号				设备名称			
箱号				开箱日期	03年6月12日		
设备包装检查:	包装完好			随箱文件			
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	实到数	接存单位	接存单位
1		TF-1600发泡机	台	3	3	山东鲁南公司	3
2		GAP 喷枪	只	3	3	设备操作手册	3
3		TF-02抽料泵	台	6	6	设备操作手册	50
4		工具盒	个	3	3	接收操作手册	28
5		手动喷枪	把	3	3	接收操作手册	19
6		计时器	个	3	3	由甲方见证封存	15
7						见证封存	18
8							
9							
10							
11							
12							

业主(用户)代表: 李强 日期: 2003年6月12日  
工程公司代表: 刘强 日期: 2003年6月12日  
安装方代表: 安装方代表:  
商检代表: 商检代表:

山东皇明太阳能有限公司CFC-11 替代项目设备开箱记录表

W8

①

合同号	CFC-1 - 020 - PU-1			位号	设备名称 喷漆发泡机					
批号				开箱日期	03 9 22					
箱号	设备包装检查:									
设备外观检查:	完好无损									
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	数量	实到数	接存单位			
1	FF-2-VR-EX	机体		1		1	接存单 1			
2	FF-MCS-B1	伸缩手柄		1		1	接存单 28			
3	0933320-1-PKG	连接管		1		1	接存单 50			
4	09660-1-GHL	机油		1		1	计时器接存单 18			
5	35160-F-02+G7	滤网盒		1		1	喷枪连接单 19			
6	1000-09-9	泵加热		1		1	喷枪连接单 28			
7	09335250	部件		1		1	油嘴连接单 15			
8	09332-220-K	计时器		1		1				
9	GNP-46n-R-42	自动枪		1		1				
10	1200213	空压机		5		5				
11	1250E	软管		1		1				
12	35151-1ZJ	自动枪托		1		1				

业主(用户)代表:  
工程公司代表:

张长生  
周波

安装方代表:  
商检代表:

W8

山东鲁泰纺织有限公司 CFC-11 替代项目设备开箱记录表

合同号	CGL-020-PV-5			位号	喷、涤发泡机								
批号				设备名称									
箱号				开箱日期	03.9.22								
设备包装检查:													
设备外观检查:													
序号	系列号	设备名称及规格 (含专用工具及备品件)	单位	应到数	数量	实到数	接存单位						
1	35981	角件包		1		1	鲁纺织造						
2	17971	组扣角件		1		1							
3	35160-R-00-2161	浪合金(角件)		1		1	"						
4	35160-R-01-2161	拉一等(角件)		1		1	"						
5	35160-R-02-PKG	拉一端(角件)		1		1	"						
6	35105	底封边(角件)		10		10	"						
7	0453	O型圈(角件)		2		2	"						
8	0476-60	底封边(角件)		2		2							
9	0476A-60	底封边(角件)		2		2							
10													
11													
12													

业主(用户)代表: 张志刚  
工程公司代表:  
安装方代表:  
商检代表:

宁波市立德实业有限公司 CFC-11 替代项目设备开箱记录表

合同号		020-P0-2-CUSME12		位 号		设备名称		CUSMER 喷漆机 FF-1600Y/K	
批 号				开箱日期		2003.9.17		随箱文件	
设备外观检查:		完好无损							
序号	系列号	设备名称(含专用工具及备品件)	单位	数量	应到数	实到数	接存单位	名称	份数
1		FF-1600 喷漆机	台	2	2	2	托运之方式	装箱单	2
2	C14P 喷枪	只	2	2	2	2	设备操作手册	2	1
3	LP-02 手持枪座	台	4	4	4	4	设备整体说明书	2	28
4	2# 盒	个	2	2	2	2	针对操作手册	2	50
5	2# 盒	个	2	2	2	2	喷枪清洗剂	2	18
6							喷枪操作手册	2	19
7							抽塑泡沫箱	2	28
8									15
9									
10									
11									
12									

业主(用户)代表: 孙可强  
工程公司代表: 孙海东  
安装方代表:  
商检代表:

Attachment  
1-3

O  
C

O

C

C

O

C

O

O

O

## **Commissioning and Trial Production Report**

Equipment Name: HP foaming machine

Equipment Model:

Equipment Serial Number:

Manufacturer:

After the equipment was installed, an overall inspection was conducted to make sure that compressed air, heating/cooling water, and electricity power were all properly supplied. Then the commissioning was done with DOP. After the machine normally ran and such parameters as pressure, temperature, electric current were stable at their respective desired position, the commissioning process finished. The elementary training of machine operation was also undertaken during the commissioning process.

Trial production followed the commissioning.

The procedure for the trial production is as below:

1. Drain all DOP in the chemical tanks and pour chemicals into the two tanks. The flow of chemicals further ejects the remaining DOP in the supplying pipes.
2. Fill the tanks with chemicals until they reach the required volume. This can also lower the density of the DOP.
3. Start the machine and eject the air in the chemicals.
4. Check if the low-pressure meter of the machine works normally. Also check that both over-pressure protection devices of the high-pressure meter and the emergency button work normally.
5. Test the machine on the batch basis after the chemicals reach the required temperature.
6. Test the function of high-pressure pump and make the corresponding graphs.
7. Test the machine with free foaming and check the density of the foam produced. After the free foaming process meets the requirement, make sample products.
8. Conduct training for production operation.
9. Conduct the trial production when the sample products meet the requirement. The workers operate the machine in the trial production process under the guidance of the equipment supplier representatives.
10. Conduct further on-spot training and give examination.

Through the commissioning and the trial production, the two sides agreed that the machines ran normally and stably. The machines were accepted by the enterprise upon the completion of the commissioning and trial production.

江苏捷达化工新技术开发有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: 喷涂发泡机及配件

设备型号: FF-1600-VR-EX

设备系列号: TD 0184

生产厂家: Gusmer CO.

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

供货厂商代表签字:

工程服务公司代表签字:

报告日期:

2003年10月14日

C<sub>2</sub>

江苏新源化工有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: CASMEX 气浮喷涂机

设备型号: CASMEX - FF-1600.V/12

设备系列号:

生产厂家: 美国 CASMEX 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

尹友良



供货厂商代表签字:

工程服务公司代表签字: 陈海利

报告日期: 2003. 9. 25

Cz last line

舟山市普陀华远化工有限公司

## Debugging and Test-driving Report for PU Equipment

### PU 设备调试、投料试车报告

2005.03.04

设备名称：用 HCFC-141b 为发泡剂的非连续生产夹芯板生产线

项目（合同）号：CGEL033-PU-II、CGEL034-PU-II 和 CGEL035-PU-II

生产厂家：中国轻工业机械总公司武汉轻工业机械厂 Wuhan

上虞市金鹰机械制造有限公司

Shangyu

报告内容：

该非连续生产夹芯板生产线于 2005 年 3 月初正式安装完毕，在对整条线进行了全面检查后，并确认了循环水、压缩空气及供电、原料等均符合要求的情况下，于 2005 年 3 月 2 日～3 日进行正式投料试车。投料运行后，整套系统运行正常，产品质量稳定。具备了工程验收的要求。

经过投料试车及考核，各方认为本项目设备及安装工程合格，系统运行正常。

一、 整条生产线运行可靠，产量满足用户规定的要求、产品质量符合国家标准。

- 1、 滚轮成型机运行稳定，0.4-0.6 毫米不同厚度的钢板成型、剪切均符合要求，成型后的產品合格。
- 2、 预混站设备混料均匀，计量配料控制系统稳定正常，计量精确。整机操作简便，各种液位控制准确，自动化程

度高，各种料罐均有压力容器安全证书。混料后的产品均能满足工艺要求。

- 3、高压发泡机稳定正常。原料注射量可调，最高注射量能达到300L/MIN，原料在注射前温度控制可靠并均匀。高压计量泵计量准确，出口压力过高时有报警装置。液压站系统油温度<60℃，无泄漏，无异常噪声。发泡机系统电气控制系统外表美观，操作灵敏，安全可靠，各种保护功能齐全，符合国家电气方面的相关标准。
- 4、层压机运行稳定正常，各功能操作可靠。机组最大锁模力>2200KN，升模高度>250 mm，水温控制达到±2.5度。层压工作面平整，光洁。模板升降稳定，倾斜精确，噪声小。电气控制准确可靠，操作保护功能齐全。机组周围均设置防护栏，能保护劳动者的操作安全。
- 5、层压机发泡模具采用铝合金，重量轻，易于更换。模具尺寸精确，规格齐全，发泡后的成品组装方便，满足用户的要求。
- 6、热水加热系统稳定正常，出口水温 70℃-90℃。
- 7、供电系统稳定正常。

二、在试车过程中进行了技术培训，并于2005年3月4日上午完成培训，试生产操作在供货单位的指导下由企业工人进行，各个岗位人员操作熟练。

三、设计图纸、竣工图纸及设备资料齐全，保存完好。

C<sub>2</sub> last line

经过在现场的三方试车代表认真讨论以及用户对现场考核的认可，一致认为经过设备调试、投料试车过程，设备可以稳定运转。设备调试、投料试车合格。

签字

受益方：舟山市普陀华远化工有限公司

代表人：

供货单位：

中国轻工业机械总公司武汉轻工业机械厂

代表人：

上虞市金鹰机械制造有限公司

代表人：

2005年3月4日

C3

濮阳市中化化肥有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: GASMER-1 连续喷漆机

设备型号: GASMER - FF - 1600 V/R

设备系列号:

生产厂家: 美国 GASMER 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力，温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字: 刘(刘鹤利)

报告日期: 2003.12.16

C3

## 濮阳市中恒化工有限公司 CFC-11 替代项目

### 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A 100 COMPACT F.C

设备系列号：29B83

生产厂家：Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：


1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

C3

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。



项目企业代表签字: 

供货厂商代表签字: 

工程服务公司代表签字: 

报告日期:

C4

濮阳市市区聚氯乙烯材料厂 CFC-11 替代项目

设备调试、投料试车报告

设备名称: GASMER 气液喷漆机

设备型号: GASMER-FF-1600V/R


设备系列号:

生产厂家: 美国 GASMER 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字:

刘福利

报告日期: 2003. 11. 2

# 濮阳市市区聚氯酯材料厂 CFC-11 替代项目

## 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A COMPACT 200

设备系列号：280205

生产厂家：Cannon 公司

### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

C5

濮阳市华龙区防腐保温材料公司FC-11 替代项目

设备调试、投料试车报告

设备名称:

Gasmek-气沫喷涂机

设备型号:

Gasmek-FF-1600.V/R

设备系列号:

生产厂家:

德国 Gasmek 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

王聚卿

供货厂商代表签字:

王聚卿

工程服务公司代表签字: 刘福利

报告日期: 2013. 12. 18

C6

## 洛阳市中州防腐保温工程有限公司 FC-11 替代项目

### 设备调试、投料试车报告

设备名称: 8kg/min 气雾喷漆机

设备型号: FT-1600V/R

设备系列号:

生产厂家: 美国 CUSHMAN 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字:

周政

报告日期: 2003. 11. 18

河北中科防腐保温工程(集团)有限公司 CFC-11 替代项目

## 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT200

设备系列号：280192

生产厂家：意大利 Cannon 公司

### 报告内容


在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
4. 等原料的温度达到设定的要求的时候，开始做单组份测试
5. 高压泵的性能检测，做性能曲线表
6. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
7. 产品操作培训
8. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
9. 现场培训考试

6

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。



项目企业代表签字:

供货厂商代表签字: 刘永干

工程服务公司代表签字:

周立

报告日期: 2004-3-10

C7

## 大城县友联化工建材厂 CFC-11 替代项目

### 设备调试、投料试车报告

设备名称: 8kg/min 气沫喷涂机

设备型号: FF-1600V/R

设备系列号:

生产厂家: 美国 GUSMOR 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

供货厂商代表签字:

工程服务公司代表签字:

报告日期: 2013. 11. 2

C7

大城县发联化工建材有限公司  
MP/CPR/00/154 CGGL025-P4-2 CFC-11 替代项目

### 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A compact A 200

设备系列号：280193

生产厂家：Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

C8

青岛金士洋工程有限公司 FC-11 替代项目

设备调试、投料试车报告

设备名称：8kg/min 气沫喷漆机

设备型号：FF-1600V/R

设备系列号：

生产厂家：美国 GUSMER 公司

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：



供货厂商代表签字：

工程服务公司代表签字：周立

报告日期：2003.10.20

S1

海城市防腐保温工程有限公司CFC-11 替代项目


设备调试、投料试车报告

设备名称: Casmek 气喷涂机  
设备型号: Casmek-FF-1600.V/k  
设备系列号:  
生产厂家: 美国 casmek 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字: 孙福利

报告日期:

2003. 9. 29

S1

海城市防腐保温工程有限公司 CFC-11 替代项目  
设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT100FC

设备系列号：291379

生产厂家：意大利 Cannon 公司

报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
4. 等原料的温度达到设定的要求的时候，开始做单组份测试
5. 高压泵的性能检测，做性能曲线表
6. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
7. 产品操作培训
8. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
9. 现场培训考试

S1

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投  
料试车合格。



项目企业代表签字:

供货厂商代表签字: 刘永干

工程服务公司代表签字:

周长

报告日期: 2004-3-28

S2

12月24日防腐蚀设备及工装处 CFC-11 替代项目

设备调试、投料试车报告

设备名称: Gusmer 8kg/min/泡沫喷涂机

设备型号: eugmer-FF-1600V/R

设备系列号: Seq 163, 165, 171

生产厂家: 美国 easmer 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

供货厂商代表签字:

工程服务公司代表签字: 孙福利

报告日期: 2003. 10. 10

S3

濮阳市聚氯乙烯有限公司 CFC-11 替代项目  
设备调试、投料试车报告

设备名称: Gusmek 喷涂机

设备型号: Gusmek -FF-1600/R

设备系列号:

生产厂家: 美国 Gusmek 公司


报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

郭晓飞

供货厂商代表签字:



工程服务公司代表签字:

报告日期: 2003.10.8

S4

沈阳化工学院聚氯乙烯科技开发公司 CFC-11 替代项目


设备调试、投料试车报告

设备名称: Gusmer 气沫喷涂机  
设备型号: Gusmer - FF - 1600 V/R  
设备系列号:  
生产厂家: 美国 Gusmer 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字:

报告日期: 2003. 10. 28

SS

# 沈阳市益当聚氨酯有限公司 CFC-11 替代项目

## 设备调试、投料试车报告

设备名称: 8kg/min Gusmer 汽液喷雾机

设备型号: Gusmer-FF-1600V/R

设备系列号:

生产厂家: 美国 Gusmer 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

陈凤海

供货厂商代表签字:

工程服务公司代表签字:

孙敬军

报告日期: 2003, 10, 18

56

辽阳石油勘探局油田建设工程公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: Casmer ~~cannon~~  
设备型号: Casmer - FF - 1600V/k Cannon - A compact  
设备系列号:  
生产厂家: 美国 Casmer 公司 ~~美国 cannon 公司~~


报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

  
于振启

供货厂商代表签字:

工程服务公司代表签字: 

报告日期: 2003. 9. 28

辽河石油勘探局油田  
建设工程公司 CFC-11 替代项目

设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A COMPACT 100 FC

设备系列号：291384 291385

生产厂家：Cannon 公司

报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

56

双方认为经过设备调式，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。



项目企业代表签字：王东波

供货厂商代表签字：��永平

工程服务公司代表签字：周政

报告日期：2004. 3. 25

S7

北京汇源技术发展公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: 长马(Gusmer)聚氨酯喷涂机


设备型号: FF-1600V/R

设备系列号:

生产厂家: 美国长马(Gusmer)公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。



供货厂商代表签字:

工程服务公司代表签字:

周政

报告日期: 2009.10.25

北京汇源技术发展公司 CFC-11 替代项目  
设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT200

设备系列号：280194

生产厂家：意大利 Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。


调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

S7

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。

项目企业代表签字：



供货厂商代表签字：

工程服务公司代表签字：

周波

报告日期：

2004. 3. 15

北京中豪商贸公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: GUSMER 喷涂发泡机

设备型号: FF-1600V/R


设备系列号:

生产厂家: 美国卡码 (Gusmer) 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字:

周政

报告日期:

2003. 11. 1.

北京中豪商贸公司 CFC-11 替代项目

## 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT100FC

设备系列号：291386

生产厂家：意大利 Cannon 公司

## 报告内容


在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

58

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。



报告日期：2004-3-3

Sg

## 河北省冀州市新光保温材料厂 CFC-11 替代项目

### 设备调试、投料试车报告

设备名称：8kg/min 泡沫喷涂机

设备型号：FF-1600V/R

设备系列号：TD-0128 TD0130 TD0124 TD0126 TD0131

生产厂家：美国 CWSEMBR 1231

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：



供货厂商代表签字：

工程服务公司代表签字：

周立

报告日期：

2013.10.15

冀州市新兴保温材料厂 CFC-11 替代项目  
设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT100FC

设备系列号：291380

生产厂家：意大利 Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
4. 等原料的温度达到设定的要求的时候，开始做单组份测试
5. 高压泵的性能检测，做性能曲线表
6. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
7. 产品操作培训
8. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
9. 现场培训考试

Sg

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。



项目企业代表签字:

张秀

供货厂商代表签字:

刘永干

工程服务公司代表签字:

周玲

报告日期:

2004. 3. 16

W1

CFC-11 替代项目

设备调试、投料试车报告

设备名称:

卡士马 ~~EE-1600~~ 喷涂机

设备型号:

EE-1600 V/R

设备系列号:

17942 -

生产厂家:

美国 GUSMER 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:



供货厂商代表签字:

工程服务公司代表签字:

周 B6

报告日期:

2003. 11. 4

## 河北省大城县振华聚氨酯厂 CFC-11 替代项目

### 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A Compact 100FC

设备系列号：291381

生产厂家：Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

W1

双方认为经过设备调试、投料试车过程，设备可以稳定运转，设备调试、投料试车合格。

项目企业代表签字：



供货厂商代表签字：

工程服务公司代表签字：

报告日期：

2004. 3. 4

W2

河间市华风聚氨酯厂 CFC-11 替代项目

设备调试、投料试车报告

设备名称: 8kg/min 汽泡喷涂机

设备型号: FF-1600 R

设备系列号:


生产厂家: 美国 GUSMER 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字:

刘建生



供货厂商代表签字:

工程服务公司代表签字:

周政

报告日期: 2003. 11. 1

河间市东风聚氨酯厂 CFC-11 替代项目设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A200COMPACT

设备系列号：280196

生产厂家：意大利 Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度。
3. 检测设备的低压表的工作正常与否，高压表的高高压保护，紧急按钮工作正常。
4. 等原料的温度达到设定的要求的时候，开始做单组份测试
5. 高压泵的性能检测，做性能曲线表
6. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
7. 产品操作培训
8. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
9. 现场培训考试

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。

WZ



项目企业代表签字:

供货厂商代表签字: 刘永干

工程服务公司代表签字:

周汝

报告日期: 2004.3.14

W3

河间市金威橡塑有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称：8kg/min 气体喷涂机

设备型号：FF-1600V/R

设备系列号：

生产厂家：美国卡士马公司 GUSMER

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：



供货厂商代表签字：

工程服务公司代表签字：

周波

报告日期：2003.10.8

W3

金威橡塑有限公司 CFC-11 替代项目  
设备调试，投料试车报告

设备名称：高压发泡机

设备型号：ACOMPACT100FC

设备系列号：291382

生产厂家：意大利 Cannon 公司

报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

W3

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。

项目企业代表签字:

尹金英

供货厂商代表签字: 刘永干

工程服务公司代表签字:

周波

报告日期: 2004-3-7

W4

# 河南新川久通聚氨酯有限公司 CFC-11 替代项目

## 设备调试、投料试车报告

设备名称：8kg/min 汽津喷漆机

设备型号：FF-1600 V/R

设备系列号：


生产厂家：美国卡士马公司

Gusmer

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：刘建强



供货厂商代表签字：

工程服务公司代表签字：周延

报告日期：2003. 10. 12

W4

## 河间市顺通聚氨酯材料厂 CFC-11 替代项目

### 设备调试，投料试车报告

设备名称：高压发泡机

设备型号：A200COMPACT

设备系列号：280196

生产厂家：意大利 Cannon 公司

#### 报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度。
3. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
4. 等原料的温度达到设定的要求的时候，开始做单组份测试
5. 高压泵的性能检测，做性能曲线表
6. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
7. 产品操作培训
8. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
9. 现场培训考试

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。

W4

项目企业代表签字:



供货厂商代表签字: 刘永干

工程服务公司代表签字:

周立

报告日期: 2004.3.12

W5

济南北郊热电厂热力限制 CFC-11 替代项目  
设备调试、投料试车报告

设备名称：高压发泡机

设备型号：A compact A200

设备系列号：280197

生产厂家：Cannon 公司

报告内容

在设备安装完毕，首先进行了全面检查，在确认压缩空气，加热/冷却循环水，供电正常后，加入 DOP 进行调试。待设备各部分运转正常，压力，温度、电流等参数稳定在正常值后，调试结束。调试同时，经过了设备操作的初步技术培训。

调试结束后进入投料试车，投料试车的过程如下：

1. 排清原料桶内的 DOP，然后在两个料桶内分别加入原料，利用原料的输送排掉管道内的 DOP。
2. 将原料桶的料加到工作的位置，以降低 DOP 的浓度
3. 开机排放原料内的气体
4. 检测设备的低压表的工作正常与否，高压表的高低压保护，紧急按钮工作正常。
5. 等原料的温度达到设定的要求的时候，开始做单组份测试
6. 高压泵的性能检测，做性能曲线表
7. 做自由发泡，检测自由发泡密度。自由发泡达到要求开始试做产品。
8. 产品操作培训
9. 在产品经企业验收合格后，开始试生产，试生产操作在供方的指导下由企业工人进行。
10. 现场培训考试

W5

双方认为经过设备调试，投料试车过程，设备可以稳定运转，设备调试，投料试车合格。

项目企业代表签字:

胡成军

供货厂商代表签字: 谢世深

工程服务公司代表签字: 张玉峰



报告日期: 2004-02-29

W6

济南东亚聚氨酯有限公司 CFC-11 替代项目  
设备调试、投料试车报告

设备名称：8kg/min 汽油喷涂机

设备型号：FT-1600 V/R

设备系列号：


生产厂家：美国卡士马公司

Gusmer

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：



供货厂商代表签字：

周政

工程服务公司代表签字：

2003. 10. 25

W7

山东东大聚氨酯有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称：卡士得喷涂机 (8kg/min)

设备型号：FF-1600 V/L

设备系列号：

生产厂家：美国 GUSMER 公司

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训结束。

项目企业代表签字：李国平

供货厂商代表签字：

工程服务公司代表签字：刘强 周波

报告日期：04.10.

W8

山东皇明太阳能有限公司 CFC-11 替代项目  
设备调试、投料试车报告

设备名称：喷涂发泡机

设备型号：FF-1600V/R

设备系列号：

生产厂家：美国卡士马公司

Gusmer

报告内容：

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字：张士兵

供货厂商代表签字：

工程服务公司代表签字：周波

报告日期：2003. 9. 23

Wg

宁波市元亨实业有限公司 CFC-11 替代项目

设备调试、投料试车报告

设备名称: 8kg/min 气液喷涂机

设备型号: FF-1600V/R

设备系列号:

生产厂家: 美国 CUSHMAN 公司

报告内容:

- 1、在设备安装完毕后，首先进行了全面检查，在确认压缩空气、供电、加热正常后，加入 DOP 进行调试。
- 2、调试同时进行设备操作的技术培训。
- 3、设备运转正常后，排清管道内的 DOP。
- 4、把两支上料泵分别插入 A、B 原料中，启动设备。
- 5、检查设备的工作压力、温度正常后调试人员开始喷涂。
- 6、在供方的指导下由企业工人进行操作。
- 7、双方认为喷涂正常后投料试车合格。
- 8、现场培训考试。

项目企业代表签字: 张可敬

供货厂商代表签字:

工程服务公司代表签字: 陈海利

报告日期: 2003. 9. 18

Attachment

1-4

LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称) 江苏捷达化工新技术开发公司

Address:

(地址) 南京经济技术开发区恒竟路1号

Telephone: 025-5664622

(电话)

Fax: 025-5664620

(传真)

Contract #: MP/CPR/00/154

(合同号)

CGEL-022-PV-II

Gusmer machine model: FF-1600-VR-EX

Serial number: TD0184

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章) 江苏捷达化工新技术开发公司

Name: 陈军伟  
(姓名)

Date: 03-9-18  
(日期)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 陈智伟  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

Cp Wuhan Equipment

## 验 收 证 明

中绿实业有限公司：

武汉轻工业机械厂：

兹由武汉轻工业机械厂送来的 PU300 型高压发泡机一台 (合同号为 CGEL-026-PU-II)，在我公司开箱后，经检验，完好无损，经安装调试质量达到生产要求，验收合格。特此证明。

江苏捷达化工新技术发展有限公司

2005 年 3 月 11 日

## Certification of Checking and Accepting

China Green Enterprise Limited:

Wuhan Light Industry Machinery Works:

One set of 300KG/min high pressure foaming Machine (Contract No. CGEL-026-PU-II) sent by Wuhan Light Industry Machinery Works, has arrived in good condition, and has met our production request after testing by our technical department. It is up to standard. It is hereby certification.

Jiangsu Jieda Chemical New Technology Developing Company

March 11, 2005

## 设备安装调试 WQCR 全 605-

## 验收凭证

宇年号

委托安装调试 设备(用户)单位	江苏捷达化工新技术发展有限公司		
设备名称	高无发泡机	型号	PV300
出厂编号	030108	出厂日期	2003.9.16
结论: 经调试, 搅拌机, PV300发泡机, HCF辅料 机工作正常。搅拌机基本符合要求, 泡沫外观效果良 好。改进意见请设备厂家执行。			
委托方(用户)代表:			
单位盖章			
2003年3月21日		安装单位代表:	
		单位盖章	
		年 月 日	

武汉轻工业机械厂  
厂外反馈单 WQQR全607-0000058

顾客名称	江苏中阳化工研究所有限公司		地址	南京新港开发区
产品名称	PU300 高泡发泡机		编号	030108
安装调试或维修服务日期	05年3月4日起至05年3月25日止		购入日期	2003.9.
服务人员	刘伟国、刘强			
维现 修场 服情 务况 时	使用状况			
	维护保养状况			
	有否拆卸情况			
	零、部件齐全情况			

服务内容要求：

服务负责人：

部门负责人：

质管部门签章：

年 月 日

年 月 日

顾客对服务人员的意见：

服务人员工作认真，态度良好，能解决问题。

顾客对服务的结论：

经调试，能满足 PU300 发泡机、HCF 制料机生产需求。针对此基本客户需求，此款外观效果良好，改进意见请按客户要求执行。



顾客代表签章：

2005年3月25日



C2



LETTER OF ACCEPTANCE  
验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

宁波市薯萨华远化工有限公司

Address:

(地址)

浙江省宁波市薯萨华远海中路90号

Telephone:

(电话)

(0510) 3668906

Fax:

(传真)

Contract #:

(合同号)

MP1CPRI00/154

Gusmer machine model:

FF-1600-VR-EXSerial number: T00180

Gusmer machine model:

FF-1600-VR-EXSerial number: T00181

Gusmer machine model:

FF-1600-VR-EXSerial number: T00186

Gusmer machine model:

 Serial number:  

Gusmer machine model:

 Serial number:  

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)Name: 张波文  
(姓名)Date: 2003.9.25  
(日期)Supplier's technician signature (企业  
(供应商的技术人员签字)Name: 顾智强  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI TEL (21) 6272 1600 FAX: (21) 6272 1370

BEIJING TEL (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

C2 last line

## LETTER OF ACCEPTANCE

### 验收报告

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

企业名称: 舟山普陀华远化工有限公司

Address:

地址: 舟山市普陀区东海路 909 号

Telephone:

电话: 0580-63017906

Fax:

传真: 0580-63017906

Contract:

合同号: CGEL033-PU-II

machine model:

设备型号: 300Kg/min 发泡机 数量: 1 套

machine model:

设备型号: 2+2 层压机 数量: 1 套

machine model:

设备型号: PMS25 预混站 数量: 1 套

User:

用户: 舟山普陀华远化工有限公司

Supplier:

供货商: 中国轻工业机械总公司  
武汉轻工业机械厂

Name

姓名: 谢承波

Name

姓名: 封娟

日期

2005.3.4.

日期

2005.3.4

C2 last line

## LETTER OF ACCEPTANCE

### 验收报告

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

企业名称: 舟山普陀华远化工有限公司

Address:

地址: 舟山市普陀区东海路 909 号

Telephone:

电话: 0580-63017906

Fax:

传真: 0580-63017906

Contract:

合同号: CGEL034-PU-II

machine model:

设备型号: 发泡模具 8500×1100×80 数量: 5 套

machine model:

设备型号: 发泡模具 8500×1100×100 数量: 5 套

machine model:

设备型号: 发泡模具 8500×1100×120 数量: 5 套

machine model:

设备型号: 发泡模具 8500×1100×150 数量: 5 套

machine model:

设备型号: 发泡模具 8500×1100×180 数量: 5 套

machine model:

设备型号: 发泡模具 8500×1100×200 数量: 5 套

User:

用户: 舟山普陀华远化工有限公司

Supplier:

供货商: 上虞金鹰机械制造有限公司

Name

姓名: 许振波

Name

姓名: 王志清

日期

2005.3.4

日期

2005.3.4

C2 last line

## LETTER OF ACCEPTANCE

### 验收报告

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

企业名称: 舟山普陀华远化工有限公司

Address:

地址: 舟山市普陀区东海路 909 号

Telephone:

电话: 0580-63017906

Fax:

传真: 0580-63017906

Contract:

合同号: CGEL035-PU-II

machine model:

设备型号: 滚轮成型机 HV-1100 数量: 1 套

User:

用户: 舟山普陀华远化工有限公司

Supplier:

供货商: 上虞金鹰机械制造有限公司

Name

姓名: 洪海波

Name

姓名: 王志清

日期

2005.3.4

日期

2005.3.4



C3

 PLURAL COMPONENT  
**SPRAY**  
 & FOAM PRODUCTS

### LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5  
 附录5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
 此处是为确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

Address:

(地址)

Telephone:

(电话)

Fax: 0393-5261176.

(传真)

Contract #:

(合同号)

Gusmer machine model: TF1600DVR

Serial number: TD0182

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士码设备型号)

(系列号)



Enterprise signature and stamp  
 盖章)

Name: 朱晓东  
 (姓名)

Date: 2003.15.21  
 (日期)

Supplier's technician signature (企业

(供应商的技术人员签字)

Name: 高强  
 (姓名)

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL: (24) 2379 1002 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1000 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

Cannon

Cannon Far East Pte Ltd  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

Cannon Far East

Phone : +65-6753-2900  
, Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

C3

COMMISSIONING & MACHINERY ACCEPTANCE  
安装调试及设备验收

Start-up carried out on  
安装调试开始

2004. 3. 20

By  
测试执行者:


张秀波

Customer / 客户:

濮阳市中伯化工有限责任公司

Address  
地址:

河南省濮阳市范县开发区炼油厂院内



At the presence of  
客户负责人:

Contract N.  
合同号:

Order Confirmation N.  
定购确认号:

A 100 COMPECT F.C

Serial N. / 编号:

291383

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

AGENT SIGNATURE / 康隆远东公司代表签名

张秀波

CUSTOMER SIGNATURE / 客户代表签名





C4

PLURAL COMPONENT  
COMPANY  
A FOUR PRODUCTSLETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳市盛京聚氨酯材料厂

Address:

(地址)

辽宁省沈阳市胜利北街373号Telephone: 0393-4492802

(电话)

Fax: 4202802

(传真)

Contract #: 022-GUSMER-PU-II

(合同号)

Gusmer machine model: FF1600 DURSerial number: TD0183Gusmer machine model:   Serial number: TD0188Gusmer machine model:   Serial number:   Gusmer machine model:   Serial number:   Gusmer machine model:   Serial number:   

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)Name: 郭新弟  
(姓名)Date: 2003.10.15  
(日期)Supplier's technician signature (企业  
(供应商的技术人员签字)Name: 高智  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX (24) 2379 1069

BEIJING TEL (10) 6568 4295 FAX (10) 6568 4195

SHANGHAI TEL (21) 6272 1600 FAX (21) 6272 1370

GUANGZHOU (20) 8333 8736 FAX (20) 8333 1896

Cannon

Cannon Far East Pte Ltd  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

Cannon Far East

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

COMMISSIONING & MACHINERY ACCEPTANCE  
安装调试及设备验收

Start-up carried out on  
安装调试开始

2004. 3. 17

By  
测试执行者:

张秀波

Customer / 客户:

濮阳市市聚氨酯材料厂

Address  
地址:

河南省濮阳市胜利东路373号

At the presence of  
客户负责人:

聚氨酯厂

郑玉芳

Contract N.  
合同号:

Order Confirmation N.  
定购确认号:

A COMPACT 200

Serial N. / 编号:

280205

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名

张秀波

CUSTOMER SIGNATURE / 客户代表签名

郑玉芳



C5  
PLURAL COMPONENT  
COMPANY  
A FOUR PRODUCTS

## LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳市长友防腐保温工程有限公司

Address:

(地址)

沈阳市化工一街

Telephone: 0293-4411471

(电话)

Fax: 4411471

(传真)

Contract #: 022-GUSMER-PU-II

(合同号)

Gusmer machine model: FF1600DVR

Serial number: TD0185

Gusmer machine model: :

Serial number: TD0197

Gusmer machine model: :

Serial number: TD0189

Gusmer machine model: S


Serial number: S

Gusmer machine model: :

Serial number: :

(卡士马设备型号)

(系列号)



Enterprise signature and stamp  
(盖章)

Name: 朱海波  
(姓名)

Date: 2003. 10. 18  
(日期)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 高智  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING TEL (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

**LETTER OF ACCEPTANCE**

验收报告

ATTACHMENT #5  
附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

河南和中科防腐保温工程有限公司

Address:

(地址)

河北省河南省城市工业区 3801966.

Telephone:

(电话)

0317-3802353.

Fax: 0317-3802155.

(传真)

Contract #:

(合同号)

Gusmer machine model: FF1600 DVR.

Serial number: TD014]

Gusmer machine model: ✓

Serial number: TD0148.

Gusmer machine model: ✓

Serial number: \_\_\_\_\_

Gusmer machine model: ✓

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)



Enterprise signature and stamp  
(盖章)

Name: 钟家国  
(姓名)

Date: 2003年9月16日  
(日期)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 高知  
(姓名)

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**  
**Cannon Far East Pte Ltd**  
 2 Woodlands Sector 1, #03-08,  
 Woodlands Spectrum,  
 Singapore 738068

# Cannon Far East

Phone : +65-6753-2900  
 Fax +65-6753-2877  
 technical@cannonfareast.com  
 www.cannon.com

## COMMISSIONING & MACHINERY ACCEPTANCE 安装调试及设备验收

C6

Start-up carried out on  
 安装调试开始

2004-03-10

By 刘永干  
 测试执行者:

Customer / 客户:

河北中科防腐保温工程(集团)有限公司

河间市中科防腐保温工程有限公司

Address  
 地址:

河北省河间市米各庄工业区

At the presence of  
 客户负责人:

刘宝田

Contract N.  
 合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.  
 定购确认号:


A COMPACT 200/280192

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
 刘永干

CUSTOMER SIGNATURE / 客户代表签名



### LETTER OF ACCEPTANCE

验收报告

#### ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

Address:

(地址)

Telephone:

(电话)

Fax:

(传真)

Contract #:

(合同号)

Gusmer machine model: FF-1600-DVR

Serial number: TD 0138

Gusmer machine model: FF-1600-DVR

Serial number: TD 0140

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_


Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)



Name: 董晓波  
(姓名)

Date: 2003.09.17  
(日期)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 姚海维  
(姓名)

Cannon

**Cannon Far East Pte Ltd**

2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900

Fax +65-6753-2877

technical@cannonfareast.com

www.cannon.com

## COMMISSIONING & MACHINERY ACCEPTANCE

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-02 till 04. By  
测试执行者:

谢世深

Customer / 客户:

大城县龙联化工建材总公司

Address

地址:

廊坊市永丰镇保温材料工业区

At the presence of  
客户负责人:

刘吉发

Contract N.  
合同号:

MP/CPR/00/154  
CGEL025-P4-2

Order Confirmation N.  
定购确认号:

Serial N. / 编号:

280193

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名

谢世深

CUSTOMER SIGNATURE / 客户代表签名

刘吉发

C8

LETTER OF ACCEPTANCE

验收报告

## ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

## Enterprise Name:

(企业名称)

青岛金北岸工程有限公司

## Address:

(地址)

青岛市延安路4号乙Telephone: 0532-2735922

(电话)

Fax: 0532-2727800

(传真)


## Contract #:

(合同号)

Gusmer machine model: FF-1600 DVRSerial number: ID 0133Gusmer machine model: FF-1600 DVRSerial number: ID 0134Gusmer machine model: FF-1600 DVRSerial number: ID 0136Gusmer machine model: FF-1600 DVRSerial number: ID 0137

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)Name: 孙伟  
(姓名)Date: 2003.09.27  
(日期)Supplier's technician signature (企业  
(供应商的技术人员签字)Name: 刘维义  
(姓名)**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896



S1

PLURAL COMPONENT  
COMPANY  
A FOUR PRODUCTS

LETTER OF ACCEPTANCE  
验收报告

ATTACHMENT #5  
附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

海城市防腐保温有限公司

Address:

(地址)

辽宁省海城市牛庄镇

Telephone: 0412-3660347

(电话)

Fax: 0412-3660464

(传真)

Contract #: 021-GUSMER-DU-II

(合同号)

Gusmer machine model: FF-1600DVR

Serial number: TD 0166

Gusmer machine model: :

Serial number: TD 0161

Gusmer machine model: :

Serial number: TD 0154

Gusmer machine model: :

Serial number: \_\_\_\_\_

Gusmer machine model: :

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)



Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 佟忠祥  
(姓名)

Name: 佟忠祥  
(姓名)

Date: 2003年10月23日  
(日期)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

BEIJING TEL (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI TEL (21) 6272 1600 FAX (21) 6272 1370

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## **COMMISSIONING & MACHINERY ACCEPTANCE**

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-26—03-28

By

刘永干

测试执行者:

Customer / 客户:

海城防腐保温工程有限公司

Address

地址:

海城市牛庄镇西头村

At the presence of  
客户负责人:

耿守田

Contract N.  
合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.  
定购确认号:

Serial N. / 编号:

A COMPACT100FC/291379

Under today's date, the commissioning of the a.m.  
machinery has been completed. The machinery has been  
found in compliance with the above-mentioned contract  
and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名

耿守田

LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
 此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳市华商保温工程有限公司

Address:

(地址)

沈阳市沈河区惠工街165号

Telephone: 024-22511509

(电话)

Fax: 22511509

(传真)

Contract #: 021-GUSMER-DU-II

(合同号)

Gusmer machine model: FF-1600-DVR

Serial number: TD 0163

Gusmer machine model: :

Serial number: TD 0171

Gusmer machine model: :

Serial number: TD 0165

Gusmer machine model: :

Serial number: \_\_\_\_\_

Gusmer machine model: :

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

 Enterprise signature and stamp  
 (盖章)

 Name: \_\_\_\_\_  
 (姓名)

 Date: 2006.10.16  
 (日期)

 Supplier's technician signature (企业  
 供应商的技术人员签字)

 Name: 刘中祥  
 (姓名)



S3

PLURAL COMPONENT  
COMPANY  
A FOAM PRODUCTS

## LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳市聚氨酯涂料有限公司

Address:

(地址)

沈阳市北塔街 1 号Telephone: 024-86611834

(电话)

Fax: 86622796

(传真)


Contract #: 021-GUSMER-DU-II

(合同号)

Gusmer machine model: FF-1600Serial number: TD0162Gusmer machine model:   Serial number: TD0169Gusmer machine model:   Serial number: TD0160Gusmer machine model:   Serial number:   Gusmer machine model:   Serial number:   

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)Name: 邹晓飞  
(姓名)Date: 2003.10.17  
(日期)Supplier's technician signature (企业  
(供应商的技术人员签字)Name: 王中祥  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING TEL (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳化工学院聚氨酯新技术开发公司

Address:

(地址)

沈阳市铁西区高粱河路1甲111号

 Telephone: 024-25849581

(电话)

 Fax: 024-25878715

(传真)

 Contract #: 021-Gusmer-DU-II

(合同号)

 Gusmer machine model: FF-1600 DVR

 Serial number: T00170

 Gusmer machine model: FF-1600 DVR

 Serial number: T00173

 Gusmer machine model:     

Serial number: \_\_\_\_\_

 Gusmer machine model:     

Serial number: \_\_\_\_\_

 Gusmer machine model:     

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

 Enterprise signature and stamp  
 盖章)

 Name:  
 (姓名)

 Date:  
 (日期)

 Supplier's technician signature (企业  
 供应商的技术人员签字)

 Name:  
 (姓名)

LETTER OF ACCEPTANCE  
验收报告

ATTACHMENT #5  
附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

沈阳市盛兴聚氨酯有限公司

Address:

(地址)

沈阳市铁西区光辉南街89号

Telephone: 024-25110918

(电话)

Fax: 25860984

(传真)

Contract #: 021-GUSMER-DU-II

(合同号)

Gusmer machine model: FF-1600-DVR

Serial number: TD0172

Gusmer machine model: :

Serial number: TD0175

Gusmer machine model: :

Serial number: TD0177

Gusmer machine model: {

Serial number: {

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp

(盖章)

Name: 陈凤福  
(姓名)

Date: 2003.10.15

(日期)

Supplier's technician signature (企业

(供应商的技术人员签字)

Name: 万中祥  
(姓名)

LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

辽河石油勘探局油田建设工程公司

Address:

(地址)

辽宁省锦州市凌海区渤海大街

Telephone: 0427-7590837

(电话)

Fax: 0427-7811277

(传真)

Contract #: 021-GUSMER-PU-II

(合同号)

Gusmer machine model: FF-1600-DVR

Serial number: TD0178

Gusmer machine model:   

Serial number: TD0157 TD0156

Gusmer machine model:   

Serial number: TD0164 TD0176

Gusmer machine model:   


Serial number: TD0179

Gusmer machine model:   

Serial number: TD0174

(卡士马设备型号)

(系列号)



Enterprise signature and stamp  
(盖章)

Name: 王中祥  
(姓名)

Date: 2003.10.24  
(日期)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 王中祥  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG TEL (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING TEL (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU (20) 8333 8736 FAX: (20) 8333 1896

Cannon

Cannon Far East Pte Ltd  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

Cannon Far East

Phone : +65-6753-2900  
, Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

St

COMMISSIONING & MACHINERY ACCEPTANCE  
安装调试及设备验收

Start-up carried out on  
安装调试开始

2004. 3. 25

By  
测试执行者:

孙永平

Customer / 客户:

辽河石油勘探局渤海建设工程公司

Address  
地址:

辽宁省盘锦市兴隆台渤海银行

At the presence of  
客户负责人:

于振波

Contract N.  
合同号:

CGL-023/4/F-PU-II

Order Confirmation N.  
定购确认号:

A COMPACT 100 FC / 291384 291385

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名

CUSTOMER SIGNATURE/客户代表签名

李秀山

LETTER OF ACCEPTANCE

验收报告

## ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称) 北京汇源技术发展有限公司

Address:

(地址) 北京市宣武区

Telephone:

010 65727772

(电话)

Fax: 010 65727770

(传真)

Contract #:

(合同号)

Gusmer machine model: FF-2-VR-EX

Serial number: TD0121

Gusmer machine model: \_\_\_\_\_

Serial number: TD0122

Gusmer machine model: \_\_\_\_\_

Serial number: TD0123

Gusmer machine model: \_\_\_\_\_

Serial number: TD0135

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
(盖章)Name: \_\_\_\_\_  
(姓名)Date: \_\_\_\_\_  
(日期) 2003.9.27Supplier's technician signature (企业  
(供应商的技术人员签字)Name: \_\_\_\_\_  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG : TEL: (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

# **Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## **COMMISSIONING & MACHINERY ACCEPTANCE**

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-02—03-03

By  
测试执行者:

刘永干

Customer / 客户:

北京汇源技术发展公司

Address

地址:

北京市朝阳区定福庄路北口

At the presence of

客户负责人:

郭小和

Contract N.

合同号:

CGEL-023/4/5-PU-11

Order Confirmation N.

定购确认号:

Serial N. / 编号:

A COMPACT200/280194

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名

郭小和

**LETTER OF ACCEPTANCE**

验收报告

**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

北京中豪商贸公司

**Address:**

(地址)

北京市前门大街178号

**Telephone:**

(电话)

13801338093

**Fax:**

(传真)

**Contract #:**

(合同号)

Gusmer machine model: FF-2-VR-ZX

Serial number: TD0132

Gusmer machine model: FF-2-VR-ZX

Serial number: TD0129

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)



**Enterprise signature and stamp**  
(盖章)

Name:  
(姓名)

王立忠

Date:  
(日期)

2003. 9. 28

**Supplier's technician signature** (企业  
(供应商的技术人员签字)

Name:  
(姓名)

李春明

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL: (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## COMMISSIONING & MACHINERY ACCEPTANCE

安装调试及设备验收

S8

Start-up carried out on  
安装调试开始

2004-03-03

By 刘永干

测试执行者:

Customer / 客户:

北京中蒙商贸公司

Address  
地址:

北京市前门大街 178 号

At the presence of  
客户负责人:

郭滨生

Contract N.  
合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.  
定购确认号:

Serial N. / 编号:

A COMPACT100FC/291386

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名

郭滨生

LETTER OF ACCEPTANCE

验收报告

## ATTACHMENT #5

(附表#5)

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

冀洲市新兴保温材料厂

Address:

(地址)

河北省冀洲市

Telephone:

(电话)

0318-8836266

Fax: 8835266

(传真)

Contract #:

(合同号)

Gusmer machine model: EF1600.DVR.

Serial number: TD0128.

Gusmer machine model: "

Serial number: TD0130

Gusmer machine model: "

Serial number: TD0124

Gusmer machine model: "


Serial number: TD0126

Gusmer machine model: "

Serial number: TD0131

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
盖章Name: \_\_\_\_\_  
(姓名)Date: \_\_\_\_\_  
(日期)

2003. 9. 13

Supplier's technician signature (企业  
(供应商的技术人员签字))Name: \_\_\_\_\_  
(姓名)

高智

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**CANNON**

**Cannon Far East Pte Ltd**

2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900

Fax +65-6753-2877

technical@cannonfareast.com

www.cannon.com

S9

**COMMISSIONING & MACHINERY ACCEPTANCE**  
**安装调试及设备验收**

Start-up carried out on  
安装调试开始

2004-03-16—03-18

By

刘永干

测试执行者:

Customer / 客户:

冀州市新兴保温材料厂

Address

地址:

冀州市西王镇柏芽工业区

At the presence of

客户负责人:

武永生

Contract N.

合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.

定购确认号:

Serial N. / 编号:


A COMPACT100FC/291380

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名



W1

**LETTER OF ACCEPTANCE**

验收报告

**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

河北大成振华聚氨酯厂

**Address:**

(地址)

河北省大城县

**Telephone:**

(电话)

0316-5701543

**Fax:** 0316-5701543

(传真)

**Contract #:**

(合同号)

**Gusmer machine model:** FF-1600DVR

**Serial number:** ID0125

**Gusmer machine model:** FF-1600DVR

**Serial number:** ID0127

**Gusmer machine model:** \_\_\_\_\_

**Serial number:** \_\_\_\_\_

**Gusmer machine model:** \_\_\_\_\_

**Serial number:** \_\_\_\_\_

**Gusmer machine model:** \_\_\_\_\_

**Serial number:** \_\_\_\_\_

**(卡士马设备型号)**

**(系列号)**



**Enterprise signature and stamp**

(盖章)

Name: 王小英

(姓名)

Date: 2001.09.13

(日期)

**Supplier's technician signature (企业**

(供应商的技术人员签字)

Name: \_\_\_\_\_

(姓名)

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

Cannon

Cannon Far East Pte Ltd  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

Cannon Far East

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannondfareast.com  
www.cannonl.com

W1  
COMMISSIONING & MACHINERY ACCEPTANCE  
安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-03

By  
测试执行者:

谢世渠

Customer / 客户:

河北省大城县振华聚氯酸厂

Address  
地址:

大城城南12公里 电话 0316-5701543

At the presence of  
客户负责人:

王人章

Contract N.  
合同号:

CGEL-023/4/5-PU-11

Order Confirmation N.  
定购确认号:

291381

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名

谢世渠

CUSTOMER SIGNATURE / 客户代表签名



**LETTER OF ACCEPTANCE**  
验收报告**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

河北省涿州市东风聚氨酯材料厂

**Address:**

(地址)

河北省涿州市东城镇

**Telephone:**

(电话)

0317-3816510

Fax: 0317-3813566

(传真)

**Contract #:**

(合同号)

Gusmer machine model: FF1600 DVRSerial number: TB 0143Gusmer machine model:       Serial number:       Gusmer machine model:       Serial number:       Gusmer machine model:       Serial number:       

(卡士马设备型号)

(系列号)

**Enterprise signature and stamp**

盖章)

Name: 王建林  
(姓名)Date: 2003.9.22

(日期)

**Supplier's technician signature (企业**

(供应商的技术人员签字)

Name: 高知  
(姓名)**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL: (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## COMMISSIONING & MACHINERY ACCEPTANCE

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-11—03-12

By

测试执行者:

刘永干

Customer / 客户:

河间市东风聚氨酯厂

Address

地址:

河间市束城镇

At the presence of

客户负责人:

王建林

Contract N.

合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.

定购确认号:

Serial N. / 编号:


A 200COMPACT/280196

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER'S SIGNATURE / 客户代表签名



W3

**LETTER OF ACCEPTANCE**

验收报告

**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

四川金盛橡塑有限公司

**Address:**

(地址)

四川省四川省成都市崇州市西部

**Telephone:** 0137-3821307

(电话)

**Fax:**

(传真)

**Contract #:** \_\_\_\_\_

(合同号)

**Gusmer machine model:** FF-16cc DVR

**Serial number:** TD0139

**Gusmer machine model:** FF-16cc DVR

**Serial number:** TD0146

**Gusmer machine model:** FF-16cc DVR

**Serial number:** TD0149

**Gusmer machine model:** \_\_\_\_\_

**Serial number:** \_\_\_\_\_

**Gusmer machine model:** \_\_\_\_\_


**Serial number:** \_\_\_\_\_

(卡士马设备型号)

(系列号)

**Enterprise signature and stamp**


(盖章)

Name:   
(姓名) 王生全

Date: 2003.09.22.  
(日期)

**Supplier's technician signature** (企业

(供应商的技术人员签字)

Name:   
(姓名) 王俊义

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**

2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900

Fax +65-6753-2877

technical@cannonfareast.com

www.cannon.com

## **COMMISSIONING & MACHINERY ACCEPTANCE**

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-05—03-07

By

测试执行者:

刘永干

Customer / 客户:

金威橡塑有限公司

Address

地址:

河北省卧镇

At the presence of

客户负责人:

尹金英

Contract N.

合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.

定购确认号:

Serial N. / 编号:

A COMPACT100FC/291382

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名

**LETTER OF ACCEPTANCE**

验收报告

**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

河间市顺通聚氨酯材料厂

**Address:**

(地址)

河北省河间市东城华集

**Telephone:**

(电话)

0317-3813588

Fax: 0317-3813566.

(传真)

**Contract #:**

(合同号)

**Gusmer machine model:** FF1600 DVR

Serial number: TD0151

**Gusmer machine model:** 11

Serial number: TD0152

**Gusmer machine model:** 11

Serial number: \_\_\_\_\_

**Gusmer machine model:** \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

**Enterprise signature and stamp**  
(盖章)**Name:**  
(姓名)**Date:**  
(日期)**Supplier's technician signature** (企业  
(供应商的技术人员签字)**Name:**  
(姓名)

高智峰

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL: (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

**Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## COMMISSIONING & MACHINERY ACCEPTANCE

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-03-13—03-15

By

测试执行者:

刘永干

Customer / 客户:

河间市顺通聚氨酯材料厂

Address

地址:

河间市束城镇

At the presence of

客户负责人:

刘建强

Contract N.

合同号:

CGEL-023/4/5-PU-II

Order Confirmation N.

定购确认号:

Serial N. / 编号:

A 200COMPACT/280195

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求, 同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名  
刘永干

CUSTOMER SIGNATURE / 客户代表签名



**Cannon**

**Cannon Far East Pte Ltd**  
2 Woodlands Sector 1, #03-08,  
Woodlands Spectrum,  
Singapore 738068

# **Cannon Far East**

Phone : +65-6753-2900  
Fax +65-6753-2877  
technical@cannonfareast.com  
www.cannon.com

## **COMMISSIONING & MACHINERY ACCEPTANCE**

安装调试及设备验收

Start-up carried out on  
安装调试开始

2004-02-26 till  
2004-02-29.

By  
测试执行者:

谢世深

Customer / 客户:

济南北郊热电厂热力预制保温厂

Address  
地址:

济南市天桥新黄路33号

At the presence of  
客户负责人:

张玉峰

Contract N.  
合同号:

CGEL-023/4/5-PU

Order Confirmation N.  
定购确认号:

280197 Compact A200

Under today's date, the commissioning of the a.m. machinery has been completed. The machinery has been found in compliance with the above-mentioned contract and the functioning level has been accepted.

附合合同要求，同意验收。

AGENT SIGNATURE / 康隆远东公司代表签名

谢世深

CUSTOMER SIGNATURE / 客户代表签名

张玉峰

### LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

济南杰亚聚氨酯有限公司

Address:

(地址)

山东济南

Telephone:

0531-8552164

(电话)

Fax:

(传真)

Contract #:

(合同号)

Gusmer machine model: FF-1600 DVR

Serial number: ID 0141

Gusmer machine model: FF-1600 DVR

Serial number: ID 0141

Gusmer machine model: FF-1600 DVR

Serial number: ID 0150

Gusmer machine model: FF-1600 DVR

Serial number: ID 0158

(卡士马设备型号)

(系列号)

Enterprise signature and stamp  
盖章

Name: 杰亚  
(姓名)

Date: 2003.10.23  
(日期)

Supplier's technician signature (企业  
供应商的技术人员签字)

Name: 刘伟义  
(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069  
SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195  
GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

W7

LETTER OF ACCEPTANCE

验收报告

## ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.

此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

山东东大聚氨酯股份有限公司

Address:

(地址)

山东淄博张店村东路21号

Telephone:

(电话)

0533-2159567

Fax: 0533-2182407

(传真)

Contract #:

(合同号)

Gusmer machine model: FF-1600 DVR

Serial number: TD 0162

Gusmer machine model: FF-1600 DVR

Serial number: TD 0164

Gusmer machine model: FF-1600 DVR

Serial number: TD 0153

Gusmer machine model: \_\_\_\_\_


Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)

Enterprise signature and stamp

盖章



Name: \_\_\_\_\_

(姓名)

Date: 2007.10.18

(日期)

Supplier's technician signature (企业

(供应商的技术人员签字)

Name: \_\_\_\_\_

(姓名)

GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

**LETTER OF ACCEPTANCE**

验收报告

**ATTACHMENT #5**

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

**Enterprise Name:**

(企业名称)

山东宝明太阳能有限公司

**Address:**

(地址)

山东省德州市湖滨大道

**Telephone:**

(电话)

0534-2341791

**Fax:** 0534-2369531

(传真)

**Contract #:**

(合同号)

Gusmer machine model:

FF1600 DVR

Serial number:

1D0159

Gusmer machine model:

Serial number:

Gusmer machine model:

Serial number:

Gusmer machine model:


Serial number:

(卡士马设备型号)

(系列号)

**Enterprise signature and stamp**

(盖章)



Name:

(姓名)

Date:

(日期)

**Supplier's technician signature** (企业

(供应商的技术人员签字)

Name:

(姓名)

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896

Wg

LETTER OF ACCEPTANCE

验收报告

ATTACHMENT #5

附表#5

This is to confirm that the installation and operator training for the following equipment, performed for the undersigned enterprise, has been successfully completed.  
此表是为了确认下列设备在贵企业的安装与操作员培训工作已全部完成。

Enterprise Name:

(企业名称)

山东招远市元勋实业有限公司

Address:

(地址)

招远市金城路418号

Telephone:

(电话)

0535-8214761

Fax: 0535-8214761

(传真)

Contract #:

(合同号)

Gusmer machine model: EE-1600 DVR

Serial number: ID 0167

Gusmer machine model: EE-1600 DVR

Serial number: ID 0168

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

Gusmer machine model: \_\_\_\_\_

Serial number: \_\_\_\_\_

(卡士马设备型号)

(系列号)



Enterprise signature and stamp  
(盖章)

Supplier's technician signature (企业  
(供应商的技术人员签字)

Name: 石跃平  
(姓名)

Name: 刘海权  
(姓名)

Date: 2003.10.13  
(日期)

**GUSMER MACHINERY (ASIA), SHENSING POLYURETHANE PRODUCTS CO., LTD**

SHENYANG : TEL : (24) 2379 1062 FAX: (24) 2379 1069

BEIJING: TEL: (10) 6568 4295 FAX: (10) 6568 4195

SHANGHAI : TEL: (21) 6272 1600 FAX: (21) 6272 1370

GUANGZHOU : (20) 8333 8736 FAX: (20) 8333 1896