



**TOGETHER**  
*for a sustainable future*

## OCCASION

This publication has been made available to the public on the occasion of the 50<sup>th</sup> anniversary of the United Nations Industrial Development Organisation.



**TOGETHER**  
*for a sustainable future*

## DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as “developed”, “industrialized” and “developing” are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

## FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.


## CONTACT

Please contact [publications@unido.org](mailto:publications@unido.org) for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at [www.unido.org](http://www.unido.org)

## FINAL REPORT

# Micro Hydro Power (MHP) Alasa



**Fulolo Village, Alasa Sub-district, Nias District,  
North Sumatra Province, Indonesia**

**Prepared for :  
The United Nations Industrial Development Organization (UNIDO)**



**June 2009**

23703

## TABLE OF CONTENTS

<b>A.</b>	<b>INTRODUCTION &amp; OVERVIEW .....</b>	<b>1</b>
1.	<b>Background .....</b>	<b>1</b>
1.1	<i>The Project</i> .....	1
1.2	<i>The Contracts</i> .....	1
1.3	<i>The Involved Institution and Company</i> .....	2
2.	<b>Project Description .....</b>	<b>2</b>
2.1	<i>Project Location</i> .....	2
2.2	<i>Project Objective</i> .....	3
2.3	<i>Project Design</i> .....	3
2.4	<i>Project Measures</i> .....	3
<b>B.</b>	<b>PROJECT REPORT .....</b>	<b>10</b>
1.	<b>Project Cost .....</b>	<b>10</b>
2.	<b>Term of Payment .....</b>	<b>11</b>
3.	<b>Milestone .....</b>	<b>12</b>
4.	<b>Progress Report .....</b>	<b>13</b>
4.1	<i>August 2006</i> .....	13
4.2	<i>September 2006</i> .....	16
4.3	<i>October 2006</i> .....	19
4.4	<i>November 2006</i> .....	22
4.5	<i>December 2006</i> .....	25
4.6	<i>January 2007</i> .....	28
4.7	<i>February 2007</i> .....	31
4.8	<i>March 2007</i> .....	34
4.9	<i>Summary of Progress Work</i> .....	36
5.	<b>Obstacles and Solutions .....</b>	<b>37</b>
5.1	<i>Technical Problem</i> .....	37
5.2	<i>Non Technical Problem</i> .....	37
<b>C.</b>	<b>WORK EVALUATION .....</b>	<b>38</b>
1.	<b>Intake Structure .....</b>	<b>38</b>
2.	<b>Sand Trap Structure .....</b>	<b>39</b>
3.	<b>Forebay Structure .....</b>	<b>40</b>
4.	<b>Penstock Erection .....</b>	<b>41</b>
5.	<b>Power House Structure .....</b>	<b>41</b>
6.	<b>Electro-Mechanical Equipment .....</b>	<b>42</b>
7.	<b>Commissioning of MHP Scheme .....</b>	<b>43</b>
<b>D.</b>	<b>CONCLUSION .....</b>	<b>44</b>

## LIST OF FIGURES

<i>Figure 1 : Layout of Weir &amp; Intake structures at the Alasa river .....</i>	<i>4</i>
<i>Figure 2 : Cross-section A-A of the Weir &amp; Intake structures .....</i>	<i>4</i>
<i>Figure 3 : Cross-section B-B of the Weir &amp; Intake structures .....</i>	<i>5</i>
<i>Figure 4 : Situation of the Sand Trap .....</i>	<i>6</i>
<i>Figure 5 : Cross-section of the Sand Trap.....</i>	<i>6</i>
<i>Figure 6 : Long-section of the Sand Trap.....</i>	<i>7</i>
<i>Figure 7 : Situation of the Forebay.....</i>	<i>7</i>
<i>Figure 8 : Cross-section of the Forebay.....</i>	<i>8</i>
<i>Figure 9 : Long-section of the Penstock.....</i>	<i>8</i>
<i>Figure 10 : Situation of the Power House.....</i>	<i>9</i>
<i>Figure 11 : Cross-section of the Power House .....</i>	<i>10</i>

## LIST OF TABLES

<i>Table 1 : Cost estimate of civil works.....</i>	<i>11</i>
<i>Table 2 : Cost estimate for the micro hydro power scheme .....</i>	<i>11</i>
<i>Table 3 : The phase of payment.....</i>	<i>12</i>
<i>Table 4 : Progress works in August 2006 .....</i>	<i>15</i>
<i>Table 5 : Progress works in September 2006.....</i>	<i>18</i>
<i>Table 6 : Progress works in October 2006.....</i>	<i>21</i>
<i>Table 7 : Progress works in November 2006.....</i>	<i>24</i>
<i>Table 8 : Progress works in December 2006.....</i>	<i>27</i>
<i>Table 9 : Progress works in January 2007.....</i>	<i>30</i>
<i>Table 10 : Progress works in February 2007.....</i>	<i>33</i>
<i>Table 11 : Progress works in March 2007.....</i>	<i>36</i>
<i>Table 12 : Summary of progress works .....</i>	<i>36</i>
<i>Table 13 : The number of required materials for Intake structure .....</i>	<i>38</i>
<i>Table 14 : The number of work days for labours .....</i>	<i>39</i>
<i>Table 15 : The number of required materials for Intake structure .....</i>	<i>39</i>
<i>Table 16 : The number of work days for labours .....</i>	<i>39</i>
<i>Table 17 : The number of required materials for Sand Trap structure .....</i>	<i>40</i>
<i>Table 18 : The number of work days for labours .....</i>	<i>40</i>
<i>Table 19 : The number of required materials for Penstock erection .....</i>	<i>41</i>
<i>Table 20 : The number of work days for labours .....</i>	<i>41</i>
<i>Table 21 : Required materials for Power House structure.....</i>	<i>42</i>
<i>Table 22 : The number of work days for labours .....</i>	<i>42</i>

## **A. INTRODUCTION & OVERVIEW**

### **1. Background**

#### **1.1 *The Project***

In the meeting with the UNIDO delegation held in Gunung Sitoli, Nias, on July 13, 2005, the Head of the district known as BUPATI of Nias stated that despite 60 years of independence, still electricity supply in the island only covers 45 percent of the population. For this reason, the Bupati strongly endorsed the proposed micro hydro power (MHP) project in the island and offered all local support.

In lieu of the above, UNIDO requested PT. Entec Indonesia, an engineering consultant specializing in micro/mini hydro power, to conduct a study in order to explore the possibility of finding potential sites in Nias Island. Between 18<sup>th</sup> – 29<sup>th</sup> October 2005, PT. Entec Indonesia undertook site visits to some potential sites in Nias island, and Sawang sub-district in North Aceh district, Nanggroe Aceh Darussalam (NAD) Province. Selection of potential project sites was based on information and suggestion by the local government and institutions, namely: Agency for Rehabilitation and Reconstruction for Aceh and Nias (BRR), State Electricity Company (PLN), World Bank, Directorate Irrigation and Water Resource and Meteorology and Geophysics Agency (BMG).

Finally, based on the visit and report, PT. Entec Indonesia, UNIDO and BRR conducted the second site visit in Nias Island in the beginning of February 2006. The objective of this visit was to prepare detailed feasibility study of micro hydro power development through the exploitation of water resources in river Alasa for rural electrification in Fulolo village.

#### **1.2 *The Contracts***

The implementation of the Micro Hydro Power (MHP) Alasa in Fulolo village was carried out under 3 (three) different contracts. These contract assignments are presented in the following table:



This final report only focuses on item no.1; contract no.: 16001191, UNIDO Project No.: XP/INS/05/005, dated: 2<sup>nd</sup> August 2006 which was signed between UNIDO-Headquarters in Vienna and PT. Heksa Prakarsa Teknik in Bandung.

### **1.3 Participating Institutions and Companies**

Several institutions and companies were involved in the development of micro hydro power project in Fulolo, village, Alasa sub-district, Nias district. These are:

United Nations Industrial Development Organization (UNIDO) of which Representative Office is located Jakarta, was the initiator of the micro hydro power plant development in Nias island and provided financial support for the project.

Agency for Rehabilitation and Reconstruction of Aceh and Nias (BRR). BRR has a representative office in Nias island, and also provided financial support for the remaining parts of civil works (headrace structure) and the transmission lines works.

PT. Entec Indonesia which is located in Bandung, was assigned as a consultant a responsible for supervising and monitoring the implementation of Alasa MHP.

PT. Heksa Prakarsa Teknik which is located in Bandung, was assigned as a contractor for the implementation of Alasa MHP and was responsible for the civil works, supply of the electro-mechanical equipment and transmission lines installation.

Finally, Committee for the Acceleration of the Village Settlement and Infrastructure Development (Komite Percepatan Pengembangan Pemukiman dan Prasarana Desa - KP4D). This local institution, was established by UNIDO and BRR. The objective of KP4D establishment was to ensure smooth and successful implementation of Alasa MHP project, including problem solving for the non technical/social problems.

## **2. Project Description**

### **2.1 Project Location**

Micro Hydro Power (MHP) Alasa is located in Fulolo village in Nias island which is located in the western part of Sumatra island. The village belongs to the Alasa sub-district, Nias district, North Sumatra Province. The village is laid at an altitude of 60 – 220 m above sea level and about 40 km west of Gunung Sitoli or 2.5 hours car drive from Gunung Sitoli, the capital city of Nias district.



## **2.2 Project Objective**

The objective of the MHP project was to provide rural community in Fulolo village with opportunity for improving their livelihood through productive use of electricity for greater economic benefits.

## **2.3 Project Design**

The micro hydro power plant was designed to exploit the river Alasa of which catchment area is approximately 5.9 km<sup>2</sup> and the mean annual rainfall is 2,799 mm (year between 2000 and 2004).

By utilizing the discharge 270 l/s from the river Alasa and net head about 23 m, the output capacity was designed to be about 40 kW (assuming the total plant factor is 67%). The power output was expected to cover the current and the future power demand in Fulolo village.

## **2.4 Project Measures**

The proposed hydro power project under this contract includes the following measures:

- a. Construction of intake area;
- b. Construction of sand trap area;
- c. Construction of forebay area; and
- d. Construction of power house, including tailrace and protection wall.


A detailed civil works of the micro hydro power scheme are presented in the following sections:

### **a. Weir and Intake**

The intake structures comprise a cyclopean concrete weir body of 8.32 m wide, a flushing opening, an intake orifice and a side wall out of stone masonry on the right river bank, preventing water from bypassing the weir. The actual intake section of the weir is 2.87 m wide. At the end of January 2008 the crest elevation of the weir was increased by 15 cm to allow increased inflow to the water conveyance structure;









**Figure 3 : Cross-section B-B of the Weir & Intake structures**

**b. Sand Trap**

The sand trap is located on the right riverbank directly after the intake. The basin is 8 m long and 2 m wide (inside dimensions) and lined with stone masonry. The purpose of the sand trap is to let fine particles in the water (i.e. sand) settle in the basin rather than in the conveyance and forebay structures. On the left side of the basin there is a side spillway with a crest length of 6.5 m. The upper edge of the crest is 0.1 m lower than the crest of the weir at the intake. With this arrangement, excess water will first flow over the spillway at the sand trap, and only then over the spillway at the weir. At the back end of the sand trap there is a sluice gate at the bottom of the basin, allowing to periodically flushing the settled sediments out of the basin, over the spillway and into the river again. At the end of January 2008 the crest elevation of the sand trap was increased by 15 cm to increase the possible inflow to the headrace channel during the wet season;




**Figure 4 : Situation of the Sand Trap**



**Section B - B**


**Figure 5 : Cross-section of the Sand Trap**



**Figure 6 : Long-section of the Sand Trap**

c. Forebay

The forebay is located at the end of the headrace channel, on the right side of the river. The size of the forebay is 3 m wide and 8 m long, including the intake structure to the penstock. The spillway conveying surplus water to the river is made from a masonry flume;




**Figure 7 : Situation of the Forebay**






e. Power House

The powerhouse is located on the right side of the river Alasa and has a reinforced concrete base with a ground size of 4 x 5 m and brick walls. The total length of the tailrace structure conveying the water from the powerhouse back into the river is 4 m;



**Figure 10 : Situation of the Power House**



**Figure 11 : Cross-section of the Power House**

## **B. PROJECT REPORT**

### **1. Project Cost**

The cost for the implementation of the civil works for micro hydro power scheme at the Fulolo village is summarized below:



Bill of Quantity (P= 40 kW, Qd = 270 l/s)		1 USD = 9,200 IDR	
NO.	DESCRIPTION	TOTAL PRICE [IDR]	TOTAL PRICE [USD]
<b>Summary</b>			
A	Civil works	391,446,000	42,549
<b>Total Project Cost (Rupiah)</b>		<b>391,446,000</b>	<b>42,549</b>
A	Civil works		
1	Intake	59,960,615	6,517.46
2	Sand Trap	54,120,442	5,882.66
3	Fore bay dan Spillway	51,181,129	5,563.17
4	Penstock dia. 380 mm	163,649,646	17,788.01
5	Power House Ukuaran 4 m x 5 m	48,399,341	5,260.80
6	Tail Race	7,397,994	804.13
7	Protection Wall	6,735,838	732.16
<b>Total Section A: Civil works</b>		<b>391,446,000</b>	<b>42,549.00</b>

*Table 1 : Cost estimate of civil works*

Meanwhile, the overall cost for the micro hydro power scheme is provided below:

Bill of Quantity (P= 40 kW, Qd = 270 l/s)		1 USD = 9,200 IDR	
NO.	DESCRIPTION	TOTAL PRICE [IDR]	TOTAL PRICE [USD]
<b>Summary</b>			
A	Civil Works	1,040,116,000	113,056
B	Electro-Mechanical Equipment	248,750,000	27,038
C	Transmission Lines, LV 220/380 V	326,272,000	35,464
D	Land Acquisition	50,000,000	5,435
E	Supervision of Construction	199,817,000	21,719
F	Contingencies	174,059,000	18,919
		<b>2,039,014,000</b>	<b>221,632</b>

*Table 2 : Cost estimate for the micro hydro power scheme*

## 2. Term of Payment

So far contractor already received payment in the amount of US\$ 30,000 (Thirty thousand United States Dollar from UNIDO under the contract. The total payment which has been received by contractor is presented in the following table:



Phase	Date	Description	Percentage [%]	Price [USD]
I	August 4, 2006	Down Payment (DP)	9.4	4,000.00
II	April 30, 2008	Second payment	61	26,000.00

**Table 3 : The phase of payment**

### 3. Milestone

NO.	ITEMS	SCHEDULE	ACTUAL
1.	<b>Contract Signing</b>		August 2, 2006
2.	<b>Intake</b> Excavation start Excavation finish Intake structure start Intake structure finish	August 7, 2006 August 19, 2006 August 21, 2006 September 9, 2006	September 18, 2006 November 30, 2006 January 8, 2007 March 16, 2007
3.	<b>Sand Trap</b> Excavation start Excavation finish Sand Trap structure start Sand Trap structure finish	August 14, 2006 August 24, 2006 August 25, 2006 September 16, 2006	August 16, 2006 September 16, 2006 September 18, 2006 November 30, 2006
4.	<b>Forebay</b> Excavation start Excavation finish Forebay structure start Forebay structure finish	August 14, 2006 August 22, 2006 August 23, 2006 September 9, 2006	August 16, 2006 August 31, 2006 September 4, 2006 November 20, 2006
5.	<b>Penstock</b> Penstock arrival on site Pipe welding start Pipe welding finish Excavation start Excavation finish Penstock erection start Penstock erection finish Finishing	September 12, 2006 September 13, 2006 September 16, 2006 September 13, 2006 September 16, 2006 September 18, 2006 October 4, 2006 October 7, 2006	October 22, 2006 October 28, 2006 November 13, 2006 November 1, 2006 November 20, 2006 November 6, 2006 November 25, 2006 November 30, 2006
5.	<b>Power House &amp; Protection Wall</b> Excavation start Excavation finish	September 25, 2006 September 30, 2006	August 16, 2006 December 9, 2006





PH structure start	October 2, 2006	December 11, 2006
PH structure finish	October 21, 2006	January 29, 2006
Protection wall start	October 6, 2006	February 12, 2007
Protection wall finish	October 14, 2006	March 5, 2007
Finishing	October 31, 2006	March 12, 2007

#### 4. Progress Report

A detailed progress for the implementation of the civil works is as follows:

##### 4.1 August 2006

Month : August 2006										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENTAGE	QTY	PERCENTAGE	QTY	PERCENTAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m <sup>3</sup>	0.13	0.00	0.00			0.00	0.00
1.2	Galian batu	6	m <sup>3</sup>	0.22	0.00	0.00			0.00	0.00
1.3	Urugan tanah	5	m <sup>3</sup>	0.01	0.00	0.00			0.00	0.00
1.4	Urugan pasir	5	m <sup>3</sup>	0.23	0.00	0.00			0.00	0.00
1.5	Pasangan batu kosong	12.5	m <sup>3</sup>	0.18	0.00	0.00			0.00	0.00
1.6	Lean concrete	2	m <sup>3</sup>	0.29	0.00	0.00			0.00	0.00
1.7	Concrete Class C	17	m <sup>3</sup>	3.46	0.00	0.00			0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00			0.00	0.00
1.9	Cetakan beton	120	m <sup>2</sup>	2.22	0.00	0.00			0.00	0.00
1.10	Pasangan batu kali 1:4	27	m <sup>3</sup>	3.17	0.00	0.00			0.00	0.00
1.11	Plesteran 1:5	45	m <sup>2</sup>	0.38	0.00	0.00			0.00	0.00
1.12	Sluice gate (800x1000)x2000	1	Set	1.58	0.00	0.00			0.00	0.00
1.13	Coarse trash rack 2x0.2	1	Set	0.20	0.00	0.00			0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m <sup>3</sup>	0.38	99.70	0.38			99.70	0.38
2.2	Galian batu	10	m <sup>3</sup>	0.36	2.00	0.07			2.00	0.07
2.3	Urugan tanah	10	m <sup>3</sup>	0.02	0.00	0.00			0.00	0.00
2.4	Urugan pasir	5	m <sup>3</sup>	0.23	0.00	0.00			0.00	0.00
2.5	Pasangan batu kosong	15	m <sup>3</sup>	0.21	0.00	0.00			0.00	0.00
2.6	Lean concrete	1	m <sup>3</sup>	0.15	0.00	0.00			0.00	0.00
2.7	Concrete Class C	0.22	m <sup>3</sup>	0.04	0.00	0.00			0.00	0.00
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00			0.00	0.00
2.9	Cetakan beton	1.1	m <sup>2</sup>	0.02	0.00	0.00			0.00	0.00
2.10	Pasangan batu kali 1:4	82	m <sup>3</sup>	9.62	0.00	0.00			0.00	0.00
2.11	Plesteran 1:2	95	m <sup>2</sup>	1.05	0.00	0.00			0.00	0.00
2.12	Control gate (800x800)2000	1	Set	1.55	0.00	0.00			0.00	0.00
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00			0.00	0.00
				<b>14.49</b>						



<b>3</b>	<b>Fore bay dan Spillway</b>							
3.1	Galian tanah	58	m3	0.22	58.00	0.22		58.00 0.22
3.2	Galian batu	3	m3	0.11	3.00	0.11		3.00 0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00		0.00 0.00
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00		0.00 0.00
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00		0.00 0.00
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00		0.00 0.00
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00		0.00 0.00
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00		0.00 0.00
3.9	Cetakan beton	25	m2	0.46	0.00	0.00		0.00 0.00
3.10	Pasangan batu kali 1:4	47	m3	5.51	0.00	0.00		0.00 0.00
3.11	Plesteran 1:2	68.5	m2	0.75	0.00	0.00		0.00 0.00
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00		0.00 0.00
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00		0.00 0.00
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00		0.00 0.00
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00		0.00 0.00
				<b>13.71</b>				
<b>4</b>	<b>Penstock dia. 380 mm</b>							
4.1	Galian tanah	8.50	m3	0.03	0.00	0.00		0.00 0.00
4.2	Galian batu	1.00	m3	0.04	0.00	0.00		0.00 0.00
4.3	Urugan tanah	1.80	m3	0.00	0.00	0.00		0.00 0.00
4.4	Urugan pasir	0.20	m3	0.01	0.00	0.00		0.00 0.00
4.5	Pasangan batu kosong	0.40	m3	0.01	0.00	0.00		0.00 0.00
4.6	Lean concrete	0.80	m3	0.12	0.00	0.00		0.00 0.00
4.7	Concrete Class C	2.70	m3	0.55	0.00	0.00		0.00 0.00
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00		0.00 0.00
4.9	Cetakan beton	5.00	m2	0.09	0.00	0.00		0.00 0.00
4.10	Pasangan batu kali 1:4	5.50	m3	0.65	0.00	0.00		0.00 0.00
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00		0.00 0.00
4.12	Air vent, material dia=2,5", thickness=3	4.00	m	0.15	0.00	0.00		0.00 0.00
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 mm, flange t=20	2	set	5.62	0.00	0.00		0.00 0.00
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00		0.00 0.00
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00		0.00 0.00
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00		0.00 0.00
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00		0.00 0.00
				<b>39.00</b>				0.00
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>							
5.1	<b>Pondasi Turbine and Generator</b>							
	Galian tanah	2.29	m3	0.01	2.29	0.01		2.29 0.01
	Galian batu	0.5	m3	0.02	0.50	0.02		0.50 0.02
	Urugan pasir	0.2	m3	0.01	0.00	0.00		0.00 0.00
	Pasangan batu kosong	0.5	m3	0.01	0.00	0.00		0.00 0.00
	Concrete Class B	1.5	m3	0.36	0.00	0.00		0.00 0.00
	Tulangan beton U-24	80	kg	0.22	0.00	0.00		0.00 0.00
	Cetakan beton	12	m2	0.22	0.00	0.00		0.00 0.00
	Pasangan batu kali 1:4	2.5	m3	0.29	0.00	0.00		0.00 0.00
	Plesteran 1:5	5	m2	0.04	0.00	0.00		0.00 0.00
5.2	<b>Pondasi Rumah</b>							
	Galian tanah	17.82	m3	0.07	0.00	0.00		0.00 0.00
	Galian batu	2	m3	0.07	0.00	0.00		0.00 0.00
	Urugan pasir	0.7	m3	0.03	0.00	0.00		0.00 0.00
	Pasangan batu kosong	1.8	m3	0.03	0.00	0.00		0.00 0.00



5.3	Dinding, Pintu dan Jendela								
	Pasangan Bata 1:4	58	m2	1.31	0.00	0.00			0.00 0.00
	Plesteran 1:5	116	m2	0.98	0.00	0.00			0.00 0.00
	Concrete Class C	1.39	m3	0.28	0.00	0.00			0.00 0.00
	Tulangan beton U-24	205	kg	0.57	0.00	0.00			0.00 0.00
	Cetakan beton	14	m2	0.26	0.00	0.00			0.00 0.00
	Piatu besi termasuk rel	1	set	0.94	0.00	0.00			0.00 0.00
	Jendela termasuk kusen	3	set	0.40	0.00	0.00			0.00 0.00
5.4	Atap								
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00			0.00 0.00
	Atap corrugated Zincalum lebar 80 cm	58	m1	1.30	0.00	0.00			0.00 0.00
	Nok corrugated Zincalum	7	m1	0.08	0.00	0.00			0.00 0.00
	Drainage: talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00			0.00 0.00
5.5	Lantai								
	Urugan pasir	1	m3	0.05	0.00	0.00			0.00 0.00
	Lantai beton 7 cm	4	m3	0.58	0.00	0.00			0.00 0.00
5.6	Teras dan Drainage								
	Galian tanah	28	m3	0.11	0.00	0.00			0.00 0.00
	Galian batu	2.5	m3	0.09	0.00	0.00			0.00 0.00
	Urugan pasir	1.4	m3	0.06	0.00	0.00			0.00 0.00
	Lean concrete	1.4	m3	0.20	0.00	0.00			0.00 0.00
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00			0.00 0.00
	Plesteran 1:5	25	m2	0.21	0.00	0.00			0.00 0.00
5.7	Finishing								
	Pengecatan tembok	59	m2	0.34	0.00	0.00			0.00 0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00			0.00 0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00			0.00 0.00
				12.96					
6	Taltrace								
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00			0.00 0.00
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00			0.00 0.00
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00			0.00 0.00
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00			0.00 0.00
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00			0.00 0.00
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00			0.00 0.00
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00			0.00 0.00
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00			0.00 0.00
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00			0.00 0.00
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00			0.00 0.00
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00			0.00 0.00
				1.98					
7	Protection Wall								
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00			0.00 0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00			0.00 0.00
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00			0.00 0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00			0.00 0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00			0.00 0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00			0.00 0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00			0.00 0.00
				1.80					
	<b>TOTAL</b>			<b>100</b>		<b>0.80</b>		<b>0.00</b>	<b>0.80</b>
	<b>SCHEDULE</b>								<b>21.08</b>
	<b>DEVIATION (+/-)</b>								<b>(20.28)</b>

**Table 4 : Progress works in August 2006**



## 4.2 September 2006

Month : September 2006										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENT TAGE	QTY	PERCENT TAGE	QTY	PERCENT TAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m <sup>3</sup>	0.13	25.00	0.09	0.00	0.00	25.00	0.09
1.2	Galian batu	6	m <sup>3</sup>	0.22	0.00	0.00	0.00	0.00	0.00	0.00
1.3	Urugan tanah	5	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
1.4	Urugan pasir	5	m <sup>3</sup>	0.23	0.00	0.00	0.00	0.00	0.00	0.00
1.5	Pasangan batu kosong	12.5	m <sup>3</sup>	0.18	0.00	0.00	0.00	0.00	0.00	0.00
1.6	Lean concrete	2	m <sup>3</sup>	0.29	0.00	0.00	0.00	0.00	0.00	0.00
1.7	Concrete Class C	17	m <sup>3</sup>	3.46	0.00	0.00	0.00	0.00	0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	0.00	0.00	0.00	0.00
1.9	Cetakan beton	120	m <sup>2</sup>	2.22	0.00	0.00	0.00	0.00	0.00	0.00
1.10	Pasangan batu kali 1:4	27	m <sup>3</sup>	3.17	0.00	0.00	0.00	0.00	0.00	0.00
1.11	Plesteran 1:5	45	m <sup>2</sup>	0.38	0.00	0.00	0.00	0.00	0.00	0.00
1.12	Shuice gate (800x1000)x2000	1	Set	1.58	0.00	0.00	0.00	0.00	0.00	0.00
1.13	Coarse trash rack 2x0.2	1	Set	0.20	0.00	0.00	0.00	0.00	0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m <sup>3</sup>	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m <sup>3</sup>	0.36	8.00	0.29	2.00	0.07	10.00	0.36
2.3	Urugan tanah	10	m <sup>3</sup>	0.02	10.00	0.02	0.00	0.00	10.00	0.02
2.4	Urugan pasir	5	m <sup>3</sup>	0.23	5.00	0.23	0.00	0.00	5.00	0.23
2.5	Pasangan batu kosong	15	m <sup>3</sup>	0.21	15.00	0.21	0.00	0.00	15.00	0.21
2.6	Lean concrete	1	m <sup>3</sup>	0.15	1.00	0.15	0.00	0.00	1.00	0.15
2.7	Concrete Class C	0.22	m <sup>3</sup>	0.04	0.00	0.00	0.00	0.00	0.00	0.00
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00	0.00	0.00	0.00	0.00
2.9	Cetakan beton	1.1	m <sup>2</sup>	0.02	0.00	0.00	0.00	0.00	0.00	0.00
2.10	Pasangan batu kali 1:4	82	m <sup>3</sup>	9.62	0.00	0.00	0.00	0.00	0.00	0.00
2.11	Plesteran 1:2	95	m <sup>2</sup>	1.05	0.00	0.00	0.00	0.00	0.00	0.00
2.12	Control gate (800x800)2000	1	Set	1.55	0.00	0.00	0.00	0.00	0.00	0.00
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	0.00	0.00	0.00	0.00
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m <sup>3</sup>	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m <sup>3</sup>	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m <sup>3</sup>	0.02	10.00	0.02	0.00	0.00	10.00	0.02
3.4	Urugan pasir	3.9	m <sup>3</sup>	0.18	3.90	0.18	0.00	0.00	3.90	0.18
3.5	Pasangan batu kosong	9.75	m <sup>3</sup>	0.14	9.75	0.14	0.00	0.00	9.75	0.14
3.6	Lean concrete	0.5	m <sup>3</sup>	0.07	0.50	0.07	0.00	0.00	0.50	0.07
3.7	Concrete Class C	3.5	m <sup>3</sup>	0.71	0.00	0.00	0.00	0.00	0.00	0.00
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00	0.00	0.00	0.00	0.00
3.9	Cetakan beton	25	m <sup>2</sup>	0.46	0.00	0.00	0.00	0.00	0.00	0.00
3.10	Pasangan batu kali 1:4	47	m <sup>3</sup>	5.51	0.00	0.00	0.00	0.00	0.00	0.00
3.11	Plesteran 1:2	68.5	m <sup>2</sup>	0.75	0.00	0.00	0.00	0.00	0.00	0.00
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	0.00	0.00	0.00	0.00
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	0.00	0.00	0.00	0.00
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00	0.00	0.00	0.00	0.00
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00	0.00	0.00	0.00	0.00
				<b>13.71</b>						



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m3	0.03	0.00	0.00	0.00	0.00	0.00	
4.2	Galian batu	1.00	m3	0.04	0.00	0.00	0.00	0.00	0.00	
4.3	Urugan tanah	1.80	m3	0.00	0.00	0.00	0.00	0.00	0.00	
4.4	Urugan pasir	0.20	m3	0.01	0.00	0.00	0.00	0.00	0.00	
4.5	Pasangan batu kosong	0.40	m3	0.01	0.00	0.00	0.00	0.00	0.00	
4.6	Lean concrete	0.80	m3	0.12	0.00	0.00	0.00	0.00	0.00	
4.7	Concrete Class C	2.70	m3	0.55	0.00	0.00	0.00	0.00	0.00	
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	0.00	0.00	0.00	
4.9	Cetakan beton	5.00	m2	0.09	0.00	0.00	0.00	0.00	0.00	
4.10	Pasangan batu kali 1:4	5.50	m3	0.65	0.00	0.00	0.00	0.00	0.00	
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00	0.00	0.00	0.00	
4.12	Air vent, material dia=2,5", thickness=3	4.00	m	0.15	0.00	0.00	0.00	0.00	0.00	
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 flange t=20	2	set	5.62	0.00	0.00	0.00	0.00	0.00	
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	0.00	0.00	0.00	
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	0.00	0.00	0.00	
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	0.00	0.00	0.00	
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00	0.00	0.00	0.00	
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
5.1	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m3	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m3	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	0.5	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class B	1.5	m3	0.36	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	12	m2	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	2.5	m3	0.29	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	5	m2	0.04	0.00	0.00	0.00	0.00	0.00	0.00
5.2	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m3	0.07	2.00	0.01	0.00	0.00	2.00	0.01
	Galian batu	2	m3	0.07	0.00	0.00	0.00	0.00	0.00	0.00
	Urugan pasir	0.7	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	1.8	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	6	m3	0.70	0.00	0.00	0.00	0.00	0.00	0.00
5.3	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Bata 1:4	58	m2	1.31	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	116	m2	0.98	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class C	1.39	m3	0.28	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	14	m2	0.26	0.00	0.00	0.00	0.00	0.00	0.00
	Pintu besi termasuk rel	1	set	0.94	0.00	0.00	0.00	0.00	0.00	0.00
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	0.00	0.00	0.00	0.00
5.4	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	0.00	0.00	0.00	0.00
	Atap corrugated Zincalum lebar 80 cm	58	m1	1.30	0.00	0.00	0.00	0.00	0.00	0.00
	Nok corrugated Zincalum	7	m1	0.08	0.00	0.00	0.00	0.00	0.00	0.00
	Drainage: talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	0.00	0.00	0.00	0.00
5.5	<b>Lantai</b>									
	Urugan pasir	1	m3	0.05	0.00	0.00	0.00	0.00	0.00	0.00
	Lantai beton 7 cm	4	m3	0.58	0.00	0.00	0.00	0.00	0.00	0.00



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Galian batu	2.5	m3	0.09	0.00	0.00	0.00	0.00	0.00	0.00
	Urugan pasir	1.4	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
	Lean concrete	1.4	m3	0.20	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	25	m2	0.21	0.00	0.00	0.00	0.00	0.00	0.00
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
<b>6</b>	<b>Taltrace</b>									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	0.00	0.00	0.00	0.00
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	0.00	0.00	0.00	0.00
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	0.00	0.00	0.00	0.00
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	0.00	0.00	0.00	0.00
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	0.00	0.00	0.00	0.00
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.98</b>						
<b>7</b>	<b>Protection Wall</b>									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>1.41</b>		<b>0.80</b>		<b>2.21</b>
	<b>SCHEDULE</b>									<b>78.52</b>
	<b>DEVIATION (+/-)</b>									<b>(76.30)</b>

**Table 5 : Progress works in September 2006**



**4.3 October 2006**

Month : October 2006

NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE (%)	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENTAGE	QTY	PERCENTAGE	QTY	PERCENTAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m <sup>3</sup>	0.13	10.00	0.04	25.00	0.09	35.00	0.13
1.2	Galian batu	6	m <sup>3</sup>	0.22	0.00	0.00	0.00	0.00	0.00	0.00
1.3	Urugan tanah	5	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
1.4	Urugan pasir	5	m <sup>3</sup>	0.23	0.00	0.00	0.00	0.00	0.00	0.00
1.5	Pasangan batu kosong	12.5	m <sup>3</sup>	0.18	0.00	0.00	0.00	0.00	0.00	0.00
1.6	Lean concrete	2	m <sup>3</sup>	0.29	0.00	0.00	0.00	0.00	0.00	0.00
1.7	Concrete Class C	17	m <sup>3</sup>	3.46	0.00	0.00	0.00	0.00	0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	0.00	0.00	0.00	0.00
1.9	Cetakan beton	120	m <sup>2</sup>	2.22	0.00	0.00	0.00	0.00	0.00	0.00
1.10	Pasangan batu kali 1:4	27	m <sup>3</sup>	3.17	0.00	0.00	0.00	0.00	0.00	0.00
1.11	Plesteran 1:5	45	m <sup>2</sup>	0.38	0.00	0.00	0.00	0.00	0.00	0.00
1.12	Sluice gate (800x1000)x2000	1	Set	1.58	0.00	0.00	0.00	0.00	0.00	0.00
1.13	Coarse trash rack 2x0.2	1	Set	0.20	0.00	0.00	0.00	0.00	0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m <sup>3</sup>	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m <sup>3</sup>	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m <sup>3</sup>	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m <sup>3</sup>	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m <sup>3</sup>	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m <sup>3</sup>	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m <sup>3</sup>	0.04	0.22	0.04	0.00	0.00	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	15.00	0.04	0.00	0.00	15.00	0.04
2.9	Cetakan beton	1.1	m <sup>2</sup>	0.02	0.80	0.01	0.00	0.00	0.80	0.01
2.10	Pasangan batu kali 1:4	82	m <sup>3</sup>	9.62	40.00	4.69	0.00	0.00	40.00	4.69
2.11	Plesteran 1:2	95	m <sup>2</sup>	1.05	0.00	0.00	0.00	0.00	0.00	0.00
2.12	Control gate (800x800)2000	1	Set	1.55	1.00	1.55	0.00	0.00	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	0.00	0.00	0.00	0.00
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m <sup>3</sup>	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m <sup>3</sup>	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m <sup>3</sup>	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m <sup>3</sup>	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m <sup>3</sup>	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m <sup>3</sup>	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m <sup>3</sup>	0.71	3.50	0.71	0.00	0.00	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	200.00	0.55	0.00	0.00	200.00	0.55
3.9	Cetakan beton	25	m <sup>2</sup>	0.46	15.00	0.28	0.00	0.00	15.00	0.28
3.10	Pasangan batu kali 1:4	47	m <sup>3</sup>	5.51	15.00	1.76	0.00	0.00	15.00	1.76
3.11	Plesteran 1:2	68.5	m <sup>2</sup>	0.75	0.00	0.00	0.00	0.00	0.00	0.00
3.12	PVC pipe dia=6" for flushing	24	m	0.96	24.00	0.96	0.00	0.00	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	2.00	0.21	0.00	0.00	2.00	0.21
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00	0.00	0.00	0.00	0.00
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00	0.00	0.00	0.00	0.00
				<b>13.71</b>						



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m <sup>3</sup>	0.03	0.00	0.00	0.00	0.00	0.00	0.00
4.2	Galian batu	1.00	m <sup>3</sup>	0.04	0.00	0.00	0.00	0.00	0.00	0.00
4.3	Urugan tanah	1.80	m <sup>3</sup>	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.4	Urugan pasir	0.20	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
4.5	Pasangan batu kosong	0.40	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
4.6	Lean concrete	0.80	m <sup>3</sup>	0.12	0.00	0.00	0.00	0.00	0.00	0.00
4.7	Concrete Class C	2.70	m <sup>3</sup>	0.55	0.00	0.00	0.00	0.00	0.00	0.00
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	0.00	0.00	0.00	0.00
4.9	Cetakan beton	5.00	m <sup>2</sup>	0.09	0.00	0.00	0.00	0.00	0.00	0.00
4.10	Pasangan batu kali 1:4	5.50	m <sup>3</sup>	0.65	0.00	0.00	0.00	0.00	0.00	0.00
4.11	Penstock dia=380 mm, thickness=4 mm	70.00	m	28.12	35.00	14.06	0.00	0.00	35.00	14.06
4.12	Air vent, material dia=2,5", thickness=3	4.00	m	0.15	0.00	0.00	0.00	0.00	0.00	0.00
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 flange t=20	2	set	5.62	1.00	2.81	0.00	0.00	1.00	2.81
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	0.00	0.00	0.00	0.00
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	0.00	0.00	0.00	0.00
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	0.00	0.00	0.00	0.00
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00	0.00	0.00	0.00	0.00
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
5.1	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m <sup>3</sup>	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m <sup>3</sup>	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	0.5	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class B	1.5	m <sup>3</sup>	0.36	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	12	m <sup>2</sup>	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	2.5	m <sup>3</sup>	0.29	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	5	m <sup>2</sup>	0.04	0.00	0.00	0.00	0.00	0.00	0.00
5.2	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m <sup>3</sup>	0.07	15.82	0.06	2.00	0.01	17.82	0.07
	Galian batu	2	m <sup>3</sup>	0.07	2.00	0.07	0.00	0.00	2.00	0.07
	Urugan pasir	0.7	m <sup>3</sup>	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	1.8	m <sup>3</sup>	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	6	m <sup>3</sup>	0.70	0.00	0.00	0.00	0.00	0.00	0.00
5.3	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Bata 1:4	58	m <sup>2</sup>	1.31	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	116	m <sup>2</sup>	0.98	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class C	1.39	m <sup>3</sup>	0.28	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	14	m <sup>2</sup>	0.26	0.00	0.00	0.00	0.00	0.00	0.00
	Pintu besi termasuk rel	1	set	0.94	0.00	0.00	0.00	0.00	0.00	0.00
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	0.00	0.00	0.00	0.00
5.4	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	0.00	0.00	0.00	0.00
	Atap corrugated Zincalum lebar 80 cm	58	m <sup>1</sup>	1.30	0.00	0.00	0.00	0.00	0.00	0.00
	Nok corrugated Zincalum	7	m <sup>1</sup>	0.08	0.00	0.00	0.00	0.00	0.00	0.00
	Drainage: talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	0.00	0.00	0.00	0.00
5.5	<b>Lantai</b>									
	Urugan pasir	1	m <sup>3</sup>	0.05	0.00	0.00	0.00	0.00	0.00	0.00
	Lantai beton 7 cm	4	m <sup>3</sup>	0.58	0.00	0.00	0.00	0.00	0.00	0.00





5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	28.00	0.11	0.00	0.00	28.00	0.11
	Galian batu	2.5	m3	0.09	2.50	0.09	0.00	0.00	2.50	0.09
	Urugan pasir	1.4	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
	Lean concrete	1.4	m3	0.20	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	25	m2	0.21	0.00	0.00	0.00	0.00	0.00	0.00
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
6	Taltrace									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	0.00	0.00	0.00	0.00
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	0.00	0.00	0.00	0.00
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	0.00	0.00	0.00	0.00
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	0.00	0.00	0.00	0.00
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	0.00	0.00	0.00	0.00
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.98</b>						
7	Protection Wall									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>28.06</b>		<b>2.21</b>		<b>30.28</b>
	<b>SCHEDULE</b>									<b>100.00</b>
	<b>DEVIATION (+/-)</b>									<b>(69.72)</b>

**Table 6 : Progress works in October 2006**

**4.4 November 2006**

Month : November 2006										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENT TAGE	QTY	PERCENT TAGE	QTY	PERCENT TAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m3	0.13	0.00	0.00	35.00	0.13	35.00	0.13
1.2	Galian batu	6	m3	0.22	6.00	0.22	6.00	0.00	6.00	0.22
1.3	Urugan tanah	5	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
1.4	Urugan pasir	5	m3	0.23	0.00	0.00	0.00	0.00	0.00	0.00
1.5	Pasangan batu kosong	12.5	m <sup>3</sup>	0.18	0.00	0.00	0.00	0.00	0.00	0.00
1.6	Lean concrete	2	m3	0.29	0.00	0.00	0.00	0.00	0.00	0.00
1.7	Concrete Class C	17	m3	3.46	0.00	0.00	0.00	0.00	0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	0.00	0.00	0.00	0.00
1.9	Cetakan beton	120	m2	2.22	0.00	0.00	0.00	0.00	0.00	0.00
1.10	Pasangan batu kali 1:4	27	m3	3.17	0.00	0.00	0.00	0.00	0.00	0.00
1.11	Plesteran 1:5	45	m2	0.38	0.00	0.00	0.00	0.00	0.00	0.00
1.12	Sluice gate (900x1000)x2000	1	Set	1.58	0.00	0.00	0.00	0.00	0.00	0.00
1.13	Coarse trash rack 2x0.2	1	Set	0.20	0.00	0.00	0.00	0.00	0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m3	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m3	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m3	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m3	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m3	0.04	0.00	0.00	0.22	0.04	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	7.00	0.02	15.00	0.04	22.00	0.06
2.9	Cetakan beton	1.1	m2	0.02	0.30	0.01	0.80	0.01	1.10	0.02
2.10	Pasangan batu kali 1:4	82	m3	9.62	42.00	4.93	40.00	4.69	82.00	9.62
2.11	Plesteran 1:2	95	m2	1.05	95.00	1.05	0.00	0.00	95.00	1.05
2.12	Control gate (800x800)2000	1	Set	1.55	0.00	0.00	1.00	1.55	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	1.00	0.80	0.00	0.00	1.00	0.80
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m3	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m3	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00	3.50	0.71	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	210.00	0.58	200.00	0.55	410.00	1.14
3.9	Cetakan beton	25	m2	0.46	10.00	0.19	15.00	0.28	25.00	0.46
3.10	Pasangan batu kali 1:4	47	m3	5.51	32.00	3.75	15.00	1.76	47.00	5.51
3.11	Plesteran 1:2	68.5	m2	0.75	68.50	0.75	0.00	0.00	68.50	0.75
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	24.00	0.96	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	2.00	0.21	2.00	0.21
3.14	Gate valve dia=6" for flushing	2	Set	1.61	2.00	1.61	0.00	0.00	2.00	1.61
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	2.00	1.61	0.00	0.00	2.00	1.61
				<b>13.71</b>						



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m <sup>3</sup>	0.03	8.50	0.03	0.00	0.00	8.50	0.03
4.2	Galian batu	1.00	m <sup>3</sup>	0.04	1.00	0.04	0.00	0.00	1.00	0.04
4.3	Urugan tanah	1.80	m <sup>3</sup>	0.00	1.80	0.00	0.00	0.00	1.80	0.00
4.4	Urugan pasir	0.20	m <sup>3</sup>	0.01	0.20	0.01	0.00	0.00	0.20	0.01
4.5	Pasangan batu kosong	0.40	m <sup>3</sup>	0.01	0.40	0.01	0.00	0.00	0.40	0.01
4.6	Lean concrete	0.80	m <sup>3</sup>	0.12	0.80	0.12	0.00	0.00	0.80	0.12
4.7	Concrete Class C	2.70	m <sup>3</sup>	0.55	2.70	0.55	0.00	0.00	2.70	0.55
4.8	Tulangan beton U-24	156.00	kg	0.43	156.00	0.43	0.00	0.00	156.00	0.43
4.9	Cetakan beton	5.00	m <sup>2</sup>	0.09	5.00	0.09	0.00	0.00	5.00	0.09
4.10	Pasangan batu kali 1:4	5.50	m <sup>3</sup>	0.65	5.50	0.65	0.00	0.00	5.50	0.65
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	35.00	14.06	35.00	14.06	70.00	28.12
4.12	Air vent, material dia=2.5", thickness=3	4.00	m	0.15	4.00	0.15	0.00	0.00	4.00	0.15
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 flange t=20	2	set	5.62	1.00	2.81	1.00	2.81	2.00	5.62
4.14	Struffener, material dia=380, thickness=4	8	set	0.86	8.00	0.86	0.00	0.00	8.00	0.86
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	3.00	1.06	0.00	0.00	3.00	1.06
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	11.00	0.88	0.00	0.00	11.00	0.88
4.17	Flange includes bolts set and gasket set, dia=570, PN-	1	set	0.39	1.00	0.39	0.00	0.00	1.00	0.39
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
5.1	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m <sup>3</sup>	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m <sup>3</sup>	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	0.5	m <sup>3</sup>	0.01	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class B	1.5	m <sup>3</sup>	0.36	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	12	m <sup>2</sup>	0.22	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	2.5	m <sup>3</sup>	0.29	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	5	m <sup>2</sup>	0.04	0.00	0.00	0.00	0.00	0.00	0.00
5.2	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m <sup>3</sup>	0.07	0.00	0.00	17.82	0.07	17.82	0.07
	Galian batu	2	m <sup>3</sup>	0.07	0.00	0.00	2.00	0.07	2.00	0.07
	Urugan pasir	0.7	m <sup>3</sup>	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kosong	1.8	m <sup>3</sup>	0.03	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	6	m <sup>3</sup>	0.70	0.00	0.00	0.00	0.00	0.00	0.00
5.3	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Batu 1:4	58	m <sup>2</sup>	1.31	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	116	m <sup>2</sup>	0.98	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class C	1.39	m <sup>3</sup>	0.28	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	14	m <sup>2</sup>	0.26	0.00	0.00	0.00	0.00	0.00	0.00
	Pintu besi termasuk rel	1	set	0.94	0.00	0.00	0.00	0.00	0.00	0.00
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	0.00	0.00	0.00	0.00
5.4	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	0.00	0.00	0.00	0.00
	Atap corrugated Zincalum lebar 80 cm	58	m <sup>1</sup>	1.30	0.00	0.00	0.00	0.00	0.00	0.00
	Nok corrugated Zincalum	7	m <sup>1</sup>	0.08	0.00	0.00	0.00	0.00	0.00	0.00
	Drainage: talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	0.00	0.00	0.00	0.00
5.5	<b>Lantai</b>									
	Urugan pasir	1	m <sup>3</sup>	0.05	0.00	0.00	0.00	0.00	0.00	0.00
	Lantai beton 7 cm	4	m <sup>3</sup>	0.58	0.00	0.00	0.00	0.00	0.00	0.00



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	28.00	0.11	28.00	0.11
	Galian batu	2.5	m3	0.09	0.00	0.00	2.50	0.09	2.50	0.09
	Urugan pasir	1.4	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
	Lean concrete	1.4	m3	0.20	0.00	0.00	0.00	0.00	0.00	0.00
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	25	m2	0.21	0.00	0.00	0.00	0.00	0.00	0.00
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
<b>6</b>	<b>Talrace</b>									
6.1	Galian tanah	10.787	m3	0.04	10.79	0.04	0.00	0.00	10.79	0.04
6.2	Galian batu	1.0787	m3	0.04	1.08	0.04	0.00	0.00	1.08	0.04
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	0.00	0.00	0.00	0.00
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	0.00	0.00	0.00	0.00
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	0.00	0.00	0.00	0.00
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	0.00	0.00	0.00	0.00
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.98</b>						
<b>7</b>	<b>Protection Wall</b>									
7.1	Galian tanah	0.5	m3	0.00	0.50	0.00	0.00	0.00	0.50	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	0.00	0.00	0.00	0.00
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>37.72</b>		<b>30.28</b>		<b>67.99</b>
	<b>SCHEDULE</b>									<b>100.00</b>
	<b>DEVIATION (+/-)</b>									<b>(32.01)</b>

**Table 7 : Progress works in November 2006**



**4.5 December 2006**

Month : December 2006										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENT TAGE	QTY	PERCENT TAGE	QTY	PERCENT TAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m3	0.13	0.00	0.00	35.00	0.13	35.00	0.13
1.2	Galian batu	6	m3	0.22	0.00	0.00	6.00	0.22	6.00	0.22
1.3	Urugan tanah	5	m3	0.01	0.00	0.00	0.00	0.00	0.00	0.00
1.4	Urugan pasir	5	m3	0.23	0.00	0.00	0.00	0.00	0.00	0.00
1.5	Pasangan batu kosong	12.5	m3	0.18	0.00	0.00	0.00	0.00	0.00	0.00
1.6	Lean concrete	2	m3	0.29	0.00	0.00	0.00	0.00	0.00	0.00
1.7	Concrete Class C	17	m3	3.46	0.00	0.00	0.00	0.00	0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	0.00	0.00	0.00	0.00
1.9	Cetakan beton	120	m2	2.22	0.00	0.00	0.00	0.00	0.00	0.00
1.10	Pasangan batu kali 1:4	27	m3	3.17	0.00	0.00	0.00	0.00	0.00	0.00
1.11	Plesteran 1:5	45	m2	0.38	0.00	0.00	0.00	0.00	0.00	0.00
1.12	Shace gate (800x1000)x2000	1	Set	1.58	0.00	0.00	0.00	0.00	0.00	0.00
1.13	Course trash rack 2x0.2	1	Set	0.20	0.00	0.00	0.00	0.00	0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m3	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m3	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m3	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m3	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m3	0.04	0.00	0.00	0.22	0.04	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00	22.00	0.06	22.00	0.06
2.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
2.10	Pasangan batu kali 1:4	82	m3	9.62	0.00	0.00	82.00	9.62	82.00	9.62
2.11	Plesteran 1:2	95	m2	1.05	0.00	0.00	95.00	1.05	95.00	1.05
2.12	Control gate (800x800)x2000	1	Set	1.55	0.00	0.00	1.00	1.55	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	1.00	0.80	1.00	0.80
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m3	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m3	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00	3.50	0.71	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00	410.00	1.14	410.00	1.14
3.9	Cetakan beton	25	m2	0.46	0.00	0.00	25.00	0.46	25.00	0.46
3.10	Pasangan batu kali 1:4	47	m3	5.51	0.00	0.00	47.00	5.51	47.00	5.51
3.11	Plesteran 1:2	68.5	m2	0.75	0.00	0.00	68.50	0.75	68.50	0.75
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	24.00	0.96	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	2.00	0.21	2.00	0.21
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
				<b>13.71</b>						



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m3	0.03	0.00	0.00	8.50	0.03	8.50	0.03
4.2	Galian batu	1.00	m3	0.04	0.00	0.00	1.00	0.04	1.00	0.04
4.3	Urugan tanah	1.80	m3	0.00	0.00	0.00	1.80	0.00	1.80	0.00
4.4	Urugan pasir	0.20	m3	0.01	0.00	0.00	0.20	0.01	0.20	0.01
4.5	Pasangan batu kosong	0.40	m3	0.01	0.00	0.00	0.40	0.01	0.40	0.01
4.6	Lean concrete	0.80	m3	0.12	0.00	0.00	0.80	0.12	0.80	0.12
4.7	Concrete Class C	2.70	m3	0.55	0.00	0.00	2.70	0.55	2.70	0.55
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	156.00	0.43	156.00	0.43
4.9	Cetakan beton	5.00	m2	0.09	0.00	0.00	5.00	0.09	5.00	0.09
4.10	Pasangan batu kali 1.4	5.50	m3	0.65	0.00	0.00	5.50	0.65	5.50	0.65
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00	70.00	28.12	70.00	28.12
4.12	Air vent, material dia=2.5", thickness=3	4.00	m	0.15	0.00	0.00	4.00	0.15	4.00	0.15
4.13	Expansion joint includes extra flange, bolts set and orng set, dia=380 flange t=20	2	set	5.62	0.00	0.00	2.00	5.62	2.00	5.62
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	8.00	0.86	8.00	0.86
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	3.00	1.06	3.00	1.06
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	11.00	0.88	11.00	0.88
4.17	Flange includes bolts set and gasket set, dia=570, PN-	1	set	0.39	0.00	0.00	1.00	0.39	1.00	0.39
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
<b>5.1</b>	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m3	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m3	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m3	0.01	0.20	0.01	0.00	0.00	0.20	0.01
	Pasangan batu kosong	0.5	m3	0.01	0.50	0.01	0.00	0.00	0.50	0.01
	Concrete Class B	1.5	m3	0.36	1.50	0.36	0.00	0.00	1.50	0.36
	Tulangan beton U-24	80	kg	0.22	80.00	0.22	0.00	0.00	80.00	0.22
	Cetakan beton	12	m2	0.22	12.00	0.22	0.00	0.00	12.00	0.22
	Pasangan batu kali 1.4	2.5	m3	0.29	2.50	0.29	0.00	0.00	2.50	0.29
	Plesteran 1.5	5	m2	0.04	5.00	0.04	0.00	0.00	5.00	0.04
<b>5.2</b>	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m3	0.07	0.00	0.00	17.82	0.07	17.82	0.07
	Galian batu	2	m3	0.07	0.00	0.00	2.00	0.07	2.00	0.07
	Urugan pasir	0.7	m3	0.03	0.70	0.03	0.00	0.00	0.70	0.03
	Pasangan batu kosong	1.8	m3	0.03	1.80	0.03	0.00	0.00	1.80	0.03
	Pasangan batu kali 1.4	6	m3	0.70	6.00	0.70	0.00	0.00	6.00	0.70
<b>5.3</b>	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Batu 1:4	58	m2	1.31	0.00	0.00	0.00	0.00	0.00	0.00
	Plesteran 1:5	116	m2	0.98	0.00	0.00	0.00	0.00	0.00	0.00
	Concrete Class C	1.39	m3	0.28	0.00	0.00	0.00	0.00	0.00	0.00
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	0.00	0.00	0.00	0.00
	Cetakan beton	14	m2	0.26	0.00	0.00	0.00	0.00	0.00	0.00
	Pintu besi termasuk rel	1	set	0.94	0.00	0.00	0.00	0.00	0.00	0.00
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	0.00	0.00	0.00	0.00
<b>5.4</b>	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	0.00	0.00	0.00	0.00
	Atap corrugated Zincalum lebar 80 cm	58	m1	1.30	0.00	0.00	0.00	0.00	0.00	0.00
	Nok corrugated Zincalum	7	m1	0.08	0.00	0.00	0.00	0.00	0.00	0.00
	Drainage: talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	0.00	0.00	0.00	0.00
<b>5.5</b>	<b>Lantai</b>									
	Urugan pasir	1	m3	0.05	0.00	0.00	0.00	0.00	0.00	0.00
	Lantai beton 7 cm	4	m3	0.58	0.00	0.00	0.00	0.00	0.00	0.00



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	28.00	0.11	28.00	0.11
	Galian batu	2.5	m3	0.09	0.00	0.00	2.50	0.09	2.50	0.09
	Urugan pasir	1.4	m3	0.06	1.40	0.06	0.00	0.00	1.40	0.06
	Lean concrete	1.4	m3	0.20	1.40	0.20	0.00	0.00	1.40	0.20
	Pasangan batu kali 1:4	7	m3	0.82	7.00	0.82	0.00	0.00	7.00	0.82
	Plesteran 1:5	25	m2	0.21	0.00	0.00	0.00	0.00	0.00	0.00
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
<b>6</b>	<b>Talirace</b>									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	10.79	0.04	10.79	0.04
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	1.08	0.04	1.08	0.04
6.3	Urugan tanah	2.69676	m3	0.01	2.70	0.01	0.00	0.00	2.70	0.01
6.4	Urugan pasir	2.3	m3	0.11	2.30	0.11	0.00	0.00	2.30	0.11
6.5	Pasangan batu kosong	5.75	m3	0.08	5.75	0.08	0.00	0.00	5.75	0.08
6.6	Lean concrete	0.2	m3	0.03	0.20	0.03	0.00	0.00	0.20	0.03
6.7	Concrete Class C	0.3	m3	0.06	0.30	0.06	0.00	0.00	0.30	0.06
6.8	Tulangan beton U-24	20	kg	0.06	20.00	0.06	0.00	0.00	20.00	0.06
6.9	Cetakan beton	1.1	m2	0.02	1.10	0.02	0.00	0.00	1.10	0.02
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	11.50	1.35	0.00	0.00	11.50	1.35
6.11	Plesteran 1:5	23	m2	0.19	23.00	0.19	0.00	0.00	23.00	0.19
				<b>1.98</b>						
<b>7</b>	<b>Protection Wall</b>									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.50	0.00	0.50	0.00
7.2	Galian batu	2.3	m3	0.08	2.30	0.08	0.00	0.00	2.30	0.08
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL SCHEDULE DEVIATION (+/-)</b>			<b>100</b>		<b>4.99</b>		<b>67.99</b>		<b>72.98</b> 100.00 (27.02)

**Table 8 : Progress works in December 2006**



**4.6 January 2007**

Month : January 2007										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENT TAGE	QTY	PERCENT TAGE	QTY	PERCENT TAGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m3	0.13	0.00	0.00	35.00	0.13	35.00	0.13
1.2	Galian batu	6	m3	0.22	0.00	0.00	6.00	0.22	6.00	0.22
1.3	Urugan tanah	5	m3	0.01	5.00	0.01	0.00	0.00	5.00	0.01
1.4	Urugan pasir	5	m3	0.23	5.00	0.23	0.00	0.00	5.00	0.23
1.5	Pasangan batu kosong	12.5	m3	0.18	12.50	0.18	0.00	0.00	12.50	0.18
1.6	Lean concrete	2	m3	0.29	2.00	0.29	0.00	0.00	2.00	0.29
1.7	Concrete Class C	17	m3	3.46	0.00	0.00	0.00	0.00	0.00	0.00
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	0.00	0.00	0.00	0.00
1.9	Cetakan beton	120	m2	2.22	0.00	0.00	0.00	0.00	0.00	0.00
1.10	Pasangan batu kali 1.4	27	m3	3.17	15.00	1.76	0.00	0.00	15.00	1.76
1.11	Plesteran 1:5	45	m2	0.38	0.00	0.00	0.00	0.00	0.00	0.00
1.12	Sluice gate (800x1000)x2000	1	Set	1.58	0.00	0.00	0.00	0.00	0.00	0.00
1.13	Coarse trash rack 2x0.2	1	Set	0.20	0.00	0.00	0.00	0.00	0.00	0.00
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m3	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m3	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m3	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m3	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m3	0.04	0.00	0.00	0.22	0.04	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00	22.00	0.06	22.00	0.06
2.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
2.10	Pasangan batu kali 1.4	82	m3	9.62	0.00	0.00	82.00	9.62	82.00	9.62
2.11	Plesteran 1:2	95	m2	1.05	0.00	0.00	95.00	1.05	95.00	1.05
2.12	Control gate (800x800)x2000	1	Set	1.55	0.00	0.00	1.00	1.55	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	1.00	0.80	1.00	0.80
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m3	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m3	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00	3.50	0.71	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00	410.00	1.14	410.00	1.14
3.9	Cetakan beton	25	m2	0.46	0.00	0.00	25.00	0.46	25.00	0.46
3.10	Pasangan batu kali 1.4	47	m3	5.51	0.00	0.00	47.00	5.51	47.00	5.51
3.11	Plesteran 1:2	68.5	m2	0.75	0.00	0.00	68.50	0.75	68.50	0.75
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	24.00	0.96	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	2.00	0.21	2.00	0.21
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
				<b>13.71</b>						





<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m3	0.03	0.00	0.00	8.50	0.03	8.50	0.03
4.2	Galian batu	1.00	m3	0.04	0.00	0.00	1.00	0.04	1.00	0.04
4.3	Urugan tanah	1.80	m3	0.00	0.00	0.00	1.80	0.00	1.80	0.00
4.4	Urugan pasir	0.20	m3	0.01	0.00	0.00	0.20	0.01	0.20	0.01
4.5	Pasangan batu kosong	0.40	m3	0.01	0.00	0.00	0.40	0.01	0.40	0.01
4.6	Lean concrete	0.80	m3	0.12	0.00	0.00	0.80	0.12	0.80	0.12
4.7	Concrete Class C	2.70	m3	0.55	0.00	0.00	2.70	0.55	2.70	0.55
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	156.00	0.43	156.00	0.43
4.9	Cetakan beton	5.00	m2	0.09	0.00	0.00	5.00	0.09	5.00	0.09
4.10	Pasangan batu kali 1.4	5.50	m3	0.65	0.00	0.00	5.50	0.65	5.50	0.65
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00	70.00	28.12	70.00	28.12
4.12	Air vent, material dia=2.5", thickness=3	4.00	m	0.15	0.00	0.00	4.00	0.15	4.00	0.15
4.13	Expansion joint includes extra flange, bolts set and orng set, dia=380 flange t=20	2	set	5.62	0.00	0.00	2.00	5.62	2.00	5.62
4.14	Strffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	8.00	0.86	8.00	0.86
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	3.00	1.06	3.00	1.06
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	11.00	0.88	11.00	0.88
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00	1.00	0.39	1.00	0.39
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
5.1	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m3	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m3	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m3	0.01	0.00	0.00	0.20	0.01	0.20	0.01
	Pasangan batu kosong	0.5	m3	0.01	0.00	0.00	0.50	0.01	0.50	0.01
	Concrete Class B	1.5	m3	0.36	0.00	0.00	1.50	0.36	1.50	0.36
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	80.00	0.22	80.00	0.22
	Cetakan beton	12	m2	0.22	0.00	0.00	12.00	0.22	12.00	0.22
	Pasangan batu kali 1.4	2.5	m3	0.29	0.00	0.00	2.50	0.29	2.50	0.29
	Plesteran 1.5	5	m2	0.04	0.00	0.00	5.00	0.04	5.00	0.04
5.2	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m3	0.07	0.00	0.00	17.82	0.07	17.82	0.07
	Galian batu	2	m3	0.07	0.00	0.00	2.00	0.07	2.00	0.07
	Urugan pasir	0.7	m3	0.03	0.00	0.00	0.70	0.03	0.70	0.03
	Pasangan batu kosong	1.8	m3	0.03	0.00	0.00	1.80	0.03	1.80	0.03
	Pasangan batu kali 1.4	6	m3	0.70	0.00	0.00	6.00	0.70	6.00	0.70
5.3	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Batu 1.4	58	m2	1.31	58.00	1.31	0.00	0.00	58.00	1.31
	Plesteran 1.5	116	m2	0.98	116.00	0.98	0.00	0.00	116.00	0.98
	Concrete Class C	1.39	m3	0.28	1.39	0.28	0.00	0.00	1.39	0.28
	Tulangan beton U-24	205	kg	0.57	205.00	0.57	0.00	0.00	205.00	0.57
	Cetakan beton	14	m2	0.26	14.00	0.26	0.00	0.00	14.00	0.26
	Pintu besi termasuk rel	1	set	0.94	1.00	0.94	0.00	0.00	1.00	0.94
	Jendela termasuk kusen	3	set	0.40	3.00	0.40	0.00	0.00	3.00	0.40
5.4	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	400.00	1.82	0.00	0.00	400.00	1.82
	Atap corrugated Zincalum lebar 80 cm	58	m1	1.30	58.00	1.30	0.00	0.00	58.00	1.30
	Nok corrugated Zincalum	7	m1	0.08	7.00	0.08	0.00	0.00	7.00	0.08
	Drainage, talang seng termasuk pipa PVC 3 inch	2	set	0.19	2.00	0.19	0.00	0.00	2.00	0.19
5.5	<b>Lantai</b>									
	Urugan pasir	1	m3	0.05	1.00	0.05	0.00	0.00	1.00	0.05
	Lantai beton 7 cm	4	m3	0.58	4.00	0.58	0.00	0.00	4.00	0.58



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	28.00	0.11	28.00	0.11
	Galian batu	2.5	m3	0.09	0.00	0.00	2.50	0.09	2.50	0.09
	Urugan pasir	1.4	m3	0.06	0.00	0.00	1.40	0.06	1.40	0.06
	Lean concrete	1.4	m3	0.20	0.00	0.00	1.40	0.20	1.40	0.20
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	7.00	0.82	7.00	0.82
	Plesteran 1:5	25	m2	0.21	25.00	0.21	0.00	0.00	25.00	0.21
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
<b>6</b>	<b>Talirace</b>									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	10.79	0.04	10.79	0.04
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	1.08	0.04	1.08	0.04
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	2.70	0.01	2.70	0.01
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	2.30	0.11	2.30	0.11
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	5.75	0.08	5.75	0.08
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.20	0.03	0.20	0.03
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.30	0.06	0.30	0.06
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	20.00	0.06	20.00	0.06
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	11.50	1.35	11.50	1.35
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	23.00	0.19	23.00	0.19
				<b>1.98</b>						
<b>7</b>	<b>Protection Wall</b>									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.50	0.00	0.50	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	2.30	0.08	2.30	0.08
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>11.44</b>		<b>72.98</b>		<b>84.41</b>
	<b>SCHEDULE</b>									<b>100.00</b>
	<b>DEVIATION (+/-)</b>									<b>(15.58)</b>

**Table 9 : Progress works in January 2007**



**4.7 February 2007**

Month : February 2007										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENT AGE	QTY	PERCENT AGE	QTY	PERCENT AGE
<b>A</b>	<b>Civil Works</b>									
<b>1</b>	<b>Intake</b>									
1.1	Galian tanah	35	m3	0.13	0.00	0.00	35.00	0.13	35.00	0.13
1.2	Galian batu	6	m3	0.22	0.00	0.00	6.00	0.22	6.00	0.22
1.3	Urugan tanah	5	m3	0.01	0.00	0.00	5.00	0.01	5.00	0.01
1.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
1.5	Pasangan batu kosong	12.5	m3	0.18	0.00	0.00	12.50	0.18	12.50	0.18
1.6	Lean concrete	2	m3	0.29	0.00	0.00	2.00	0.29	2.00	0.29
1.7	Concrete Class C	17	m3	3.46	17.00	3.46	0.00	0.00	17.00	3.46
1.8	Tulangan beton U-24	1440	kg	3.99	1440.00	3.99	0.00	0.00	1440.00	3.99
1.9	Cetakan beton	120	m2	2.22	120.00	2.22	0.00	0.00	120.00	2.22
1.10	Pasangan batu kali 1.4	27	m3	3.17	10.00	1.17	15.00	1.76	25.00	2.93
1.11	Plesteran 1.5	45	m2	0.38	20.00	0.17	0.00	0.00	20.00	0.17
1.12	Sluice gate (800x1000)x2000	1	Set	1.58	1.00	1.58	0.00	0.00	1.00	1.58
1.13	Coarse trash rack 2x0.2	1	Set	0.20	1.00	0.20	0.00	0.00	1.00	0.20
				<b>16.06</b>						
<b>2</b>	<b>Sand Trap</b>									
2.1	Galian tanah	99.7	m3	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m3	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m3	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m3	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m3	0.04	0.00	0.00	0.22	0.04	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00	22.00	0.06	22.00	0.06
2.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
2.10	Pasangan batu kali 1.4	82	m3	9.62	0.00	0.00	82.00	9.62	82.00	9.62
2.11	Plesteran 1.2	95	m2	1.05	0.00	0.00	95.00	1.05	95.00	1.05
2.12	Control gate (800x800)2000	1	Set	1.55	0.00	0.00	1.00	1.55	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	1.00	0.80	1.00	0.80
				<b>14.49</b>						
<b>3</b>	<b>Fore bay dan Spillway</b>									
3.1	Galian tanah	58	m3	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m3	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00	3.50	0.71	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00	410.00	1.14	410.00	1.14
3.9	Cetakan beton	25	m2	0.46	0.00	0.00	25.00	0.46	25.00	0.46
3.10	Pasangan batu kali 1.4	47	m3	5.51	0.00	0.00	47.00	5.51	47.00	5.51
3.11	Plesteran 1.2	68.5	m2	0.75	0.00	0.00	68.50	0.75	68.50	0.75
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	24.00	0.96	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	2.00	0.21	2.00	0.21
3.14	Gate valve dia=6" for flushing	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
3.15	Fine trashrack, dimensions = 1 m x 2 m	2	Set	1.61	0.00	0.00	2.00	1.61	2.00	1.61
				<b>13.71</b>						



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m <sup>3</sup>	0.03	0.00	0.00	8.50	0.03	8.50	0.03
4.2	Galian batu	1.00	m <sup>3</sup>	0.04	0.00	0.00	1.00	0.04	1.00	0.04
4.3	Urugan tanah	1.80	m <sup>3</sup>	0.00	0.00	0.00	1.80	0.00	1.80	0.00
4.4	Urugan pasir	0.20	m <sup>3</sup>	0.01	0.00	0.00	0.20	0.01	0.20	0.01
4.5	Pasangan batu kosong	0.40	m <sup>3</sup>	0.01	0.00	0.00	0.40	0.01	0.40	0.01
4.6	Lean concrete	0.80	m <sup>3</sup>	0.12	0.00	0.00	0.80	0.12	0.80	0.12
4.7	Concrete Class C	2.70	m <sup>3</sup>	0.55	0.00	0.00	2.70	0.55	2.70	0.55
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	156.00	0.43	156.00	0.43
4.9	Cetakan beton	5.00	m <sup>2</sup>	0.09	0.00	0.00	5.00	0.09	5.00	0.09
4.10	Pasangan batu kali 1:4	5.50	m <sup>3</sup>	0.65	0.00	0.00	5.50	0.65	5.50	0.65
4.11	Penstock dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00	70.00	28.12	70.00	28.12
4.12	Air vent, material dia=2.5", thickness=3	4.00	m	0.15	0.00	0.00	4.00	0.15	4.00	0.15
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 mm, flange t=20	2	set	5.62	0.00	0.00	2.00	5.62	2.00	5.62
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	8.00	0.86	8.00	0.86
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	3.00	1.06	3.00	1.06
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	11.00	0.88	11.00	0.88
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00	1.00	0.39	1.00	0.39
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
5.1	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m <sup>3</sup>	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m <sup>3</sup>	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m <sup>3</sup>	0.01	0.00	0.00	0.20	0.01	0.20	0.01
	Pasangan batu kosong	0.5	m <sup>3</sup>	0.01	0.00	0.00	0.50	0.01	0.50	0.01
	Concrete Class B	1.5	m <sup>3</sup>	0.36	0.00	0.00	1.50	0.36	1.50	0.36
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	80.00	0.22	80.00	0.22
	Cetakan beton	12	m <sup>2</sup>	0.22	0.00	0.00	12.00	0.22	12.00	0.22
	Pasangan batu kali 1:4	2.5	m <sup>3</sup>	0.29	0.00	0.00	2.50	0.29	2.50	0.29
	Plesteran 1:5	5	m <sup>2</sup>	0.04	0.00	0.00	5.00	0.04	5.00	0.04
5.2	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m <sup>3</sup>	0.07	0.00	0.00	17.82	0.07	17.82	0.07
	Galian batu	2	m <sup>3</sup>	0.07	0.00	0.00	2.00	0.07	2.00	0.07
	Urugan pasir	0.7	m <sup>3</sup>	0.03	0.00	0.00	0.70	0.03	0.70	0.03
	Pasangan batu kosong	1.8	m <sup>3</sup>	0.03	0.00	0.00	1.80	0.03	1.80	0.03
	Pasangan batu kali 1:4	6	m <sup>3</sup>	0.70	0.00	0.00	6.00	0.70	6.00	0.70
5.3	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Bata 1:4	58	m <sup>2</sup>	1.31	0.00	0.00	58.00	1.31	58.00	1.31
	Plesteran 1:5	116	m <sup>2</sup>	0.98	0.00	0.00	116.00	0.98	116.00	0.98
	Concrete Class C	1.39	m <sup>3</sup>	0.28	0.00	0.00	1.39	0.28	1.39	0.28
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	205.00	0.57	205.00	0.57
	Cetakan beton	14	m <sup>2</sup>	0.26	0.00	0.00	14.00	0.26	14.00	0.26
	Pintu besi termasuk rei	1	set	0.94	0.00	0.00	1.00	0.94	1.00	0.94
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	3.00	0.40	3.00	0.40
5.4	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	400.00	1.82	400.00	1.82
	Atap corrugated Zincalum lebar 80 cm	58	m <sup>1</sup>	1.30	0.00	0.00	58.00	1.30	58.00	1.30
	Nok corrugated Zincalum	7	m <sup>1</sup>	0.08	0.00	0.00	7.00	0.08	7.00	0.08
	Drainage talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	2.00	0.19	2.00	0.19
5.5	<b>Lantai</b>									
	Urugan pasir	1	m <sup>3</sup>	0.05	0.00	0.00	1.00	0.05	1.00	0.05
	Lantai beton 7 cm	4	m <sup>3</sup>	0.58	0.00	0.00	4.00	0.58	4.00	0.58



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	28.00	0.11	28.00	0.11
	Galian batu	2.5	m3	0.09	0.00	0.00	2.50	0.09	2.50	0.09
	Urugan pasir	1.4	m3	0.06	0.00	0.00	1.40	0.06	1.40	0.06
	Lean concrete	1.4	m3	0.20	0.00	0.00	1.40	0.20	1.40	0.20
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	7.00	0.82	7.00	0.82
	Plesteran 1:5	25	m2	0.21	0.00	0.00	25.00	0.21	25.00	0.21
5.7	Finishing									
	Pengecatan tembok	59	m2	0.34	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan kayu/besi	10	m2	0.11	0.00	0.00	0.00	0.00	0.00	0.00
	Pengecatan lantai	17	m2	0.18	0.00	0.00	0.00	0.00	0.00	0.00
				<b>12.96</b>						
6	Talirace									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	10.79	0.04	10.79	0.04
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	1.08	0.04	1.08	0.04
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	2.70	0.01	2.70	0.01
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	2.30	0.11	2.30	0.11
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	5.75	0.08	5.75	0.08
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.20	0.03	0.20	0.03
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.30	0.06	0.30	0.06
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	20.00	0.06	20.00	0.06
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
6.1	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	11.50	1.35	11.50	1.35
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	23.00	0.19	23.00	0.19
				<b>1.98</b>						
7	Protection Wall									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.50	0.00	0.50	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	2.30	0.08	2.30	0.08
7.3	Urugan tanah	0.55	m3	0.00	0.00	0.00	0.00	0.00	0.00	0.00
7.4	Urugan pasir	1.2	m3	0.06	0.00	0.00	0.00	0.00	0.00	0.00
7.5	Pasangan batu kosong	2	m3	0.03	0.00	0.00	0.00	0.00	0.00	0.00
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	0.00	0.00	0.00	0.00	0.00	0.00
7.7	Plesteran 1:5	6	m2	0.05	0.00	0.00	0.00	0.00	0.00	0.00
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>12.79</b>		<b>84.41</b>		<b>97.21</b>
	<b>SCHEDULE</b>									<b>100.00</b>
	<b>DEVIATION (+/-)</b>									<b>(2.79)</b>

**Table 10 : Progress works in February 2007**



**4.8 March 2007**

Month : March 2007										
NO.	DESCRIPTION	QTY	UNIT	PERCENT AGE [%]	THIS MONTH		LAST MONTH		TOTAL	
					QTY	PERCENTAGE	QTY	PERCENTAGE	QTY	PERCENTAGE
<b>Rangkuman</b>										
<b>A Civil Works</b>										
<b>A Civil Works</b>										
<b>1 Intake</b>										
1.1	Galian tanah	35	m3	0.13	0.00	0.00	35.00	0.13	35.00	0.13
1.2	Galian batu	6	m3	0.22	0.00	0.00	6.00	0.22	6.00	0.22
1.3	Urugan tanah	5	m3	0.01	0.00	0.00	5.00	0.01	5.00	0.01
1.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
1.5	Pasangan batu kosong	12.5	m3	0.18	0.00	0.00	12.50	0.18	12.50	0.18
1.6	Lean concrete	2	m3	0.29	0.00	0.00	2.00	0.29	2.00	0.29
1.7	Concrete Class C	17	m3	3.46	0.00	0.00	17.00	3.46	17.00	3.46
1.8	Tulangan beton U-24	1440	kg	3.99	0.00	0.00	1440.00	3.99	1440.00	3.99
1.9	Cetakan beton	120	m2	2.22	0.00	0.00	120.00	2.22	120.00	2.22
1.10	Pasangan batu kali 1:4	27	m3	3.17	2.00	0.23	25.00	2.93	27.00	3.17
1.11	Plesteran 1:5	45	m2	0.38	25.00	0.21	20.00	0.17	45.00	0.38
1.12	Sluice gate (800x1000)x2000	1	Set	1.58	0.00	0.00	1.00	1.58	1.00	1.58
1.13	Course trash rack 2x0.2	1	Set	0.20	0.00	0.00	1.00	0.20	1.00	0.20
				<b>16.06</b>						
<b>2 Sand Trap</b>										
2.1	Galian tanah	99.7	m3	0.38	0.00	0.00	99.70	0.38	99.70	0.38
2.2	Galian batu	10	m3	0.36	0.00	0.00	10.00	0.36	10.00	0.36
2.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
2.4	Urugan pasir	5	m3	0.23	0.00	0.00	5.00	0.23	5.00	0.23
2.5	Pasangan batu kosong	15	m3	0.21	0.00	0.00	15.00	0.21	15.00	0.21
2.6	Lean concrete	1	m3	0.15	0.00	0.00	1.00	0.15	1.00	0.15
2.7	Concrete Class C	0.22	m3	0.04	0.00	0.00	0.22	0.04	0.22	0.04
2.8	Tulangan beton U-24	22	kg	0.06	0.00	0.00	22.00	0.06	22.00	0.06
2.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
2.10	Pasangan batu kali 1:4	82	m3	9.62	0.00	0.00	82.00	9.62	82.00	9.62
2.11	Plesteran 1:2	95	m2	1.05	0.00	0.00	95.00	1.05	95.00	1.05
2.12	Control gate (800x800)2000	1	Set	1.55	0.00	0.00	1.00	1.55	1.00	1.55
2.13	Gate Valve for flushing DN 6"	1	Set	0.80	0.00	0.00	1.00	0.80	1.00	0.80
				<b>14.49</b>						
<b>3 Fore bay dan Spillway</b>										
3.1	Galian tanah	58	m3	0.22	0.00	0.00	58.00	0.22	58.00	0.22
3.2	Galian batu	3	m3	0.11	0.00	0.00	3.00	0.11	3.00	0.11
3.3	Urugan tanah	10	m3	0.02	0.00	0.00	10.00	0.02	10.00	0.02
3.4	Urugan pasir	3.9	m3	0.18	0.00	0.00	3.90	0.18	3.90	0.18
3.5	Pasangan batu kosong	9.75	m3	0.14	0.00	0.00	9.75	0.14	9.75	0.14
3.6	Lean concrete	0.5	m3	0.07	0.00	0.00	0.50	0.07	0.50	0.07
3.7	Concrete Class C	3.5	m3	0.71	0.00	0.00	3.50	0.71	3.50	0.71
3.8	Tulangan beton U-24	410	kg	1.14	0.00	0.00	410.00	1.14	410.00	1.14
3.9	Cetakan beton	25	m2	0.46	0.00	0.00	25.00	0.46	25.00	0.46
3.10	Pasangan batu kali 1:4	47	m3	5.51	0.00	0.00	47.00	5.51	47.00	5.51
3.11	Plesteran 1:2	68.5	m2	0.75	0.00	0.00	68.50	0.75	68.50	0.75
3.12	PVC pipe dia=6" for flushing	24	m	0.96	0.00	0.00	24.00	0.96	24.00	0.96
3.13	PVC bend dia=6" for flushing	2	Set	0.21	0.00	0.00	2.00	0.21	2.00	0.21



<b>4</b>	<b>Penstock dia. 380 mm</b>									
4.1	Galian tanah	8.50	m3	0.03	0.00	0.00	8.50	0.03	8.50	0.03
4.2	Galian batu	1.00	m3	0.04	0.00	0.00	1.00	0.04	1.00	0.04
4.3	Urugan tanah	1.80	m3	0.00	0.00	0.00	1.80	0.00	1.80	0.00
4.4	Urugan pasir	0.20	m3	0.01	0.00	0.00	0.20	0.01	0.20	0.01
4.5	Pasangan batu kosong	0.40	m3	0.01	0.00	0.00	0.40	0.01	0.40	0.01
4.6	Lean concrete	0.80	m3	0.12	0.00	0.00	0.80	0.12	0.80	0.12
4.7	Concrete Class C	2.70	m3	0.55	0.00	0.00	2.70	0.55	2.70	0.55
4.8	Tulangan beton U-24	156.00	kg	0.43	0.00	0.00	156.00	0.43	156.00	0.43
4.9	Cetakan beton	5.00	m2	0.09	0.00	0.00	5.00	0.09	5.00	0.09
4.10	Pasangan batu kali 1:4	5.50	m3	0.65	0.00	0.00	5.50	0.65	5.50	0.65
4.11	Penstock, dia=380 mm, thickness=4 mm	70.00	m	28.12	0.00	0.00	70.00	28.12	70.00	28.12
4.12	Air vent, material dia=2.5", thickness=3	4.00	m	0.15	0.00	0.00	4.00	0.15	4.00	0.15
4.13	Expansion joint includes extra flange, bolts set and oring set, dia=380 flange t=20	2	set	5.62	0.00	0.00	2.00	5.62	2.00	5.62
4.14	Stiffener, material dia=380, thickness=4	8	set	0.86	0.00	0.00	8.00	0.86	8.00	0.86
4.15	Bend section, material dia=380, thickness=4	3	set	1.06	0.00	0.00	3.00	1.06	3.00	1.06
4.16	Saddle includes Teflon/asphalt layer, anchor and strap, dia 380	11	set	0.88	0.00	0.00	11.00	0.88	11.00	0.88
4.17	Flange includes bolts set and gasket set, dia=570, PN=	1	set	0.39	0.00	0.00	1.00	0.39	1.00	0.39
				<b>39.00</b>						
<b>5</b>	<b>Power House Ukuran 4 m x 5 m</b>									
<b>5.1</b>	<b>Pondasi Turbine and Generator</b>									
	Galian tanah	2.29	m3	0.01	0.00	0.00	2.29	0.01	2.29	0.01
	Galian batu	0.5	m3	0.02	0.00	0.00	0.50	0.02	0.50	0.02
	Urugan pasir	0.2	m3	0.01	0.00	0.00	0.20	0.01	0.20	0.01
	Pasangan batu kosong	0.5	m3	0.01	0.00	0.00	0.50	0.01	0.50	0.01
	Concrete Class B	1.5	m3	0.36	0.00	0.00	1.50	0.36	1.50	0.36
	Tulangan beton U-24	80	kg	0.22	0.00	0.00	80.00	0.22	80.00	0.22
	Cetakan beton	12	m2	0.22	0.00	0.00	12.00	0.22	12.00	0.22
	Pasangan batu kali 1:4	2.5	m3	0.29	0.00	0.00	2.50	0.29	2.50	0.29
	Plesteran 1:5	5	m2	0.04	0.00	0.00	5.00	0.04	5.00	0.04
<b>5.2</b>	<b>Pondasi Rumah</b>									
	Galian tanah	17.82	m3	0.07	0.00	0.00	17.82	0.07	17.82	0.07
	Galian batu	2	m3	0.07	0.00	0.00	2.00	0.07	2.00	0.07
	Urugan pasir	0.7	m3	0.03	0.00	0.00	0.70	0.03	0.70	0.03
	Pasangan batu kosong	1.8	m3	0.03	0.00	0.00	1.80	0.03	1.80	0.03
	Pasangan batu kali 1:4	6	m3	0.70	0.00	0.00	6.00	0.70	6.00	0.70
<b>5.3</b>	<b>Dinding, Pintu dan Jendela</b>									
	Pasangan Bata 1:4	58	m2	1.31	0.00	0.00	58.00	1.31	58.00	1.31
	Plesteran 1:5	116	m2	0.98	0.00	0.00	116.00	0.98	116.00	0.98
	Concrete Class C	1.39	m3	0.28	0.00	0.00	1.39	0.28	1.39	0.28
	Tulangan beton U-24	205	kg	0.57	0.00	0.00	205.00	0.57	205.00	0.57
	Cetakan beton	14	m2	0.26	0.00	0.00	14.00	0.26	14.00	0.26
	Pintu besi termasuk rel	1	set	0.94	0.00	0.00	1.00	0.94	1.00	0.94
	Jendela termasuk kusen	3	set	0.40	0.00	0.00	3.00	0.40	3.00	0.40
<b>5.4</b>	<b>Atap</b>									
	Struktur besi untuk rangka atap	400	kg	1.82	0.00	0.00	400.00	1.82	400.00	1.82
	Atap corrugated Zincalum lebar 80 cm	58	m1	1.30	0.00	0.00	58.00	1.30	58.00	1.30
	Nok corrugated Zincalum	7	m1	0.08	0.00	0.00	7.00	0.08	7.00	0.08
	Drainage talang seng termasuk pipa PVC 3 inch	2	set	0.19	0.00	0.00	2.00	0.19	2.00	0.19
<b>5.5</b>	<b>Lantai</b>									
	Urugan pasir	1	m3	0.05	0.00	0.00	1.00	0.05	1.00	0.05
	Lantai beton 7 cm	4	m3	0.58	0.00	0.00	4.00	0.58	4.00	0.58



5.6	Teras dan Drainage									
	Galian tanah	28	m3	0.11	0.00	0.00	28.00	0.11	28.00	0.11
	Galian batu	2.5	m3	0.09	0.00	0.00	2.50	0.09	2.50	0.09
	Urugan pasir	1.4	m3	0.06	0.00	0.00	1.40	0.06	1.40	0.06
	Lean concrete	1.4	m3	0.20	0.00	0.00	1.40	0.20	1.40	0.20
	Pasangan batu kali 1:4	7	m3	0.82	0.00	0.00	7.00	0.82	7.00	0.82
	Plesteran 1:5	25	m2	0.21	0.00	0.00	25.00	0.21	25.00	0.21
5.7	Finishing									
	Pergecatan tembok	59	m2	0.34	59.00	0.34	0.00	0.00	59.00	0.34
	Pergecatan kayu/besa	10	m2	0.11	10.00	0.11	0.00	0.00	10.00	0.11
	Pergecatan lantai	17	m2	0.18	17.00	0.18	0.00	0.00	17.00	0.18
				<b>12.96</b>						
<b>6</b>	<b>Talrace</b>									
6.1	Galian tanah	10.787	m3	0.04	0.00	0.00	10.79	0.04	10.79	0.04
6.2	Galian batu	1.0787	m3	0.04	0.00	0.00	1.08	0.04	1.08	0.04
6.3	Urugan tanah	2.69676	m3	0.01	0.00	0.00	2.70	0.01	2.70	0.01
6.4	Urugan pasir	2.3	m3	0.11	0.00	0.00	2.30	0.11	2.30	0.11
6.5	Pasangan batu kosong	5.75	m3	0.08	0.00	0.00	5.75	0.08	5.75	0.08
6.6	Lean concrete	0.2	m3	0.03	0.00	0.00	0.20	0.03	0.20	0.03
6.7	Concrete Class C	0.3	m3	0.06	0.00	0.00	0.30	0.06	0.30	0.06
6.8	Tulangan beton U-24	20	kg	0.06	0.00	0.00	20.00	0.06	20.00	0.06
6.9	Cetakan beton	1.1	m2	0.02	0.00	0.00	1.10	0.02	1.10	0.02
6.10	Pasangan batu kali 1:4	11.5	m3	1.35	0.00	0.00	11.50	1.35	11.50	1.35
6.11	Plesteran 1:5	23	m2	0.19	0.00	0.00	23.00	0.19	23.00	0.19
				<b>1.98</b>						
<b>7</b>	<b>Protection Wall</b>									
7.1	Galian tanah	0.5	m3	0.00	0.00	0.00	0.50	0.00	0.50	0.00
7.2	Galian batu	2.3	m3	0.08	0.00	0.00	2.30	0.08	2.30	0.08
7.3	Urugan tanah	0.55	m3	0.00	0.55	0.00	0.00	0.00	0.55	0.00
7.4	Urugan pasir	1.2	m3	0.06	1.20	0.06	0.00	0.00	1.20	0.06
7.5	Pasangan batu kosong	2	m3	0.03	2.00	0.03	0.00	0.00	2.00	0.03
7.6	Pasangan batu kali 1:4	13.5	m3	1.58	13.50	1.58	0.00	0.00	13.50	1.58
7.7	Plesteran 1:5	6	m2	0.05	6.00	0.05	0.00	0.00	6.00	0.05
				<b>1.80</b>						
	<b>TOTAL</b>			<b>100</b>		<b>2.79</b>		<b>97.21</b>		<b>100.00</b>
	<b>SCHEDULE</b>									<b>100.00</b>
	<b>DEVIATION (+/-)</b>									<b>0.00</b>

Table 11 : Progress works in March 2007

#### 4.9 Summary of Progress of Civil Works

No.	Month	Progress	Schedule	Delay
1	August 2006	0.80%	21.08%	-20.28%
2	September 2006	2.21%	78.52%	-76.30%
3	October 2006	30.28%	100.00%	-69.72%
4	November 2007	67.99%	100.00%	-32.01%
5	December 2006	72.98%	100.00%	-27.02%
6	January 2007	84.41%	100.00%	-15.58%
7	February 2007	97.21%	100.00%	-2.79%
8	March 2007	100.00%	100.00%	0.00%

Table 12 : Summary of progress works





## 5. Constraints and Solutions

The main problem during the civil construction of micro hydro power scheme in Fulolo village, Alasa sub-district is not the technical matters but the non technical ones.

The constraints faced by the contractor during the civil construction is summarized as follows:

### 5.1 Technical Constraints

Constraints	Solutions
<p><b>a. Heavy Excavation</b> The excavation of mostly hard rocky ground structure was done in Intake, Sand Trap and Power House area.</p>	Use of better quality hand tools and equipment and labour management.
<p><b>b. Improper Schedule of Civil Works</b> Due to constraints in the financing, the civil works were not carried out in proper sequences (Headrace was built after the Sand Trap and Forebay structures).</p>	Stake out was done carefully and accurately. Then the elevation must be checked when the Headrace structure is started.

### 5.2 Non Technical Problem

Constraints	Solutions
<p><b>a. The Level of Community's Participation</b> The community's participation and commitment for the project was <u>very low</u>. There was no local contribution from the community. This resulted in slow progress of the construction work.</p>	UNIDO and BRR established "Komite Percepatan Pengembangan Pemukiman dan Prasarana Desa (KP4D)" to handle non technical problems
<p><b>b. Labour</b> It was difficult to manage labour which come from the Fuloo village.</p>	The contractor coordinated with village head or KP4D for labour recruitment.



<p><b>c. Material Supply</b></p> <p>Due to many projects in Nias island which took place simultaneously, it was difficult to order big number of cement from Gunung Sitoli.</p> <p><b>d. The Weather</b></p> <p>The civil works could not do well between November and January, due to the rainy season in Nias island.</p> <p><b>e. Transport Delay</b></p> <p>One month delay of transport of Electro-Mechanical equipment and steel works from Bandung to site. (The correspondence is attached in annex 3)</p>	<p>The contractor made order the cement in Gunung Sitoli as earliest as possible and fully pay the price in advance.</p> <p>The contractor speeded up the civil works by good project management and using more labours.</p> <p>The contractor tried to find other alternatives for delivering those equipment.</p>
--	---

## C. WORK EVALUATION

### 1. Intake Structure

The required materials and work days for unskilled labour and skilled labour can be seen in the following table:

No.	Item	Quantity	Unit
1	Filling sand	6.00	m <sup>3</sup>
2	Split stone	15.00	m <sup>3</sup>
3	Whole stone	33.00	m <sup>3</sup>
4	Portland cement	274.00	bag
5	Masonry sand	15.00	m <sup>3</sup>
6	Concrete sand	12.00	m <sup>3</sup>
7	Concrete stone 3/5	15.00	m <sup>3</sup>
8	Concrete iron	1,584.00	kg

**Table 13 :** *The number of required materials for Intake structure*



No.	Item	Quantity	Unit
1	Labour	266.50	man
2	Stone layer	32.94	man
3	Senior stone layer	0.49	man
4	Supervisor	1.52	man

**Table 14 :** The number of work days for labours

The detailed materials required and work days for labour analysis is attached in annex 2.

## 2. Sand Trap Structure

The required materials and work days for unskilled labour and skilled labour is provided in the following table:

No.	Item	Quantity	Unit
1	Filling sand	6.00	m <sup>3</sup>
2	Split stone	18.00	m <sup>3</sup>
3	Whole stone	99.00	m <sup>3</sup>
4	Portland cement	447.00	bag
5	Masonry sand	42.00	m <sup>3</sup>
6	Concrete sand	1.00	m <sup>3</sup>
7	Concrete stone 3/5	1.00	m <sup>3</sup>
8	Besi beton	25.00	kg

**Table 15 :** The number of required materials for Intake structure

No.	Item	Quantity	Unit
1	Labour	359.80	man
2	Stone layer	54.89	man
3	Senior stone layer	0.55	man
4	Supervisor	1.65	man

**Table 16 :** The number of work days for labours

The detailed materials required and work days for labour analysis are attached in annex 2.



### 3. Forebay Structure

The required materials and work days for unskilled labour and skilled labour can be seen in the following table:

No.	Item	Quantity	Unit
1	Filling sand	5.00	m <sup>3</sup>
2	Split stone	12.00	m <sup>3</sup>
3	Whole stone	57.00	m <sup>3</sup>
4	Portland cement	283.00	bag
5	Masonry sand	25.00	m <sup>3</sup>
6	Concrete sand	3.00	m <sup>3</sup>
7	Concrete stone 3/5	4.00	m <sup>3</sup>
8	Concrete iron	451.00	kg

**Table 17 :** *The number of required materials for Sand Trap structure*

No.	Item	Quantity	Unit
1	Labour	180.50	man
2	Stone layer	30.38	man
3	Senior stone layer	0.30	man
4	Supervisor	0.80	man

**Table 18 :** *The number of work days for labours*

The detailed materials required and work days for labour analysis is presented in annex 2.



#### 4. Penstock Erection

The required materials and work days for unskilled labour and skilled labour can be seen in the following table:

No.	Item	Quantity	Unit
1	Filling sand	1.00	m <sup>3</sup>
2	Split stone	1.00	m <sup>3</sup>
3	Whole stone	7.00	m <sup>3</sup>
4	Portland cement	52.00	bag
5	Masonry sand	3.00	m <sup>3</sup>
6	Concrete sand	3.00	m <sup>3</sup>
7	Concrete stone 3/5	3.00	m <sup>3</sup>
8	Concrete irone	172.00	kg

**Table 19 :** *The number of required materials for Penstock erection*

No.	Item	Quantity	Unit
1	Labour	50.10	man
2	Stone layer	4.87	man
3	Senior stone layer	0.05	man
4	Supervisor	0.30	man

**Table 20 :** *The number of work days for labours*

The detailed materials required and work days for labour analysis is attached in annex 2.

#### 5. Power House Structure

The required materials and work days for unskilled labour and skilled labour can be seen in the following table:



No.	Item	Quantity	Unit
1	Filling sand	9.00	m <sup>3</sup>
2	Split stone	13.00	m <sup>3</sup>
3	Whole stone	49.00	m <sup>3</sup>
4	Portland cement	290.00	bag
5	Masonry sand	25.00	m <sup>3</sup>
6	Concrete sand	6.00	m <sup>3</sup>
7	Concrete stone 3/5	7.00	m <sup>3</sup>
8	Concrete iron	336.00	kg
9	Brick	231.00	no

**Table 21 : Required materials for Power House structure**

No.	Item	Quantity	Unit
1	Labour	773.50	man
2	Stone layer	180.70	man
3	Senior stone layer	2.20	man
4	Supervisor	5.19	man

**Table 22 : The number of work days for labours**

The detailed materials required and work days for labour analysis are attached in annex 2.

## **6. Electro-Mechanical Equipment**

The installation of Electro-Mechanical equipment, namely: Cross Flow turbine, Generator, ELC, Ballast Load and its accessories was completed in January 2007. However, due to constraint in the financing, the Headrace structure has not been built yet at that time.

Finally, after several discussions between UNIDO and BRR, BRR agree to provide financial support for the construction of the remaining works (Headrace and Transmission Lines) of the Alasa MHP project. KP4D, On behalf of BRR-Nias and PT. Heksa Prakarsa Teknik signed an agreement on June 12, 2007 for this purpose.

The construction of Headrace structure started in July 2007 and completely finished in mid of December 2007.

Then the testing of Civil and Electro-Mechanical equipment was undertaken on December 17, 2007 for the first time. The testing was attended by Mr. Hari



Wibowo (PT. Entec Indonesia as supervising consultant), Mr. Rana Pratap Singh (UNIDO Project Manager), Mr. Johannes Verhelst (UNIDO National Project Manager), and Mr. Budieli Harefa (UNIDO Local Project Coordinator in Nias island).

The result of the test run of Electro-Mechanical equipment is summarized as follows:

No.	Test Run	Problems	Remark
1.	<u>Mechanical Equipment :</u> - Turbine - Mechanical transmission - Generator	No No No	Running well Running well Running well
2.	<u>Electrical Equipment :</u> - ELC - Ballast load	No No	Running well Running well

In general, mechanical equipment is running well. The only problem, was there was a small leakage at the valve connection before penstock adaptor and crack on the turbine foundation. Those problems were appropriately solved by the contractor by unfastening and tightening again all the bolts, and re-concreting the turbine foundation.

## 7. Commissioning of MHP Scheme

Construction of civil works, electro-mechanical equipment and transmission lines were fully accomplished in January 2008. The commissioning of Alasa Micro Hydro Power scheme was conducted during February 2008 and the 1<sup>st</sup> week of March respectively.

The result of the commissioning of the micro hydro power scheme is presented as follows:

No.	Test Run	Problems	Remark
1.	<u>Civil Works :</u> - Weir & Intake - Sand Trap - Headrace - Forebay - Penstock	No No Yes No No	Running well Running well Not running well Running well Running well



2.	<u>Mechanical Equipment :</u> - Turbine - Mechanical transmission - Generator	No No No	Running well Running well Running well
3.	<u>Electrical Equipment :</u> - ELC - Ballast load	No No	Running well Running well
4.	<u>Transmission Lines :</u>	No	Running well

In general, all project components of Alasa Micro Hydro Power scheme were running well and the plant produced an electricity approximately 26 kW. With the current condition, the plant could provide electricity to all consumers (108 houses in Fulolo village). At that moment, the peak load during the night was only less than 5 kW (excl. production house).

However, some problems during commissioning were identified as follows:

- a. Head Loss; in order to protect the Power House from a big flood, the floor elevation was increased 1 m up. Accordingly, the total gross head was less than the designed gross head.
- b. Headrace Slope; due to the difficult topography and improper civil works implementation, the Headrace slope was less than the designed slope.
- c. Dry season; the rainfall intensity in the last one month was low (without raining in the last two weeks). This resulted in discharge in river Alasa decreased up to only 180 l/s.

To minimise the bad impact of these problems or to raise the plant factor, the consultant decided to increase 15 cm high of the Weir and Sand Trap crest elevation. With this correction, more discharge could enter the conveyance structure, which in turn increased the power output.

#### **D. CONCLUSION**

The development of Alasa Micro Hydro Power was technically difficult, and non-technical aspects contributed to the delayed completion of the project.

Two of the difficult non-technical aspect were the level of community's participation which was very low and even, created an uncomfortable environment to the contractor. The other non-technical aspect during the project implementation was the civil works sequences due to the constraints in the financing.





These conditions gave impact on the working environment during the construction and indirectly on the quality of works.

To anticipate the above mentioned problems from happening again in the future project in other location, particularly in Nias island, it is highly recommended that the project owner conduct an intensive Rural Participatory Appraisal (RRA) before the project starts in order to have the community's awareness and ownership of the project.

REALIZATION  
&  
PROJECT SCHEDULE

ANNEX 1



**TIME SCHEDULE**  
**Micro Hydro Power (MHP) Alasa - Fulolo village, Alasa sub-district**

NO.	DESCRIPTION	QTY	UNIT	PERCENT PAGE	IMPLEMENTATION (WEEKS)																PERCENT AGE (%)	REMARK
					Aug 06				Sep 06				Oct 06				100%					
					I	II	III	IV	I	II	III	IV	I	II	III	IV						
<p><b>1. Civil Works</b></p> <p>1.1. Galian tanah 35 m<sup>3</sup> 0.13</p> <p>1.2. Galian batu 6 m<sup>3</sup> 0.22</p> <p>1.3. Urugan tanah 5 m<sup>3</sup> 0.01</p> <p>1.4. Urugan pasir 5 m<sup>3</sup> 0.23</p> <p>1.5. Pemasang batu kroyang 1255 m<sup>3</sup> 0.18</p> <p>1.6. Lem concrete 3 m<sup>3</sup> 0.29</p> <p>1.7. Concrete Class C 47 m<sup>3</sup> 3.46</p> <p>1.8. Tulangan beton U-24 1442 kg 3.99</p> <p>1.9. Cakram beton 158 m<sup>2</sup> 2.22</p> <p>1.10. Pemasang batu lab. 1.4 27 m<sup>3</sup> 3.17</p> <p>1.11. Plesteran 1.5 45 m<sup>2</sup> 0.38</p> <p>1.12. Galian pasir (MHP) (100%) (200) 7 m<sup>3</sup> 1.39</p> <p>1.13. Corong buah reaktor 2x12 1 set 0.20</p> <p><b>2. Soud Trip</b></p> <p>2.1. Galian tanah 99 m<sup>3</sup> 3.38</p> <p>2.2. Galian batu 19 m<sup>3</sup> 0.36</p> <p>2.3. Urugan tanah 10 m<sup>3</sup> 0.02</p> <p>2.4. Urugan pasir 5 m<sup>3</sup> 0.23</p> <p>2.5. Pemasang batu kroyang 18 m<sup>3</sup> 0.21</p> <p>2.6. Lem concrete 1 m<sup>3</sup> 0.15</p> <p>2.7. Concrete Class C 632 m<sup>3</sup> 0.04</p> <p>2.8. Tulangan beton U-24 22 kg 0.06</p> <p>2.9. Cakram beton 11 m<sup>2</sup> 0.02</p> <p>2.10. Pemasang batu lab. 1.4 41 m<sup>3</sup> 3.62</p> <p>2.11. Plesteran 1.2 95 m<sup>2</sup> 1.05</p> <p>2.12. PVC pipe diam 100 (100%) (200) 1 set 1.55</p> <p>2.13. Galian tanah for Dinding 20x4 1 set 0.20</p> <p><b>3. Wawancara dan Spidney</b></p> <p>3.1. Galian tanah 29 m<sup>3</sup> 0.22</p> <p>3.2. Galian batu 1 m<sup>3</sup> 0.11</p> <p>3.3. Urugan tanah 10 m<sup>3</sup> 0.02</p> <p>3.4. Urugan pasir 4 m<sup>3</sup> 0.18</p> <p>3.5. Pemasang batu kroyang 4 m<sup>3</sup> 0.14</p> <p>3.6. Lem concrete 0.1 m<sup>3</sup> 0.07</p> <p>3.7. Concrete Class C 35 m<sup>3</sup> 0.71</p> <p>3.8. Tulangan beton U-24 410 kg 1.14</p> <p>3.9. Cakram beton 25 m<sup>2</sup> 0.46</p> <p>3.10. Pemasang batu lab. 1.4 47 m<sup>3</sup> 5.51</p> <p>3.11. Plesteran 1.2 44 m<sup>2</sup> 0.75</p> <p>3.12. PVC pipe diam 100 for Dinding 34 m 0.96</p> <p>3.13. PVC bend diam 100 for Dinding 1 set 0.21</p> <p>3.14. Galian tanah for Dinding 20x4 2 set 1.61</p> <p>3.15. Plesteran tembok - 1 m x 2 m 1 set 1.61</p> <p><b>4. Pemasangan pipa 100 mm</b></p> <p>4.1. Galian tanah 830 m<sup>3</sup> 0.03</p> <p>4.2. Galian batu 1.90 m<sup>3</sup> 0.04</p> <p>4.3. Urugan tanah 1.40 m<sup>3</sup> 0.03</p> <p>4.4. Urugan pasir 0.20 m<sup>3</sup> 0.01</p> <p>4.5. Pemasang batu kroyang 0.40 m<sup>3</sup> 0.01</p> <p>4.6. Lem concrete 0.40 m<sup>3</sup> 0.12</p> <p>4.7. Concrete Class C 1.70 m<sup>3</sup> 0.05</p> <p>4.8. Tulangan beton U-24 126.96 kg 0.43</p> <p>4.9. Cakram beton 5.80 m<sup>2</sup> 0.19</p> <p>4.10. Pemasang batu lab. 1.4 2.70 m<sup>3</sup> 0.65</p> <p>4.11. Pemasangan pipa 100 mm, diameter 100 mm 70.00 m 28.12</p> <p>4.12. Air valve, normal diam 100, diameter 100 4.00 m 0.15</p> <p>4.13. Pemasangan pipa 100 mm, diameter 100 mm, tipe 2 2 set 3.62</p> <p>4.14. Plesteran tembok normal diam 100, diameter 100 3 m<sup>2</sup> 0.84</p> <p>4.15. Galian tanah normal diam 100, diameter 100 5 m<sup>3</sup> 1.36</p> <p>4.16. Galian tanah 20x4 normal diam 100, diameter 100 17 m<sup>3</sup> 0.88</p> <p>4.17. Urugan pasir normal diam 100, diameter 100 1 set 0.39</p> <p><b>5. Pemasangan Listrik dan 5 m x 5 m</b></p> <p>5.1. Pemasangan Listrik dan 5 m x 5 m</p> <p>Galian tanah 229 m<sup>3</sup> 0.03</p> <p>Galian batu 0.5 m<sup>3</sup> 0.02</p> <p>Urugan pasir 0.2 m<sup>3</sup> 0.01</p> <p>Pemasang batu kroyang 0.1 m<sup>3</sup> 0.01</p> <p>Concrete Class C 1.5 m<sup>3</sup> 0.36</p> <p>Tulangan beton U-24 40 kg 0.22</p> <p>Cakram beton 12 m<sup>2</sup> 0.22</p> <p>Pemasang batu lab. 1.4 2.5 m<sup>3</sup> 0.29</p> <p>Plesteran 1.5 5 m<sup>2</sup> 0.04</p> <p>5.2. Pemasangan Listrik</p> <p>Galian tanah 17.82 m<sup>3</sup> 0.07</p> <p>Galian batu 2 m<sup>3</sup> 0.07</p> <p>Urugan pasir 0.7 m<sup>3</sup> 0.03</p> <p>Pemasang batu kroyang 1.8 m<sup>3</sup> 0.03</p> <p>Pemasang batu lab. 1.4 4 m<sup>3</sup> 0.70</p> <p>5.3. Dinding, Panti dan Jamban</p> <p>Pemasang batu lab. 1.4 74 m<sup>3</sup> 1.31</p> <p>Plesteran 1.5 116 m<sup>2</sup> 0.98</p> <p>Concrete Class C 1.39 m<sup>3</sup> 0.28</p> <p>Cakram beton 103 kg 0.57</p> <p>Pemasang batu lab. 1.4 1 m<sup>3</sup> 0.26</p> <p>Pemasang batu lab. 1.4 1 m<sup>3</sup> 0.26</p> <p>Jamban tembok 1.5 3 m<sup>2</sup> 0.40</p> <p>5.4. Atap</p> <p>Dinding tembok normal diam 100 400 kg 1.82</p> <p>Atap corrugated Zincalume lebar 40 cm 54 m<sup>2</sup> 1.30</p> <p>Tubing corrugated Zincalume 7 m<sup>2</sup> 0.08</p> <p>Urugan pasir 2 m<sup>3</sup> 0.19</p> <p>5.5. Lantai</p> <p>Urugan pasir 1 m<sup>3</sup> 0.05</p> <p>Lantai beton 7 cm 4 m<sup>2</sup> 0.58</p> <p>5.6. Teras dan Drainase</p> <p>Galian tanah 20 m<sup>3</sup> 0.11</p> <p>Galian batu 2.5 m<sup>3</sup> 0.09</p> <p>Urugan pasir 1.4 m<sup>3</sup> 0.06</p> <p>Lem concrete 1.4 m<sup>3</sup> 0.20</p> <p>Pemasang batu lab. 1.4 7 m<sup>3</sup> 0.82</p> <p>Plesteran 1.5 25 m<sup>2</sup> 0.21</p> <p>5.7. Dinding</p> <p>Pemasang batu lab. 1.4 39 m<sup>3</sup> 0.34</p> <p>Plesteran 1.5 30 m<sup>2</sup> 0.11</p> <p>Plesteran 1.5 17 m<sup>2</sup> 0.16</p> <p><b>6. Tahanan</b></p> <p>6.1. Galian tanah 10.76 m<sup>3</sup> 0.04</p> <p>6.2. Galian batu 1.07 m<sup>3</sup> 0.04</p> <p>6.3. Urugan pasir 2.09 m<sup>3</sup> 0.01</p> <p>6.4. Urugan pasir 2.5 m<sup>3</sup> 0.11</p> <p>6.5. Pemasang batu kroyang 5.75 m<sup>3</sup> 0.08</p> <p>6.6. Lem concrete 0.1 m<sup>3</sup> 0.03</p> <p>6.7. Concrete Class C 0.3 m<sup>3</sup> 0.06</p> <p>6.8. Tulangan beton U-24 20 kg 0.06</p> <p>6.9. Cakram beton 1.1 m<sup>2</sup> 0.02</p> <p>6.10. Pemasang batu lab. 1.4 112 m<sup>3</sup> 1.35</p> <p>6.11. Plesteran 1.5 20 m<sup>2</sup> 0.19</p> <p><b>7. Pemasangan Waduk</b></p> <p>7.1. Galian tanah 0.5 m<sup>3</sup> 0.00</p> <p>7.2. Galian batu 2.5 m<sup>3</sup> 0.08</p> <p>7.3. Urugan pasir 0.2 m<sup>3</sup> 0.00</p> <p>7.4. Urugan pasir 1.2 m<sup>3</sup> 0.06</p> <p>7.5. Pemasang batu kroyang 2 m<sup>3</sup> 0.03</p> <p>7.6. Pemasang batu lab. 1.4 13 m<sup>3</sup> 1.58</p> <p>7.7. Plesteran 1.5 4 m<sup>2</sup> 0.05</p>																						
<b>TOTAL PERCENTAGE (SCHEDULE)</b>					0.24	1.24	2.45	17.16	14.01	15.37	11.97	14.49	11.41	8.11	1.54	0.43						
					0.24	1.48	1.93	21.08	37.29	52.46	64.43	78.52	89.93	98.03	99.57	100.00						



Time Period:  
3 months

# **ANNEX 2**

## Material & Labour Analysis

Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province														
Labour & Material Analysis														
Item : Intake														
No.	Position	man/day				Work Volume		Duration (day(s))		Actual Volume/man/day				
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit		
1	1 M <sup>3</sup> GALLIAN TANAH pekerja	1	4	man	0.526	day	36.00	m <sup>3</sup>	18.41	5.00	0.48	m <sup>3</sup>		
		1	0.40	man	0.052	day			1.82	0.49				
2	1 M <sup>3</sup> GALLIAN CADAS/BATU pekerja	1	4	man	1.25	day	6.00	m <sup>3</sup>	7.50	25.00	0.09	m <sup>3</sup>		
		1	0.40	man	0.125	day			0.75	2.50				
3	1 M <sup>3</sup> URUGAN TANAH/BATU pekerja	1	2	man	0.192	day	5.00	m <sup>3</sup>	0.96	0.50	0.18	m <sup>3</sup>		
		1	0.20	man	0.019	day			0.10	0.05				
4	1 M <sup>3</sup> URUGAN PASIR pasir urug						Total : 5.00	m <sup>3</sup>						
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	6.00	m <sup>3</sup>						
		1	3	man	0.3	day			1.50	0.50	0.30	day		
		1	0.10	man	0.01	day			0.05	0.02				
5	1 M <sup>3</sup> PASANGAN BATU KOSONG batu pecah						Total : 12.00	m <sup>3</sup>						
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	15.00	m <sup>3</sup>						
		1	4	man	0.78	day			9.75	4.00	0.48	day		
		1	0.20	man	0.039	day			0.49	0.20				
6	1 M <sup>3</sup> BETON COR K-125 (1:2:3) OR MUTU C portland cement						Total : 19.00	m <sup>3</sup>						
		1		bag	6.9	bag	131.10	bag						
		1		m <sup>3</sup>	0.591	m <sup>3</sup>	11.23	m <sup>3</sup>						
		1		m <sup>3</sup>	0.753	m <sup>3</sup>	14.31	m <sup>3</sup>						
		1	4	man	1.65	day			31.35	10.00	1.29	day		
		1	0.67	man	0.275	day			5.23	1.67				
		1	0.07	man	0.028	day			0.53	0.17				
		1	0.20	man	0.083	day			1.58	0.50				
		7	100 KG PEKERJAAN BESI BETON besi beton						Total : 1,440.00	kg				
				1		kg	110	kg	1,584.00	kg				
1				kg	2	kg	28.80	kg						
1	2			man	0.5	day			7.20	5.00	0.36	day		
1	2.00			man	0.5	day			7.20	5.00				
1	0.02			man	0.005	day			0.07	0.05				
8	10 M <sup>2</sup> CETAKAN BETON (FORMWORK) kayu rangka cetakan (campuran borneo & alba)						Total : 120.00	m <sup>2</sup>						
		1		m <sup>3</sup>	0.02	m <sup>3</sup>	0.24	m <sup>3</sup>						
		1		lbr	0.35	lbr	4.20	lbr						
		1		kg	0.4	kg	4.80	kg						
		1	2	man	0.66	day			4.80	4.00	0.40	day		
		1	1.00	man	0.33	day			7.92	6.60				
		1	0.10	man	0.033	day			3.96	3.30				
9	1 M <sup>3</sup> PASANGAN BATU KALI 1:4 batu kali						Total : 27.00	m <sup>3</sup>						
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	32.40	m <sup>3</sup>						
		1		bag	5.05	bag	136.35	bag						
		1		m <sup>3</sup>	0.485	m <sup>3</sup>	13.10	m <sup>3</sup>						
		1	4	man	1.5	day			40.50	15.00	1.01	day		
		1	1.60	man	0.6	day			16.20	6.00				
		1	0.16	man	0.06	day			1.62	0.60				
10	1 M <sup>3</sup> PLESTERAN 1:5 portland cement						Total : 45.00	m <sup>2</sup>						
		1		bag	0.1296	bag	5.83	bag						
		1		m <sup>3</sup>	0.026	m <sup>3</sup>	1.17	m <sup>3</sup>						
		1	2	man	0.2	day			9.00	5.00	0.18	day		
		1	1.50	man	0.15	day			6.75	3.75				
		1	0.15	man	0.015	day			0.68	0.38				

Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Sand Trap												
No.	Position	man/day					Work Volume		Duration (day(s))		Actual Volume/man/day	
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>3</sup> GALIAN TANAH											
	pekerja	1	4	man	0.526	day	99.76	m <sup>3</sup>	52.44	15.00	0.46	m <sup>3</sup>
	mandor	1	0.40	man	0.052	day			5.18	1.48		
2	1 M <sup>3</sup> GALIAN CADAS/BATU											
	pekerja	1	4	man	1.25	day	16.00	m <sup>3</sup>	12.50	10.00	0.39	m <sup>3</sup>
	mandor	1	0.40	man	0.125	day			1.25	1.00		
3	1 M <sup>3</sup> URUGAN TANAH/BATU											
	pekerja	1	2	man	0.192	day	16.00	m <sup>3</sup>	1.92	1.00	0.18	m <sup>3</sup>
	mandor	1	0.20	man	0.019	day			0.19	0.10		
4	1 M <sup>3</sup> URUGAN PASIR											
	pasir urug	1		m <sup>3</sup>	1.2	m <sup>3</sup>	5.00	m <sup>3</sup>				
	pekerja	1	3	man	0.3	day	6.00	m <sup>3</sup>	1.50	0.50	0.30	day
	mandor	1	0.10	man	0.01	day			0.05	0.02		
5	1 M <sup>3</sup> PASANGAN BATU KOSONG											
	batu pecah	1		m <sup>3</sup>	1.2	m <sup>3</sup>	15.00	m <sup>3</sup>				
	pekerja	1	4	man	0.78	day	18.00	m <sup>3</sup>	11.70	3.00	0.76	day
	mandor	1	0.20	man	0.039	day			0.59	0.15		
6	1 M <sup>3</sup> BETON COR K-125 (1:2:3) OR MUTU C											
	portland cement	1		bag	6.9	bag	1.23	m <sup>3</sup>	3.42			
	pasir beton	1		m <sup>3</sup>	0.591	m <sup>3</sup>	0.72	m <sup>3</sup>				
	kerikil beton 2/3	1		m <sup>3</sup>	0.753	m <sup>3</sup>	0.92	m <sup>3</sup>				
	pekerja	1	2	man	1.65	day			2.01	2.00	0.83	day
	tukang batu	1	0.33	man	0.275	day			0.34	0.33		
	kepala tukang batu	1	0.03	man	0.028	day			0.03	0.03		
	mandor	1	0.10	man	0.083	day			0.10	0.10		
7	100 KG PEKERJAAN BESI BETON											
	besi beton	1		kg	110	kg	23.00	kg	24.20			
	kawat ikat besi beton	1		kg	2	kg	0.44	kg				
	pekerja	1	2	man	0.5	day			0.11	0.10	0.28	day
	tukang besi	1	2.00	man	0.5	day			0.11	0.10		
	kepala tukang besi	1	0.02	man	0.005	day			0.00	0.00		
8	10 M <sup>3</sup> CETAKAN BETON (FORMWORK)											
	kayu rangkai cetakan (campuran borneo & alba)	1		m <sup>3</sup>	0.02	m <sup>3</sup>	1.10	m <sup>2</sup>	0.00			
	triplex 4 mm	1		lbr	0.35	lbr	0.04	lbr				
	paku 4cm s/d 7cm	1		kg	0.4	kg	0.04	kg				
	pekerja	1	1	man	0.66	day			0.04	0.10	0.29	day
	tukang kayu	1	0.50	man	0.33	day			0.07	0.17		
	kepala tukang kayu	1	0.05	man	0.033	day			0.04	0.08		
	tukang bongkar cetakan dan siram beton	1	0.05	man	0.033	day			0.00	0.01		
9	1 M <sup>3</sup> PASANGAN BATU KALI 1:4											
	batu kali	1		m <sup>3</sup>	1.2	m <sup>3</sup>	82.00	m <sup>3</sup>				
	portland cement	1		bag	5.05	bag	98.40	m <sup>3</sup>	414.10			
	pasir pasang	1		m <sup>3</sup>	0.485	m <sup>3</sup>	39.77	m <sup>3</sup>				
	pekerja	1	5	man	1.5	day			123.00	40.00	0.92	day
	tukang batu	1	2.00	man	0.6	day			49.20	16.00		
	kepala tukang batu	1	0.20	man	0.06	day			4.92	1.60		
	mandor	1	0.25	man	0.075	day			6.15	2.00		
10	1 M <sup>3</sup> PLESTERAN 1:2											
	portland cement	1		bag	0.2556	bag	95.00	m <sup>2</sup>				
	pasir pasang	1		m <sup>3</sup>	0.02	m <sup>3</sup>	24.28	bag	1.90			
	pekerja	1	4	man	0.2	day			19.00	10.00	0.10	day
	tukang batu	1	3.00	man	0.15	day			14.25	7.50		
	kepala tukang batu	1	0.30	man	0.015	day			1.43	0.75		
	mandor	1	0.20	man	0.01	day			0.95	0.50		

Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Forebay & Spillway												
No.	Position	man/day					Work Volume		Duration (day(s))		Actual Volume/man/day	
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>3</sup> GALIAN TANAH											
	pekerja	1	4	man	0.526	day	58.00	m <sup>3</sup>	30.51	10.00	0.40	m <sup>3</sup>
	mandor	1	0.40	man	0.052	day			3.02	0.99		
2	1 M <sup>3</sup> GALIAN CADAS/BATU											
	pekerja	1	4	man	1.25	day	3.00	m <sup>3</sup>	3.75	2.00	0.59	m <sup>3</sup>
	mandor	1	0.40	man	0.125	day			0.38	0.20		
3	1 M <sup>3</sup> URUGAN TANAH/BATU											
	pekerja	1	2	man	0.192	day	10.00	m <sup>3</sup>	1.92	1.00	0.18	m <sup>3</sup>
	mandor	1	0.20	man	0.019	day			0.19	0.10		
4	1 M <sup>3</sup> URUGAN PASIR											
	pasir urug	1		m <sup>3</sup>	1.2	m <sup>2</sup>	3.90	m <sup>3</sup>				
	pekerja	1	3	man	0.3	day	4.68	m <sup>2</sup>	1.17	0.50	0.23	day
	mandor	1	0.10	man	0.01	day			0.04	0.02		
5	1 M <sup>3</sup> PASANGAN BATU KOSONG											
	batu pecah	1		m <sup>3</sup>	1.2	m <sup>3</sup>	9.75	m <sup>3</sup>				
	pekerja	1	4	man	0.78	day	11.70	m <sup>3</sup>	7.61	2.00	0.74	day
	mandor	1	0.20	man	0.039	day			0.38	0.10		
6	1 M <sup>3</sup> BETON COR K-125 (1:2:3) OR MUTU C											
	portland cement	1		bag	6.9	bag	4.00	m <sup>3</sup>				
	pasir beton	1		m <sup>3</sup>	0.591	m <sup>3</sup>	27.60	bag				
	kerikil beton 2/3	1		m <sup>3</sup>	0.753	m <sup>3</sup>	2.36	m <sup>3</sup>				
	pekerja	1	2	man	1.65	day	3.01	m <sup>3</sup>	6.60	4.00	1.36	day
	tukang batu	1	0.33	man	0.275	day			1.10	0.67		
	kepala tukang batu	1	0.03	man	0.028	day			0.11	0.07		
	mandor	1	0.10	man	0.083	day			0.33	0.20		
7	100 KG PEKERJAAN BESI BETON											
	besi beton	1		kg	110	kg	410.00	kg				
	kawat ikat besi beton	1		kg	2	kg	451.00	kg				
	pekerja	1	2	man	0.5	day	8.20	kg	2.05	2.00	0.26	day
	tukang besi	1	2.00	man	0.5	day			2.05	2.00		
	kepala tukang besi	1	0.02	man	0.005	day			0.02	0.02		
8	10 M <sup>2</sup> CETAKAN BETON (FORMWORK)											
	kayu rangka cetakan (campuran borneo & alba)	1		m <sup>3</sup>	0.02	m <sup>3</sup>	25.00	m <sup>2</sup>				
	triplex 4 mm	1		lbr	0.35	lbr	0.05	m <sup>3</sup>				
	paku 4cm s/d 7cm	1		kg	0.4	kg	0.88	lbr				
	pekerja	1	1	man	0.66	day	1.00	kg	1.00	1.00	0.66	day
	tukang kayu	1	0.50	man	0.33	day			1.65	1.65		
	kepala tukang kayu	1	0.05	man	0.033	day			0.83	0.83		
	tukang bongkar cetakan dan siram beton	1	0.05	man	0.033	day			0.08	0.08		
9	1 M <sup>3</sup> PASANGAN BATU KALI 1:4											
	batu kali	1		m <sup>3</sup>	1.2	m <sup>3</sup>	47.00	m <sup>3</sup>				
	portland cement	1		bag	5.05	bag	56.40	m <sup>3</sup>				
	pasir pasang	1		m <sup>3</sup>	0.485	m <sup>3</sup>	237.35	bag				
	pekerja	1	4	man	1.5	day	22.80	m <sup>3</sup>	70.50	22.00	1.20	day
	tukang batu	1	1.60	man	0.6	day			28.20	8.80		
	kepala tukang batu	1	0.16	man	0.06	day			2.82	0.88		
	mandor	1	0.20	man	0.075	day			3.53	1.10		
10	1 M <sup>3</sup> PLESTERAN 1:2											
	portland cement	1		bag	0.2556	bag	68.50	m <sup>2</sup>				
	pasir pasang	1		m <sup>3</sup>	0.02	m <sup>3</sup>	17.51	bag				
	pekerja	1	4	man	0.2	day	1.37	m <sup>3</sup>	13.70	5.00	0.14	day
	tukang batu	1	3.00	man	0.15	day			10.28	3.75		
	kepala tukang batu	1	0.30	man	0.015	day			1.03	0.38		
	mandor	1	0.20	man	0.01	day			0.69	0.25		



Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Penstock												
No.	Position	man/day				Work Volume		Duration (day(s))		Actual Volume/man/day		
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>2</sup> GALIAN TANAH pekerja	1	4	man	0.526	day	8.50	m <sup>3</sup>	4.47	4.00	0.15	m <sup>3</sup>
		1	0.40	man	0.052	day			0.44	0.40		
2	1 M <sup>2</sup> GALIAN CADAS/BATU pekerja	1	2	man	1.25	day	1.05	m <sup>3</sup>	1.25	4.00	0.20	m <sup>3</sup>
		1	0.20	man	0.125	day			0.13	0.40		
3	1 M <sup>2</sup> URUGAN TANAH/BATU pekerja	1	1	man	0.192	day	1.00	m <sup>3</sup>	0.35	0.50	0.13	m <sup>3</sup>
		1	0.10	man	0.019	day			0.03	0.05		
4	1 M <sup>2</sup> URUGAN PASIR pasir urug						Total :	0.30	m <sup>3</sup>			
		1		m <sup>2</sup>	1.2	m <sup>2</sup>	0.24	m <sup>3</sup>				
	pekerja	1	1	man	0.3	day			0.06	0.10	0.18	day
		1	0.03	man	0.01	day			0.00	0.00		
5	1 M <sup>2</sup> PASANGAN BATU KOSONG batu pecah						Total :	0.40	m <sup>3</sup>			
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	0.48	m <sup>3</sup>				
	pekerja	1	2	man	0.78	day			0.31	0.50	0.24	day
		1	0.10	man	0.039	day			0.02	0.03		
6	1 M <sup>2</sup> BETON COR K-125 (1:2:3) OR MUTU C portland cement						Total :	3.50	m <sup>3</sup>			
		1		bag	6.9	bag	24.15	bag				
	pasir beton	1		m <sup>3</sup>	0.591	m <sup>3</sup>	2.07	m <sup>3</sup>				
		1		m <sup>3</sup>	0.753	m <sup>3</sup>	2.64	m <sup>3</sup>				
	kerikil beton 2/3 pekerja	1	2	man	1.65	day			5.78	4.00	1.19	day
		1	0.33	man	0.275	day			0.96	0.67		
	tukang batu	1	0.03	man	0.028	day			0.10	0.07		
		1	0.10	man	0.083	day			0.29	0.20		
7	100 KG PEKERJAAN BESI BETON besi beton						Total :	156.00	kg			
		1		kg	110	kg	171.60	kg				
	kawat ikat besi beton pekerja	1		kg	2	kg	3.12	kg				
		1	2	man	0.5	day			0.78	1.00	0.20	day
	tukang besi	1	2.00	man	0.5	day			0.78	1.00		
		1	0.02	man	0.005	day			0.01	0.01		
8	10 M <sup>2</sup> CETAKAN BETON (FORMWORK) kayu rangka cetakan (campuran borneo & alba)						Total :	8.00	m <sup>2</sup>			
		1		m <sup>3</sup>	0.02	m <sup>3</sup>	0.01	m <sup>3</sup>				
	triplex 4 mm	1		lbr	0.35	lbr	0.18	lbr				
		1		kg	0.4	kg	0.20	kg				
	paku 4cm s/d 7cm pekerja	1	1	man	0.66	day			0.20	0.50	0.26	day
		1	0.50	man	0.33	day			0.33	0.83		
	tukang kayu	1	0.05	man	0.033	day			0.17	0.41		
		1	0.05	man	0.033	day			0.02	0.04		
9	1 M <sup>2</sup> PASANGAN BATU KALI 1:4 batu kali						Total :	5.90	m <sup>3</sup>			
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	6.60	m <sup>3</sup>				
	portland cement	1		bag	5.05	bag	27.78	bag				
		1		m <sup>3</sup>	0.485	m <sup>3</sup>	2.67	m <sup>3</sup>				
	pasir pasang pekerja	1	2	man	1.5	day			8.25	7.00	0.88	day
		1	0.80	man	0.6	day			3.30	2.80		
	tukang batu	1	0.08	man	0.06	day			0.33	0.28		
		1	0.10	man	0.075	day			0.41	0.35		


Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Power House												
No.	Position	man/day			Work Volume		Duration (day(s))		Actual Volume/man/day			
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>3</sup> GALIAN TANAH pekerja mandor	1	5	man	0.526	day	48.11	m <sup>3</sup>	25.31	30.09	0.09	m <sup>3</sup>
		1	0.49	man	0.052	day			2.50	2.97		
2	1 M <sup>3</sup> GALIAN CADAS/BATU pekerja mandor	1	5	man	1.25	day	5.00	m <sup>3</sup>	6.25	50.00	0.03	m <sup>3</sup>
		1	0.50	man	0.125	day			0.63	5.00		
3	1 M <sup>3</sup> URUGAN PASIR pasir urug pekerja mandor				Total :		3.30	m <sup>3</sup>				
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	3.96	m <sup>3</sup>				
		1	3	man	0.3	day	0.99	1.00	0.10	day		
		1	0.10	man	0.01	day			0.03	0.03		
4	1 M <sup>3</sup> PASANGAN BATA MERAH 1:4 (1/2 bata) bata merah (Kelas 1) portland cement 40 kg pasir pasang pekerja tukang batu kepala tukang batu mandor				Total :		58.00	m <sup>3</sup>				
		1		no	70	no	231.00	no				
		1		bag	0.359	bag	1.18	bag				
		1		m <sup>3</sup>	0.04	m <sup>3</sup>	0.13	m <sup>3</sup>				
		1	4	day	0.3	day	17.40	8.00	0.16	day		
		1	1.33	day	0.1	day	5.80	2.67				
		1	0.13	day	0.01	day	0.58	0.27				
		1	0.20	day	0.015	day	0.87	0.40				
5	1 M <sup>3</sup> PASANGAN BATU KOSONG batu pecah pekerja mandor				Total :		2.70	m <sup>3</sup>				
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	3.24	m <sup>3</sup>				
		1	4	man	0.78	day	2.11	3.00	0.21	day		
		1	0.20	man	0.039	day	0.11	0.10				
6	1 M <sup>3</sup> BETON COR K-125 (1:2:3) OR MUTU C portland cement pasir beton kerikil beton 2/3 pekerja tukang batu kepala tukang batu mandor				Total :		8.29	m <sup>3</sup>				
		1		bag	6.9	bag	57.20	bag				
		1		m <sup>3</sup>	0.591	m <sup>3</sup>	4.90	m <sup>3</sup>				
		1		m <sup>3</sup>	0.753	m <sup>3</sup>	6.24	m <sup>3</sup>				
		1	4	man	1.65	day	13.68	10.00	0.56	day		
		1	0.67	day	0.275	day	2.28	1.67				
		1	0.07	man	0.028	day	0.23	0.17				
		1	0.20	man	0.083	day	0.69	0.50				
7	100 KG PEKERJAAN BESI BETON besi beton kawat ikat besi beton pekerja tukang besi kepala tukang besi				Total :		285.00	kg				
		1		kg	110	kg	313.50	kg				
		1		kg	2	kg	5.70	kg				
		1	2	man	0.5	day	1.43	2.00	0.18	day		
		1	2.00	man	0.5	day	1.43	2.00				
1	0.02	man	0.005	day	0.01	0.02						
8	10 M <sup>2</sup> CETAKAN BETON (FORMWORK) kayu rangka cetakan (campuran bomeo & alba) triplex 4 mm paku 4cm s/d 7cm pekerja tukang kayu kepala tukang kayu tukang bongkar cetakan dan siran beton				Total :		26.00	m <sup>2</sup>				
		1		m <sup>2</sup>	0.02	m <sup>2</sup>	0.05	m <sup>2</sup>				
		1		lbr	0.35	lbr	0.91	lbr				
		1		kg	0.4	kg	1.04	kg				
		1	2	man	0.66	day	1.04	1.00	0.34	day		
		1	1.00	man	0.33	day	1.72	1.65				
		1	0.10	man	0.033	day	0.86	0.83				
1	0.10	man	0.033	day	0.09	0.08						
9	1 M <sup>3</sup> PASANGAN BATU KALI 1:4 batu kali portland cement pasir pasang pekerja tukang batu kepala tukang batu mandor				Total :		18.88	m <sup>3</sup>				
		1		m <sup>3</sup>	1.2	m <sup>3</sup>	18.60	m <sup>3</sup>				
		1		bag	5.05	bag	78.28	bag				
		1		m <sup>3</sup>	0.485	m <sup>3</sup>	7.52	m <sup>3</sup>				
		1	4	man	1.5	day	23.25	10.00	0.87	day		
		1	1.60	man	0.6	day	9.30	4.00				
		1	0.16	man	0.06	day	0.93	0.40				
1	0.20	man	0.075	day	1.16	0.50						
10	1 M <sup>3</sup> PLESTERAN 1:5 portland cement pasir pasang pekerja tukang batu kepala tukang batu mandor				Total :		146.00	m <sup>2</sup>				
		1		bag	0.1296	bag	18.92	bag				
		1		m <sup>2</sup>	0.026	m <sup>2</sup>	3.80	m <sup>2</sup>				
		1	4	man	0.2	day	29.20	8.00	0.18	day		
		1	3.00	man	0.15	day	21.90	6.00				
		1	0.30	man	0.015	day	2.19	0.60				
1	0.20	man	0.01	day	1.46	0.40						
11	1 M <sup>2</sup> PEKERJAAN CAT TEMBOK (3x) cat tembok Decolith plamir tembok Tamitex rol cat tembok steger hampas tembok pekerja tukang cat kepala tukang cat mandor				Total :		39.00	m <sup>2</sup>				
		1		kg	0.175	kg	10.33	kg				
		1		kg	0.16	kg	9.44	kg				
		1		no	0.01	no	0.59	no				
		1		ls	1	ls	59.00	ls				
		1		lbr	0.5	lbr	29.50	lbr				
		1	4	day	0.16	day	23.36	10.00	0.09	day		
		1	7.00	day	0.28	day	40.88	17.50				
1	0.75	day	0.03	day	4.38	1.88						
1	0.25	day	0.01	day	1.46	0.63						
12	1 M <sup>2</sup> PEKERJAAN CAT KAYU & BESI (3x) meni kayu plamir kayu cat kayu hampas kayu tinner kuas 3" pekerja tukang cat kepala tukang cat mandor				Total :		38.00	m <sup>2</sup>				
		1		kg	0.175	kg	1.75	kg				
		1		kg	0.16	kg	1.60	kg				
		1		kg	0.01	kg	0.10	no				
		1		lbr	1	lbr	10.00	ls				
		1		lbr	0.5	lbr	5.00	lbr				
		1		no	0.16	no	1.60	no				
		1	4	day	0.28	day	40.88	10.00	0.16	day		
		1	7.00	day	0.03	day	4.38	1.07				
		1	0.75	day	0.01	day	1.46	0.36				
		1	0.25	day		day	0.00	0.00				

Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Tailrace												
No.	Position	man/day					Work Volume		Duration (day(s))		Actual Volume/man/day	
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>3</sup> GALIAN TANAH											
	pekerja	1	4	man	0.526	day	10.79	m <sup>3</sup>	5.67	5.00	0.15	m <sup>3</sup>
	mandor	1	0.40	man	0.052	day			0.56	0.49		
2	1 M <sup>3</sup> GALIAN CADAS/BATU											
	pekerja	1	4	man	1.25	day	1.08	m <sup>3</sup>	1.35	4.00	0.11	m <sup>3</sup>
	mandor	1	0.40	man	0.125	day			0.13	0.40		
3	1 M <sup>3</sup> URUGAN TANAH/BATU											
	pekerja	1	2	man	0.192	day	2.70	m <sup>3</sup>	0.52	0.50	0.10	m <sup>3</sup>
	mandor	1	0.20	man	0.019	day			0.05	0.05		
4	1 M <sup>3</sup> URUGAN PASIR											
	pasir urug	1		m <sup>3</sup>	1.2	m <sup>3</sup>	2.76	m <sup>3</sup>				
	pekerja	1	2	man	0.3	day			0.69	0.50	0.21	day
	mandor	1	0.07	man	0.01	day			0.02	0.02		
5	1 M <sup>3</sup> PASANGAN BATU KOSONG											
	batu pecah	1		m <sup>3</sup>	1.2	m <sup>3</sup>	6.90	m <sup>3</sup>				
	pekerja	1	4	man	0.78	day			4.49	2.00	0.44	day
	mandor	1	0.20	man	0.039	day			0.22	0.10		
6	1 M <sup>3</sup> BETON COR K-125 (1:2:3) OR MUTU C											
	portland cement	1		bag	6.9	bag	3.45	bag				
	pasir beton	1		m <sup>3</sup>	0.591	m <sup>3</sup>	0.30	m <sup>3</sup>				
	kerikil beton 2/3	1		m <sup>3</sup>	0.753	m <sup>3</sup>	0.38	m <sup>3</sup>				
	pekerja	1	4	man	1.65	day			0.83	0.50	0.68	day
	tukang batu	1	0.67	man	0.275	day			0.14	0.08		
	kepala tukang batu	1	0.07	man	0.028	day			0.01	0.01		
	mandor	1	0.20	man	0.083	day			0.04	0.03		
7	100 KG PEKERJAAN BESI BETON											
	besi beton	1		kg	110	kg	22.00	kg				
	kawat ikat besi beton	1		kg	2	kg	0.40	kg				
	pekerja	1	2	man	0.5	day			0.10	0.10	0.25	day
	tukang besi	1	2.00	man	0.5	day			0.10	0.10		
	kepala tukang besi	1	0.02	man	0.005	day			0.00	0.00		
8	10 M <sup>2</sup> CETAKAN BETON (FORMWORK)											
	kayu rangka cetakan (campuran borneo & alba)	1		m <sup>3</sup>	0.02	m <sup>3</sup>	0.00	m <sup>3</sup>				
	triplex 4 mm	1		lbr	0.35	lbr	0.04	lbr				
	paku 4cm s/d 7cm	1		kg	0.4	kg	0.04	kg				
	pekerja	1	1	man	0.66	day			0.04	0.10	0.29	day
	tukang kayu	1	0.50	man	0.33	day			0.07	0.17		
	kepala tukang kayu	1	0.05	man	0.033	day			0.04	0.08		
	tukang bongkar cetakan dan siram beton	1	0.05	man	0.033	day			0.00	0.01		
9	1 M <sup>3</sup> PASANGAN BATU KALI 1:4											
	batu kali	1		m <sup>3</sup>	1.2	m <sup>3</sup>	13.80	m <sup>3</sup>				
	portland cement	1		bag	5.05	bag	58.08	bag				
	pasir pasang	1		m <sup>3</sup>	0.485	m <sup>3</sup>	5.58	m <sup>3</sup>				
	pekerja	1	2	man	1.5	day			17.25	10.00	1.29	day
	tukang batu	1	0.80	man	0.6	day			6.90	4.00		
	kepala tukang batu	1	0.08	man	0.06	day			0.69	0.40		
	mandor	1	0.10	man	0.075	day			0.86	0.50		
10	1 M <sup>2</sup> PLESTERAN 1:5											
	portland cement	1		bag	0.1296	bag	2.98	bag				
	pasir pasang	1		m <sup>3</sup>	0.026	m <sup>3</sup>	0.60	m <sup>3</sup>				
	pekerja	1	2	man	0.2	day			4.60	4.00	0.12	day
	tukang batu	1	1.50	man	0.15	day			3.45	3.00		
	kepala tukang batu	1	0.15	man	0.015	day			0.35	0.30		
mandor	1	0.10	man	0.01	day			0.23	0.20			

Project : MHP Alasa, Fulolo village, Alasa sub-district, Nias district, North Sumatra province												
Labour & Material Analysis												
Item : Tallud												
No.	Position	man/day				Work Volume		Duration (day(s))		Actual Volume/man/day		
		Theory	Actual	Unit	Quantity	Unit	Quantity	Unit	Theory	Actual	Quantity	Unit
1	1 M <sup>3</sup> GALIAN TANAH											
	pekerja	1	2	man	0.526	day	<b>0.50</b>	m <sup>3</sup>	0.26	<b>0.50</b>	0.14	m <sup>3</sup>
	mandor	1	0.20	man	0.052	day			0.03	0.05		
2	1 M <sup>3</sup> GALIAN CADAS/BATU											
	pekerja	1	2	man	1.25	day	<b>1.30</b>	m <sup>3</sup>	2.88	<b>5.00</b>	0.36	m <sup>3</sup>
	mandor	1	0.20	man	0.125	day			0.29	0.50		
3	1 M <sup>3</sup> URUGAN TANAH/BATU											
	pekerja	1	2	man	0.192	day	<b>0.55</b>	m <sup>3</sup>	0.11	<b>0.10</b>	0.10	m <sup>3</sup>
	mandor	1	0.20	man	0.019	day			0.01	0.01		
4	1 M <sup>3</sup> URUGAN PASIR											
	pasir urug	1		m <sup>3</sup>	1.2	m <sup>3</sup>	<b>1.30</b>	m <sup>3</sup>				
	pekerja	1	2	man	0.3	day			0.36	<b>0.50</b>	0.11	day
	mandor	1	0.07	man	0.01	day			0.01	0.02		
5	1 M <sup>3</sup> PASANGAN BATU KOSONG											
	batu pecah	1		m <sup>3</sup>	1.2	m <sup>3</sup>	<b>2.00</b>	m <sup>3</sup>				
	pekerja	1	4	man	0.78	day			1.56	<b>2.00</b>	0.15	day
	mandor	1	0.20	man	0.039	day			0.08	0.10		
6	1 M <sup>3</sup> PASANGAN BATU KALI 1:4											
	batu kali	1		m <sup>3</sup>	1.2	m <sup>3</sup>	<b>13.90</b>	m <sup>3</sup>				
	portland cement	1		bag	5.05	bag						
	pasir pasang	1		m <sup>3</sup>	0.485	m <sup>3</sup>						
	pekerja	1	4	man	1.5	day			20.25	<b>8.00</b>	0.95	day
	tukang batu	1	1.60	man	0.6	day			8.10	3.20		
	kepala tukang batu	1	0.16	man	0.06	day			0.81	0.32		
	mandor	1	0.20	man	0.075	day			1.01	0.40		
7	1 M <sup>3</sup> PLESTERAN 1:5											
	portland cement	1		bag	0.1296	bag	<b>6.00</b>	m <sup>2</sup>				
	pasir pasang	1		m <sup>3</sup>	0.026	m <sup>3</sup>						
	pekerja	1	2	man	0.2	day			1.20	<b>2.00</b>	0.06	day
	tukang batu	1	1.50	man	0.15	day			0.90	1.50		
	kepala tukang batu	1	0.15	man	0.015	day			0.09	0.15		
	mandor	1	0.10	man	0.01	day			0.06	0.10		

# **ANNEX 3**

## AS BUILT DRAWINGS



KEMENTERIAN PERENCANAAN NASIONAL  
 DIREKTORAT JENDERAL BINA WILAYAH DAN KAWASAN  
 PERENCANAAN WILAYAH


Revisi				
No.	Uraian	Dibah	Tanda Tangan	Tanggal

	Skala Menang 1 : 4		Non-ekstensi Channel
	Skala Menang 1 : 3		Orisinal Channel
	Saluran Ganda		Bal
Ditahin	Digambar	Mengetahui	Menyetujui, Pemapro
Kus, Aa	Aa	Kus Rahrjo	

United Nations Industrial Development Organization	Propinsi Sumatera Utara
	Kabupaten Nias
NWP ALASA <b>GENERAL PLAN VIEW</b> Plan View	Kecamatan Alasa
	Skala 1 : 1750
PT. JENSA PRAMASA TEKNIK Jalan ... ...	Lembar CVL 00-01



## Section A - A




Revisi					<div style="display: flex; justify-content: space-around; font-size: small;"> <span>■ Beton Bersih 1:4</span> <span>■ Non-reinforced Concrete</span> </div> <div style="display: flex; justify-content: space-around; font-size: small;"> <span>■ Beton Bersih 1:3</span> <span>■ Cyclopean Concrete</span> </div> <div style="display: flex; justify-content: space-around; font-size: small;"> <span>■ Reinforced Concrete</span> <span>■ Soil</span> </div>		United Nations Industrial Development Organization		Propinsi Sumatera Utara Kabupaten Nias	
No.	Uraian	Dibuat	Tanda Tangan	Tanggal						
					Disain	Digambar	Mengetahui	Menyetujui, Plmpro	<b>MIP ALASA</b> <b>WEIR &amp; INTAKE</b> Section	Kecamatan Alasa Skala 1:50 Lembar CVL 01-02
					Kus, Aa	Aa	Kus Raharjo		PT. JENSA PRIMAASA TEKNIK Jalan ... ...	ENTED ID ...

KEMENTERIAN PERENCANAAN NASIONAL  
 DIREKTORAT JENDERAL BINA WILAYAH DAN KAWASAN




## Section B - B




Revisi					<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>Diarsir 1:1:4</p> <p>Diarsir 1:1:3</p> <p>Substruksi Beton</p> </div> <div style="width: 45%;"> <p>Non-reinforced Concrete</p> <p>Reinforced Concrete</p> <p>Ball</p> </div> </div>					
No.	Uraian	Olak	Tanda Tangan	Tanggal	Ditain	Digambar	Mengetahui	Menyetujui, Plimpro	 United Nations Industrial Development Organization  WIP ALASA <b>WEIR &amp; INTAKE</b> Section	Propinsi Sumatera Utara Kabupaten Nias Kecamatan Alasa Skala 1:50 Lembar CVL 01-03

DOKUMEN TEKNIK DAN GAMBAR TEKNIK YANG BERSIFAT RAHASIA DAN HAK Cipta dilindungi undang-undang

Section C - C



Section D - D




Revisi				
No.	Uraian	Olak	Tanda tangan	Tanggal

	Massa Beton 1:4		Massa-batuiran Control
	Massa Beton 1:1:3		Equipment Channel
	Reinforced Concrete		Soil
Ditain	Digambar	Mengetahui	Menyetujui/Plimpro
Kus, Aa	Aa	Kus Raharjo	


United Nations Industrial Development Organization	Propinsi Sumatera Utara
	Kabupaten Nias
WIP ALASA <b>WEIR &amp; INTAKE</b> Section	Kecamatan Alasa
	Skala 1:40
PT. RAKSA PRAKASA TERBUKA Civil Engineering & Construction Jalan Raya 1, 102, 20, Medan	Lenbar CVL 01-04

KEMENTERIAN PERENCANAAN NASIONAL  
 DIREKTORAT JENDERAL BINA WILAYAH DAN KAWASAN  
 DIREKTORAT PERENCANAAN DAN PENGENDALIAN LINGKUNGAN









Section B - B




Section C - C



Revisi				Bahan		Dibuat		Diketahui		UNITED NATIONS INDUSTRIAL DEVELOPMENT ORGANIZATION		Propinsi Sumatera Utara	
No.	Uraian	Garis	Tanda Tangan	Tanggal	Stipa	Digambar	Mengarahui	Menyetujui	Plampro	MIP ALASA SANDTRAP Section		Kabupaten	Kecamatan
					Stipa	Digambar	Mengarahui	Menyetujui	Plampro	MIP ALASA SANDTRAP Section		Nias Selatan	Alasa
					Kus, Aa	Aa	Kus Raharjo			 		Alasa	Skala 1:50
										 		Lenbar	CVL 02-02




### Section B - B



### Section C - C



Revisi					Legend				Project Information		Location		
No.	Uraian	Dikl.	Tanda Tangan	Tanggal	Plan Masing 1:4	Plan Masing 1:8	Revised Details	Non-revised Concrete	Equipment Concrete	MIP ALASA <b>FOREBAY</b> Plan View & Section		Provinsi Sumatera Utara	Kabupaten Nias
					Ditain Kus, Aa	Digambar Aa	Mengetahui Kus Rahrjo	Menyetujui, Plingpro			Kecamatan Alasa Skala 1:40		Lebar CVL 03-02




KEMENTERIAN PERENCANAAN NASIONAL  
 DIREKTORAT JENDERAL BINA WILAYAH DAN KAWASAN  
 DIREKTORAT PERENCANAAN DAN PENGENDALIAN LINGKUNGAN

Revisi					Skala Momen 1 : 4 Skala Momen 1 : 8 Skala Momen 1 : 16	Non-estimasi Daerah Kualitas Channel Saluran	United Nations Industrial Development Organization  PMP ALASA <b>PENSTOCK</b> Longitudinal Section	Propinsi Sumatera Utara Kabupaten Nias Kecamatan Alasa Skala 1 : 250 Lembar CVL 04-01	
No.	Uraian	Dikah	Tanda Tangan	Tanggal					Desain
					Kus, Aa	Aa	Kus Riharjo		

PT. BANGSA PRAMANA TEKNIK  
 Insinyur Sipil  
 Gedung 101, Jl. Raya Medan - Palembang  
 30132, Sumatera Selatan, Indonesia  
 Telp. (071) 401-1000

ENTEC ID  
 Insinyur Sipil  
 Gedung 101, Jl. Raya Medan - Palembang  
 30132, Sumatera Selatan, Indonesia  
 Telp. (071) 401-1000




**PLAN VIEW**

Revisi					  	  	 United Nations Industrial Development Organization	Propinsi Sumatera Utara Kabupaten Nias
No.	Uraian	Oleh	Tanda Tangan	Tanggal				
					Disain Kus, Aa	Dikambar Aa	Mengetahui Kus Raha jo	Menyetujui/Plampro [Signature]
						NIP ALASA <b>Power House</b> Plan View		Kecamatan Alasa Skala 1 : 30 Lembar CVL 05-01
						 PT. PERUSA PERMANGSA TENNIK South Sumatera Group-Plan & Local Collaborator Specialist	 ENTEC ID ENTEC ID ENTEC ID	


Disain dan Gambar: KUS, AA  
 Dikambar: Aa  
 Mengetahui: Kus Raha jo  
 Menyetujui/Plampro: [Signature]





## SECTION A-A

Revisi									United Nations Industrial Development Organization		Propinsi Sumatera Utara Kabupaten Nias	
No.	Uraian	Olak	Tanda Tangan	Tanggal	Dibuat	Digambar	Mengarahui	Menyetujui (Plempo)	NIP ALASA Power House Section A - A		Kecamatan Alasa Skala 1:30 Lembar CVL 05-02	
					Kus, Aa	Aa	Kus Raharjo					



**SECTION B-B**

Revisi					Ditinjau		Diketahui		Disetujui	
No.	Uraian	Garis	Tanda Tangan	Tanggal	Diketahui	Diketahui	Diketahui	Diketahui	Diketahui	Diketahui

<p>  Slope Masing 1 : 4   Slope Masing 1 : 3   Retained Channel         </p>	<p>  Non-retained Channel   Spillage Channel   Pit         </p>	<p>  United Nations Industrial Development Organization  <b>PWP ALASA</b>  <b>Power House</b>            Section B - B         </p>	<p>           Propinsi Sumatera Utara            Kabupaten Nias            Kecamatan Alasa            Skala 1 : 30            Lembar CVL 05-03         </p>
<p>             Kus, Aa         </p>	<p>             Aa         </p>	<p>             Kus Raherjo         </p>	<p>             PT. ENTEC ID            ENTEC ID            PT. ENTEC ID         </p>

# **ANNEX 4**

# CORRESPONDENCE

# PERUSAHAAN JASA PENGURUSAN TRANSPORTASI

Jl. Enggano No. 98 Tg. Priok Jakarta Telp. 4352222 – 4356666 ( Hunting )  
Fax . 4304859 – 4304867 PO BOX 1015 JKT 14010, E-mail : Gambiri@a.indosat.net.id  
Mengerjakan : - Pengiriman Barang / Kendaraan – Door to Door service  
- Pengepakan (Packing / peti) Barang – barang yang akan dikirim  
- Angkutan / Trucking dan Pergudangan  
- EMKL / EMKU – Ekspor / Import Clearance  
- Agen Tiket Resmi Kapal Laut, Pesawat Udara (Int'l & Domestik)  
(On-line dan Cetak langsung) Tiket dapat diantar.  
- Rental Car. With dr  
- HOTEL & RESTORAN

Anggota GAPEKSI : No. 0114359898.L.  
Anggota PPJK : BC.KINSP.I.II.III-SUTA

Bank : - BNI Adonara Cab. Tg. Priok  
- BCA Tg. Priok  
- Bank MANDIRI Tg. Priok

Jakarta, 14 September 2006

Kepada Yth :  
Bapak Pimpinan  
PT HEKSA PRAKARSA TEKNIK  
Di Bandung

Hal : Pemberitahuan Penundaan Pengiriman Barang

Dengan hormat,

Dengan sangat menyesal kami beritahukan kepada Bapak bahwa sedianya barang Bapak yang rencananya di kirim tanggal 14-09-2006 ke Gunung Sitoli, tidak dapat kami laksanakan.

Hal tersebut dikarenakan pihak PT PELNI tidak dapat memuat barang tersebut, karena PT PELNI memprioritaskan barang Bank Indonesia yang segera harus di kirim ke Gunung Sitoli. Karena hal tersebut terpaksa pengiriman barang Bapak tertunda.

Dan akan kami kirim pada tanggal 28-09-06. Kami mohon maaf atas kejadian tersebut karena hal itu diluar kemampuan kami

Demikianlah surat ini kami sampaikan kepada Bapak. Atas kerjasamanya yang baik, kami ucapakan terima kasih.

Dengan hormat,



# PERUSAHAAN JASA PENGURUSAN TRANSPORTASI

Jl. Enggano No. 98 Tg. Priok Jakarta Telp. 4352222 – 4356666 ( Hunting )  
Fax . 4304859 – 4304867 PO BOX 1015 JKT 14010, E-mail : Gambiri '@' indosat.net.id  
Mengerjakan : - Pengiriman Barang / Kendaraan – Door to Door service  
- Pengepakan (Packing / peti) Barang – barang yang akan dikirim  
- Angkutan / Trucking dan Pergudangan  
- EMKI / EMKU – Ekspor / Import Clearance  
- Agen Tiker Resmi Kapal Laut, Pesawat Udara (Int'l & Domestik)  
- (On-line dan Cetak langsung) Tiket dapat diantar.  
- Rental Car. With dr  
- HOTEL & RESTORAN

Anggota GAPEKSI : No. 0114359898.L.  
Anggota PPJK : BC.KINSP.II.III-SUTA

Bank : - BNI Adonara Cab. Tg. Priok  
- BCA Tg. Priok  
- Bank MANDIRI Tg. Priok

Jakarta, 28 September 2006

Kepada :  
FT HEKSA FRAKARSA TEKNIK  
Jl. Cimindi Raya  
Bandung

Up : Bapak Kusetiadi

Hal : Penundaan Pengiriman Barang


Dengan hormat,

Dengan surat ini kami beritahukan kepada Bapak bahwa barang perusahaan Bapak yang seharusnya kami kirim dari Tg. Priok ke Gunung Sitoli tanggal 28 September 2006 tidak bisa kami laksanakan.

Karena kapal PT PELNI tidak bisa sandar di pelabuhan Gunung Sitoli. Kami mohon maaf atas kejadian ini karena hal ini diluar kemampuan kami.

Demikian surat ini kami sampaikan. Atas perhatian dan kerja samanya kami ucapkan terima kasih

Hormat kami,

  
Lidia N



**PT HEKSA PRAKARSA TEKNIK**  
**Small Hydropower Engineering**

Cimindi Raya AK-4  
Bandung 40514, Indonesia  
Telefax (022) 6613088  
kus@raharjo.ril.biz  
heksahydro.com

**HEKSA  
HYDRO**

**B/L- CONSIGNEE : UNIDO MHP ALASA – Gunung Sitoli**  
**Desa Fulolo Kec. Alasa Kab. Nias Prop. Sumatera Utara.**

**B/L- NOTIFY : United Nations Industrial Development Organization (UNIDO)**  
**Attn. Mr. Johannes Verhelst**  
**National Project Manager for Aceh & Nias**  
**Menara Thamrin 10th Floor**  
**Jl. M.H Thamrin Kav. 3**  
**Telp. (021) 31486689, 3923467 Fax. (021) 3907126**  
**JAKARTA**

26 September 2006

### PACKING LIST

**Customer : UNIDO Jakarta & Programme Development and Technical Cooperation Division**

**Contract Number : 1. 16001191 for UNIDO Project : XP/INS/05/005**  
**2. 19022110 for UNIDO Project : FBINS05006-4501-2006**  
**3. 18023812 for UNIDO Project : FBINS05006-2102-2006**  
**4. 18024495 for UNIDO Project : XPINS05005-4503-2006.**

Ref. :

No Peti/koli	Ukuran P x L x T (cm)	Keterangan Isi
1	110 x 102 x 125	Turbin Cross Flow T14 D300 Bo.240 , Pulley dan asesorisnya
2	85 x 66 x 44	Panel ELC MC-1 3P-220/380V, dan asesorisnya
3	127 x 12 x 33	Ballast Load dan asesorisnya
4	123 x 100 x 85	Generator , Plummer Block, Base Frame dan asesorisnya
5	120 x 90 x 121	Adaptor, Bend Section, Stiffner, Sedel, Butterfly Valve 16" dan asesorisnya
6	164 x 110 x 70	Mesin Las , kabel las dan Alat Kerja Lapangan
7	104 x 80 x 65	Tool Box, cat, Kabel power & Instalasi dan asesorisnya
8	100 x 90 x 44	Gate Valve 6", Flange dan asesorisnya
9	174 x 104 x 12	Trash Rack, Daun Pintu Air, dan asesorisnya
10	307 x 10 x 10	Frame Pintu air, dan asesorisnya
11	240 x 40 x 40	Bahan Penstock D380, Besi Beton


12	240 x 40 x 40	Bahan Penstock D380, Besi Beton
13	240 x 40 x 40	Bahan Penstock D380, Besi Beton
14	240 x 40 x 40	Bahan Penstock D380, Besi Beton
15	240 x 40 x 40	Bahan Penstock D380, Besi beton
16	240 x 40 x 40	Bahan Penstock D380
17	240 x 40 x 40	Bahan Penstock D380
18	240 x 40 x 40	Bahan Penstock D380
19	240 x 40 x 40	Bahan Penstock D380
20	240 x 40 x 40	Bahan Penstock D380
21	240 x 40 x 40	Bahan Penstock D380
22	400 x 65 x 67	Frame Pintu Air, Kanal C, Pipa Napas
23	310 x 128 x 40	Daun Pintu Geser; Atap Power House (Zincalume) dan Asesoris
24	115 x 110 x 95	Daun Piatu Air, Lemari Hanka, Tool Kits Operator

JUMLAH TOTAL : 24 (Dua Puluh Empat) Peti / Koli

MERK PETI /KOLI : Heksa Hydro

TUJUAN : Gunung Sitoli (Door to Port)

Hormat kami,  
PT. Heksa Prakarsa Teknik

  
Ir. Kusetiadi Raharjo  
Direktur

# **ANNEX 5**

# DOCUMENTATION



## 5.1 CIVIL WORKS

### 5.1.1 WEIR & INTAKE




*Picture 1 : Excavation work for protection work*




*Picture 2 : Excavation work for Intake structure*



*Picture 3 : Temporary dam during the Weir & Intake structure*



*Picture 4 : Cyclopean work for Weir structure*



*Picture 5 : Completed Weir & Intake structure*



*Picture 6 : Weir & Intake structure after 15 cm additional height*

**5.1.2 SAND TRAP**



*Picture 7 : Excavation work*



*Picture 8 : Stone masonry work*



*Picture 9 : Stone masonry work*



*Picture 10 : Gate installation*



*Picture 11 : Completed Sand Trap structure (without Headrace)*




*Picture 12 : Completed Sand Trap(with Headrace)*

### 5.1.3 FOREBAY



*Picture 13 : Stake out work*



*Picture 14 : Excavation work*




*Picture 15 : Stone masonry work*



*Picture 16 : Completed Forebay structure (without Headrace)*





*Picture 17 : Spillway and flushing gates*




*Picture 18 : Completed Forebay structure (with Headrace)*


#### 5.1.4 PENSTOCK



*Picture 19 : Transportation of Penstock pipe from workshop in Bandung*



*Picture 20 : Welding work*




*Picture 21 : Excavation work*



*Picture 22 : Preparation for concrete work*




*Picture 23 : Erection of Penstock pipe*



*Picture 24 : Expansion joint*

### 5.1.5 POWER HOUSE




*Picture 25 : Excavation of soil structure*



*Picture 26 : Excavation of rocky ground*




*Picture 27 : Partly finished PH structure*



*Picture 28 : PH inside condition*




*Picture 29 : Completed PH structure*



*Picture 30 : Completed protection wall and drainage canal*

## 5.2 MISCELLANEOUS

### 5.2.1 PRELIMINARY WORKS



*Picture 31 : Site Clearance*




*Picture 32 : Stake out and Bouwplank installation*



## 5.2.2 HEADRACE



*Picture 33 : Excavation work*



*Picture 34 : Material preparation work*



*Picture 35 : Completed Headrace structure*



*Picture 36 : The end part of Headrace structure*

### 5.2.3 MECHANICAL & ELECTRICAL EQUIPMENT



*Picture 37 : Transportation of ME equipment from workshop in Bandung*



*Picture 38 : The installed Mechanical & Electrical equipment*

#### 5.2.4 TRANSMISSION & DISTRIBUTION LINES




*Picture 39 : Welding work of poles*



*Picture 40 : Transmission lines instalation*



*Picture 41 : One of cable type which is used for transmission lines*



*Picture 42 : Evening light at every junction road*

### 5.2.5 RUNNING TEST




*Picture 43 : A water is coming out from valve connection before penstock adaptor*



*Picture 44 : The contractor is fixing the generator's position*


### 5.2.6 OPERATOR TRAINING



*Picture 45 : Keeping this water level during operational time*



*Picture 46 : Introducing the tools and supporting stuffs to the operator*



*Picture 47 : Explaining the control panel system*



*Picture 48 : Distribution lines installation at consumer's house*



## 5.2.7 INAUGURATION DAY



*Picture 49 : Mr. Kusetiadi Rahardjo (from Heksa) discussed with Mr. Rana Pratap Singh and Mr. Imran Farooque (from UNIDO)*



*Picture 50 : The signing of marble plaque*



*Picture 51 : Mr. Johannes Verhelst (from UNIDO) gave a brief report about the project*



*Picture 52 : Sightseeing at Power House location*