



OCCASION

This publication has been made available to the public on the occasion of the 50th anniversary of the United Nations Industrial Development Organisation.



DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as "developed", "industrialized" and "developing" are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

CONTACT

Please contact <u>publications@unido.org</u> for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at www.unido.org

207/6

INTERCOOL

1993.12.08 11-00157 ERA/smo

FINAL REPORT

AS PER DECEMBER 8, 1993

CLIENT:

United Nations

Industrial Development Organization

Vienna International Centre

P.O. Box 300 A-1400 Vienna

AUSTRIA

END USER:

Ministry of Trade of the Armenian SSR

69, Tenian St.

375009 Jerevan, Armenia

USSR

ENGINEER:

DETROIT

Kühl- u. Ladeneinrichtungen Handels Ges.M.B.H.

Beheimgasse 36 A-1170 Vienna

AUSTRIA

CONTRACTOR:

INTERCOOL FOOD TECHNOLOGY LTD.

16, Raadhuspladsen DK-1550 Copenhagen V

DENMARK

PROJECT:

Supply of prefabricated building,

refrigeration machinery and electrical

installation for a 10.000 tons Cold

Store in Leninakan, Armenia SSR

CONTENTS

Α.	Introduction	1
В.	Economical Aspects	2
c.	Prgress Summary	2
D.	Shipments	5
Ε.	Commissioning	5
F.	Training in Denmark	7
G.	Technical Assistance Period	7
н.	Rectifications under Guarantee	8
I.	Further Project Schedule	Ģ

Enclosure:

1.	Commissioning		
	Technical	Inspection	Certificate

- 2. Agreement on Commencment of Operational Phase
- 3. Training Program for Armenian Technicians

4. Drawings

11-00157-060F Layout

11-00157-061C Principle Cross Section

A. INTRODUCTION

This report is the final report from Intercool regarding the project as per Article 2.20 B; of the contract.

...........

Section B, Economical Aspect details the changes in the contract amount during the project period due to agreed variations orders.

Section C, Progress Summary describes progressively the most important historic matters until commissioning on May 8, 1992.

Section D, Shipments summarize the numbers of partial shipments and the remedy of transport damages.

Section E, Commissioning mentions the documents from the commissioning and gives the status of all out-standing points from the commissioning.

Section F, Training in Denmark gives some details from the training held for Armenian technicians.

Section G, Technical Assistance Period summarizes the results from the assistance period in Armenia of 12 months.

Section H, Rectifications under Guarantee describe the four events of guarantee works, which have occurred and the remedies.

Section I, Further Project Schedule indicates the program for Intercool before the contract can be finally concluded.

In the contract period great effort has been shown by all parties involved to reach agreement about additional deliveries of a **Meat Cutting Line** and a **Butter Packing Line**, and thereby fill out the room facilities in the warehouse with equipment as originally intended for the project. Unfortunately these extensions never became real and will not be further commented in the report.

B. ECONOMICAL ASPECTS

The variation orders approved during the project period caused the following changes to the total contract amount.

Original contract agreement	USD	4,250,000
Variation order no. 1	USD	20,949
* Transport insurance through USSR		
Variation order no. 2	USD	30,050
 * Cancellation of fire protective walls * Additional delivery of sandwich panels 		
Variation order no. 3	USD	63,000
 Delivery of tools for electrical and refrigeration erection Enclosure of railway track Reduction in pallet racking system 		
Variation order no. 4	USD	12,200
* Delivery of floor joint materials		
Final contract amount		4,376,199

C. PROGRESS SUMMARY

According to the original contract agreement a refrigerated warehouse with the main dimensions of 96 x 60 m and a separate technical service building of 20 x 12 m should be constructed.

During Intercool's first visit to Armenia investigations concluded that the building which was foreseen could not fit into the size and shape of the land lot. A new building layout having the refrigeration machinery room integrated into the building and with building main dimensions of 114 x 52,5 were agreed upon. This building has been executed as per enclosed drawing no. 11-00157-060F and -061C.

For the new building the Armenian Fire Authority required more excessive fire protection in the shape of fire protective walls than had been foreseen for the original building. As a part of the agreement about the project changes, the Ministry of Trade should be responsible for the construction of the fire protective walls whereas Intercool in the design and delivery of all other construction materials should take the appropriated considerations to the fire protective walls.

.

The detailed design of the building and installations were made by Intercool. The Armenian consulting engineering company Giprotorg made the final work drawings for excavations and foundations. The foundation works were executed very fast by the Armenian contractor Lenstroy. During the construction the civil works were inspected by Intercool. Regarding column foundations the quality of works was in general satisfactory, in spite of the fact that the accuracy of each column location was not the best. Regarding floor levels and surface quality especially of the finished floors in corridors, working rooms and the machinery room the work performances were poor. The required extensive repair works was not made by the Armenian party until at a very late stage of the project implementation.

Shipment from Denmark of deliveries for the project commenced on 1990.10.18 with the main steel structures for the building. The erection work was scheduled to start at the end of November immediately upon arrival of the first shipment.

The Ministry of Trade and their consulting engineering company Giprotory discovered that the Armenian construction of the fire protective walls could not comply with the scheduled construction program without a delay of approx. 3 months of the steel structure erection. Therefore, the Ministry of Trade requested the walls cancelled and had approval thereof from highest Armenian authority. The cancellation were approved by UNIDO and variation order was given to Intercool for additional insulation sandwich panels.

The erection of the steel building started at the end of November 1990 under the supervision of Intercool erection staff and with local manpower from the Armenian contractor Montastroy. Very soon it became obvious, that the Armenian party could not deliver tools and simple erection equipments as had been foreseen. To prevent project delays Intercool air freighted tools for the building erection,

whereas tools for the refrigeration and electrical erection were approved later by UNIDO as variation order for normal delivery.

The Ministry of Trade wanted a roofed enclosure of the railway track which had neither been included in the original layout nor in the modified. Besides, they did not want the pallet racking systems in all the cold store rooms, anymore. After a longer period of consideration by all parties, the enclosure of the railway track and the reduction in deliveries of the pallet racking systems were approved and cost differences agreed as variation order.

Beside the tools problems the building erection and later on the erection of refrigeration machinery and electrical installation were hampered in several other situations, where the Armenian party of the project could not comply with his commitments. The problems range from lack of local manpower and foremen, short daily working time, lack of Armenian project and construction management to shortage and delay on nearly all local supplies such as heavy erection gears and equipment, fuel, electrical power, water and cement. In the winter periods all these conditions were additionally strengthened.

The political situation in Armenia and USSR changed a lot during the project period, and at the end of the technical assistance period all local supplies were nearly impossible to obtain.

The mentioned difficulties caused very soon a remarkable delay in the erection of the building steel structures and insulation sandwich panels. All efforts to close the gap and new commitments from the Armenian party were without positive influence.

In the beginning of June 1991 the erection of the refrigeration machinery could begin and the electrical erection followed in the beginning of August 1991. Both erections progressed with rather slow pace the following months.

In the meantime the civil contractor had great difficulties completing the upper floor in the low temperature rooms. UNIDO were forced to send a civil engineer to assist and supervise the concrete pouring to obtain acceptable floor surfaces.

Permanent power and water supply should have been established from August 15, 1991. Power was connected in March, 1992 and pressurized water supply was not

established at the commissioning in May 1992.

The plant start-up commenced on March 18, 1992 and was completed in the middle of April. Until the commissioning date May 8, 1992 all contractors were involved in finishing and touch-up works.

During the erection period all events on the construction site were registered in the weekly minutes of meeting with participation from the Ministry of Trade, Lenstroy, Montastroy, UNIDO's CTA, Intercool and during the last construction period from AGBU's Jerevan office as well.

D. SHIPMENTS

All construction materials from Intercool were shipped in containers to Tallin and from there transported by railway to Leninakan. Totally 3 shipment had been anticipated. However, due to restrictions on the number of containers on the same ship given by the shipping line and the additional deliveries under variation orders, the number of partial shipments became a total of 9.

In general the deliveries arrived to the construction site in good condition. The railway transport through the USSR caused for some of the partial shipments a very long transport time.

Two incidents of transport damages happened. Influenced equipment were orderly repaired by Intercool and necessary replacement parts were received from Denmark. All repair works have been covered by the insurance company.

E. COMMISSIONING

The commissioning of the plant was finished on May 8, 1992.

Enclosed to this report is the two documents from the commissioning:

- Technical Inspection Certificate
- * Agreement on Commencement of Operational Phase

Annex 1, 2 and 3 to the last mentioned document describe the outstanding works to be done after the commissioning and their status is the following.

Annex 1 Outstanding Deliveries from Intercool

Intercool has completed all mentioned deliveries.

Annex 2 Outstanding Works under Armenian Responsibility

All works have been completed except the following:

D1 Establishment of pressure on the main water supply of 2-3 bar.

The Ministry of Trade has not yet completed the water supply installations for the complete construction complex and with the difficult situation in Armenia they are without any scheduled completion date.

D3 Approval of the warehouse from the Fire Authority.

The Ministry of Trade has been reminded several times about the outstanding points. During our visit to Armenia at the end of June 1993 a submittance to Intercool within one month were promised. So far, nothing has been received.

D4 Approval of the warehouse and the technical installations from any other relevant Armenian authority.

Same status as D3.

Annex 3 Outstanding Works under Joint Intercool/Armenian Party Responsibilities

* Performance test of the water softening plant.

Without a permanent water pressure of 2-3 bar a performance has not been possible.

After one year of plant operation no inconvenience for the evaporative condensers has been noticed, because the supply water itself is very soft.

Plant performance test under summer conditions and normal product handling and storage within the warehouse.

Since the commissioning date the warehouse has been very poorly utilized by the Ministry of Trade. Reasonable conditions for a performance test has therefore never been available and the test has not been made.

The plant has been operating for more than one year and through 2 summer periods without any indication of lack in performances.

F. TRAINING IN DENMARK

A training in Denmark in technical disciplines related to the refrigeration plant and cold store operations for 6 Armenian technicians were held in the period April 26, 1991 to May 16, 1991. The training program is included to this report.

G. TECHNICAL ASSISTANCE PERIOD

The technical assistance period commenced immediately upon the commissioning date and Intercool had one refrigeration technician allocated for the job in Armenia and had also engaged the Armenian engineer Mr. Artashes Barakian, who has participated in the project from the erection start.

In the winter 1992/93 the power supply for the plant was cut off for a long period. The Danish technician was therefore withdrawn to Denmark until the energy situation allowed the work to be resumed in April 1993. The assistance period was finish on July 2, 1993.

As already mentioned, the Ministry of Trade has not used the warehouse very much. Only small amounts - approx. 100 ton - of frozen food were available for long time storage. Nevertheless, the refrigeration plant was kept operating at reduced capacity during the assistance period. 3 out of 7 cold store rooms and all the corridors in operation was the typical situation. The conditions in general, for training in cold store operation and management were thereby very limited.

The training conditions regarding refrigeration, electrical and other technical installations were good, and the Armenian staff reached a profound knowledge and capability in plant operation and maintenance.

.

Unfortunately, the cold store management has not been able to keep employment of the trained staff. Only one trained technician is left today and all others are new. Thus the gained results from the assistance must be concluded as rather poor.

Therefore, Intercool decided to maintain the engagement with Mr. Artashes Barakian until the expiry of the guarantee period on May 7, 1994.


H. RECTIFICATIONS UNDER GUARANTEE

After commissioning the plant has had the following problems, which all have been rectified by Intercool as guarantee works.

- 1. The low stage ammonia compressors were without water cooling as recommended by the manufacturer Sabroe. Summer time operation discovered, that compressor cooling is required. The necessary equipment have been delivered from Denmark and are installed.
- The inconstant power supply to the plant causes in winter time a great risk for the compressors with frozen water in the compressor cooling system. The medium in the cooling system has therefore been changed from water to glycol.
- 3. When the plant was stopped for months during the winter 1992/93 two water pump houses broke due to frozen water.

Intercool has delivered and installed new pump houses.

4. The roof of the railway ramp has been damaged from excessive snow load. Intercool proposed a reinforcement of the steel structure, which was approved by UNIDO and the Ministry of Trade. Construction materials were delivered from Denmark by truck to Ukraine and from there airfreighted to Leninakan. The repair works were finished by Intercool at the end of October 1993.



I. FURTHER PROJECT SCHEDULES

The guarantee period expires on May 7, 1994.

A visit to Armenia in April 1994 is scheduled for the Intercool project manager to conclude any outstanding points with the Ministry of Trade, and to make an agreement on the amount of consumptions from the stock of spare parts which shall be re-delivered by Intercool.

Refrigerated Warehouse, Leninakan, Armenia UNIDO Contract No. 90/064 UNIDO Project NO. TF/GLO/90/008 INTERCOOL Project No. 11-00157

COMMISSIONING

TECHNICAL INSPECTION

CERTIFICATE

The parties had agreed to use the check list mentioned in "Commissioning - Aims and Check List" dated 1992.05.01 for their technical inspection of the project and the project deliveries.

1.0 Project lay-out

The project lay-out was controlled with reference to drawing no. 11-00157-060E and -061C.

* Building main dimensions

Executed in accordance with the contract specifications.

* Numbers and sizes of rooms, corridors etc.

Executed in accordance with the contract specifications.

The room hights have been measured with the following results:

- Low temp. rooms: 7.00 m
- Meat cutting room 4.36 m
- Butter packing 4.36 m
- Corridors 4.48 m
All room hights are in accordance with
Annex J of the contract.

* Railway ramp enclosure

Executed in accordance with the contract specifications.

* Railway ramp

Executed in accordance with the contract specifications.

The Armenian part has decided not to build the inclined access ramp for fork lifts at grid line 20. The access shall take place near the truck ramp; see the following point.

* Truck ramp

The roofing is executed in accordance with the contract specifications.

According to the lay-out drawing there should be a ramp with a hight of 1.2 m above ground level in the full width of the building. The Armenian part has decided only to utilize the ramp for the trucks from gridline B to C. In front of the ramp from grid line A to B the ramp and the ground will have the same level, thereby access will be allowed to the building for fork lifts. See enclosed sketch no. 1.

2.0 Building

2.1 Main steel structures

- * Columns
- * Frames
- * Bracings

The above mentioned subjects are all executed in accordance with the contract specifications.

The steel have been examined. In accordance with drawing no. 11-00157-300 to -373, totally 23 drawings, were verified.

The design calculations have been reviewed. Full accordance with the design loads from seismic forces, wind

pressure and snow weight was verified.

2.2 Secondairy steel structures

- * Main equipment suspensions
- * Main pipe surports and equipment suspensions
- * Latters

The above mentioned subjects are all executed in accordance with the contract specifications.

The necessary numbers of latters are installed giving easy access for maintenance of the refrigeration installation and for emergency escape in case of ammonia leaks.

2.3 Roofing

- * Roofs
- * Gutters and drain pipes

The above mentioned subjects are all executed in accordance with the contract specifications.

The drain pipes along grid line A, F and the truck ramp are not yet connected to the sewage system. The connection shall be made as soon as Shirakshin has stopped the nearby trafic by heavy equipment.

2.4 Steel claddings of walls

- * Exterior claddings
- * Interior claddings
- * Interior machinery room claddings

The above mentioned subjects are all executed in accordance with the contract specifications.

Several surface damages made from trafic inside and around the building have been noticed, for instance along grid line A.

The most severe damages have been repaired by new cladding.

The minor damages are acceptable and will not be corrected.

2.5 Room insulations

Sandwich panels for walls and ceilings

In the corridors several surface damages made from trafic by concrete mixer have been noticed, for instance at B/3-4, C/6 and C/16. These minor damages are acceptable and will not be corrected

In the corridor as well a lot of concrete spashes remain on wall panels and steel structures up to a hight of 3 m. The surfaces shall be cleaned.

In the corridor as well several wall and ceiling areas have taken color from the exhaust smoke from the concrete mixers and the diesel driven air compressor used by Shirakshin during execution of concrete works. The areas shall be cleaned and the color removed as good as practically possible.

- * Insulations of columns and bracing
- * Floor insulations
- * Machinery room insulations

The thickness of the sandwich panels and the thickness of the machinery room insulation were verified by messurement and found in accordance with contractual agreed dimensions.

The above mentioned subjects are all executed in accordance with the contract.

2.6 Top floor sealings

- * Sealing of floor joints
- Sealing between sandwich wall panel and truck protection

Sealing of floor joints and panel wall joints are completed in all low temperature rooms.

Sealing of floor joints and panel wall joints in corridors and processing rooms are outstanding.

- 2.7 Doors, gates and windows
 - * Insulated doors to cold stores

Measured dimensions: $W \times H = 2.4 \times 2.7 \text{ m}$

- * Other internal doors
- * Access gates to corridors

Measured dimensions: W x H = 3,6 x 3,0 m

* Train access gate

Measured dimensions: $W \times H = 4,6 \times 5,0 \text{ m}$

- * Other external doors
- * Windows for machinery room area

Double glas with aluminium frames; wooden frames acceptable.

* Light band for railway track enclosure

The above mentioned subjects are all executed in accordance with the contract specifications.

- 2.8 Various building installations
 - * Overpressure valves for cold stores
 - Ventilation of machinery room
 - * Ventilation of roof space
 - * Ventilation of toilet area
 - * Toilets, basins and shower

Toilets are not installed because the floor is not yet finished. The equipment is available on site.

- * AC-unit for control room
- * Walk way along main pipe routing

The above mentioned subjects are all executed in accordance with the contract specifications.

- 2.9 Concrete works under Armenian responsibility
 - * Top floor in low temp. rooms

The repair work of one floor section, 6x6 m, in room 1 and one in room no 2 has not been executed by Shirakshin. The repair is required because of unacceptable concrete strength.

- * Floors in corr'dors and process rooms
- * Truck protections

Repair of truck protection near the watertap in room no 8 and 9 is outstanding.

Repair shall be made at several locations in the corridor.

Protection shall be made at B/17 around the ventilation pipe of sewage system.

- * Floor in machinery room area
- * Floor in toilet areas

The floor is not yet completed.

* Floor on railway ramp

The floor is not finished around 4 floor scales, which are not yet delivered by the Armenian part.

* Floor on truck ramp.

The floor is not acceptable because of level differences between the different areas of the ramp and between the ramp and the corridor. A greater repair work is required. It is recommendable that the floor is knocked down and a new floor is made.

* Machinery foundations

No comments

Underground water reservoir

No comments

Inclined access ramp

The ramp is canceled, see point 1.0.

Excavation and backfillng

Completion of excavation in front of the truck ramp is outstanding.

Completion of backfilling around the building is outstanding.

- 2.10 Other works under Armenian responsibility
 - Cleaning of the complete interior/exterior building

Clening of:

- Roof space
- Ceilings
- Walls
- Floors
- Machinery and installation parts
- Steel structures

3.0 Refrigeration installations

- 3.1 Main refrigeration equipment
 - * Compressors
 - * Condensers
 - * Water pumps
 - * Water softening plants
 - * Receiver
 - * Air purger
 - * Pump separators
 - * Ammonia pumps
 - * Air coolers in cold stores
 - * Air coolers in processing room
 - * Fresh air coolers for processing rooms

* Air coolers in corridors

The the above mentioned subjects are all executed in accordance with the contract specifications.

- 3.2 Installations and arrangements
 - * Machinery room arrangements
 - * Air cooler arrangements
 - * Ammonia piping
 - * Valve stations
 - * Water piping
 - * Air ducts
 - * Thermometers for low temperature rooms

The above mentioned subjects are all executed in accordance with the contract specifications.

- 3.2 Vessel and pipe insulation
 - * Vessel insulations
 - * Pipe insulations

The above mentioned subjects are all executed in accordance with the contract specifications.

4.0 Electrical installations

- 4.1 Switchboards
 - * Main switchboard

Capacity regulation controls are installed.

Two room temperature recorders are installed.

The main alarm horn is defect and shall be replaced.

* Decentralized sub-switchboards

5 pcs. sub-switchboards are installed

along the corridor.

The above mentioned subjects are all executed in accordance with the contract specifications.

4.2 Control and alarm systems

- * Floor heating system
- * Basic operation controls
- * Automatic capacity controls
- * Room temperature recording system
- * Refrigeration system alaras
- * "Man in Room" alarms
- * Ammonia leak alarms

One sensor from room no. 6 and one sensor from the machinery room are moved to the technical installation corridor. Thereby the total installed numbers are the following:

- 7 pcs One in each of room no. 1 to 7
- 1 pc Machinery room
- 2 pcs Technical installation corridor

This arrangement has been preferred and is acceptable to locate the sensors into an area (technical installation corridor) where a higher risk of leakage is present.

* Smoke detectors

The total installed numbers are the following:

- 1 pc Room no. 8
- 1 pc Room no. 9
- 3 pcs Corridors
- 1 pc Machinery room

The above mentioned subjects are all executed in accordance with the contract specifications.

4.3 Lightings

- * Cold store lighting
- * Other internal lighting
- * External lighting
- * Emergency illumination

The total installed numbers are the following:

- 8 pcs	Corridors
- 1 pc	Meat cutting room
- 1 pc	Butter packing room
- 4 pcs	Technical installation
	corridor
- 2 pcs	Machinery room

The above mentioned subjects are all executed in accordance with the contract specifications.

4.4 Electrical installation material

- * Cables
- * Cable racks
- * Power and control installations

380 Volt (32 Amps) socket is installed:

- 1 pc Machinery room

380 Volt (16 Amps) sockets are installed:

- 5 pcs	One in each sub-switchboard no. 1, 2, 3, 4, and 5.
- 1 pc	Room no. 8
- 1 pc	Room no. 9
- 1 pc	Machinery room
- 1 pc	Work shop
- 2 pc	Tech. installation corridor

220 Volt sockets are installed:

- 4 pcs	One in each sub-switchboard
	no. 2, 3, 4, and 5.
- 1 pc	Room no. 8
- 1 pc	Room no. 9
- 1 pc	Machinery room
- 1 pc	Control room
- 1 pc	Work shop

- 1 pc- 5 pcSpare part store- 5 pcTech. installation corridor

The above mentioned subjects are all executed in accordance with the contract specifications.

5.0 Pallet racking system

* Racking system in room no 1, 2 and 4

The total capacity of the system is 2.920 pallets.

The system is executed in accordance with the contract specifications.

6.0 Spare parts and tools

* Spare parts

The amount of delivered spare parts is stated in the enclosed list, Annex 1.

The delivered spare parts have been inspected. Except for some very few items the content of the deliveries are in accordance with Annex I of the contract. The missing parts shall be deliver

ed by Intercool.

* Maintenance tools

One set of normal maintenance tools according to the enclosed list, Annex 2, is available on site.

One set of special compressor tools are available on the site. During the technical assistance periode the tools will remain under the responsibility of the Intercool technician.

* Construction tools

The construction tools delivered under the contract are available for the continuation of cold store operation with the exceptions of some tools which worn out or disappeared by theft. A complete list will be established during the technical assistance period.

7.0 Various deliveries

- * Ammonia
- * Compressor oil
- * Shelves for storage of spare part
- * Special maintenance tools
- * Ammonia gas masks
- * Fire extinguishers

The above mentioned subjects are all executed in accordance with the contract specifications.

8.0 Starting-up

8.1 Tests before starting-up

* Pressure test

The plant has been pressure tested. Insulated pipes were pressure tested before the insulation works.

The plant has been vacuum tested after the pressure tests and before the ammonia charging

The pressure certificates have been reviewed.

* Electrical tests

Before starting-up the electrical equipment and cables have passed the normal on job tests to secure smooth starting-up and plant operation.

8.2 Starting-up review

* Log book

From the beginning of the starting-up period, i.e. from 18th. of March 1992, a daily log book has been issued and signed by the representative from the Ministry of Trade and INTERCOOL's site manager.

In the log book is stated all the progresses achieved, incidents,

technical problems and their solutions, operated machinery, operated rooms and achieved plant performances.

The log book has been reviewed.

* Plant adjustments

The plant is adjusted for industriel operations.

9.0 Functional test

* Equipment

Each individual equipment or control has been functionally tested.

The water softening plant has passed satisfactory functional tests but not been brougt into operation because of insufficient pressure on the water main supply.

The plant shall be brougt into operation during the technical assistance period when sufficient water pressure will be available.

* Manual plant operations

Manual operation of the plant has been tested.

* Automatic plant operations

Automatic operation of the plant has been tested.

* Safety controls

The safety controls of the plant have been tested.

* Lux measurements

The illumination has been measured and the values are compared with the contractual specification. The results are the following:

	Spe-	Mea-
	cif.	sured
	Lux	Lux
Cold store no. 1	125	160
no. 2	125	125
no. 3	125	190
no. 4	125	135
no. 5	125	160
no. 6	125	250
no. 7	125	400
Meat C. no. 8	250	400
Butter P. no. 9	250	400
Corridors	125	260/180
Machinery room	250	280
Control room	N.A.	520
Work shop	250	280
Spare part store	200	600
Toilets	107	N.A.
Tech. Inst. Corrido	r 125	30
Truck ramp	50	N.A.
Railway Ramp	50	50

The deviations from specified values are accepted.

The above mentioned subjects are all executed in accordance with the contract specifications.

11.0 Performance tests

* Air temperatures in refrigerated rooms

The plant has performed without any products in the rooms the achievement of the following room temperatures:

Room	no.	1	-25	Celcius
Room	no.	2	-25	Celcius
Room	nc.	3	-25	Celcius
Room	no.	4	-25	Celcius
Room	no.	5		Celcius
Room	no.	6		Celcius
Room				Celcius
				Celcius
Butte	er pa	acl		Celcius
Corr	idors	3	10	Celcius

Simultaneous operation conditions of the refrigeration plant

The above mentioned performances are obtained at the following average operation conditions:

One low stage compressor working at 50 to 75% capacity and -35/-8 Celcius.

One high stage compressor working at 0% to 25% capacity and -8/+20 Celcius.

One evaporative condenser with a condensing temperature of 20 Celcius. The condenser worked with forced airflow and only periodically with water.

Ambient air temperature at noon of approximately 10 Celcius.

During the technical assistance period and at high summer ambient temperatures the plant performance shall be verified. At the same time the product subcooling capacity rate shall be verified.

12.0 Technical documentations

* Operation and maintenance manuals

Two Bets of Operation and Maintenance Manuels have been handed over to The Ministry of Trade and are available on the site.

The manuals have been reviewed and verified and are in accordance to the operation and maintenance procedures and requirements.

Pressure vessel certificates a.o.


One set of the manual: "Certificates", which contains pressure vessels certificates and material certificates for the entire ammonia refrigeration system is available on the site.

Leninakan 7th of May 1992

Wilhelm Bayer UNIDO consultant Erik Ramsing
INTERCOOL project manager

Ara Petrosian

Deputy Trade Minister
MINISTRY OF TRADE OF REPUBLIC ARMENIA



SKETCH NO.

MAY 1992

ANNEX 1

STOCK PART	DELIVERED STOCK	DESCRIPTION	TYPE AND/OR MANUFATURE PART NO.	STOCK LOCATION RACK NO.! SHELF NO.
HEBER	QTY.			

		COMPRESSOR BLOCK PARTS		REVISION 1592.05.06
157-01- 1	8	Gasket for top cover	18-1 /2353-151	1 / 2
157-01- 2	2	Gasket for end cover at	IC-1 /2353-011	1 / 2
		shaft seal	2C-I /2353-005	·
			10 -1 /SHC104L/SHC108L 11P-1 /2353-139 12K-2 /1437-103	
157-01- 5	4	Gasket, dia.32/27x1.5	11P-1 /2353-139	1 / 2
157-01- 6	8	Benzing-ring, dia. 7	12K-2 /1437-103	I / 2
157-01- 7	4	Spring for unloading mechanism	15D-1 /2142-044	1 / 2
			18 /SMC104L/SMC108L 18C-1 /3125-018 18D-1 /3125-065	
157-01- 9	8	Piston ring	18C-1 /3125-018	2 / 3
157-01-10	4	Oil scraper rings	18D-1 /3125-065	2 / 3
157-01-11	2	Cylinder liner with suction valve	19 /SHC104L/SHC108L	2 / 3
157-01-12	16	Ring plate for suction	197-1 /3131-021	2 / 3
157-91-13	120	Valve spring	19G-1 /2141-047	1/2
157-01-14	8	Gasket for cylinder liner – 0.8 mm	19K-2 /2356-233	1 / 2
157-01-15	8	Gasket for cylinder	19K-1 /2356-111	1 / 2
157-01-16	2	Discharge valve	20 /SMC104L/SMC108L	2 / 3
157-01-17	16	Ring plates 1/discharge valve	200-1 /3131-015	2 / 3
157-01-18	2	Gasket for oil pressure valve	22G-1 /2354-075	
157-01-19	2	Sealing ring dia. 62/45 x3	25H-1 /2354-003	1 / 2
157-01-20	2	Sealing ring 110/91x3	25B-4 /2354-117	1 / 2
	2	0-ring (neoprene) dia. 72,39x5,33	25J-1 /1331-154	
157-01-22	2		25J-4 /1331-198	1 / 2

	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR MANUFATURE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.
157-01-2	8	O-ring (neoprene) dia. 21,8x3,53 no.212	25P-I /1331-020	1 / 2
157-01-2	4 2		25P-4 /1331-024	1 / 2
157-01-2			25R-1 /1331-016	1 / 2
157-01-2	16 4	Gasket for stop walve		
157-01-2	()	Gasket for stop valve	2385-4/2334-100 121-1 /ewc104//cwc104/	1 / 2
107 AT 1		Filter cartridge Filter bag	148 1 /3/3E 883	1 / 3
157-01-3	10 4	0-ring dia. 75,56x5,33	34D-1 /1331-042	1/2
		O-ring (neoprene)	34F-1 /1331-080	
157-01-1	12 4	dia. 91,67x3,53 mo.239 Gasket dia 27/21x1,5ma	78F-1 /2356-133	1 / 2
		O-ring (neoprene)	38E-1 /1331-039	1 / 2
		dia. 29,51x5.33 no.321		
	34 2	O-ring (neoprene)		
157-01-3	35 8	dia. 26,58x3,55 Gasket for water cover	-	•
		OTHER COMPRESSOR PARTS		
157-02-	1 3	Thermostats Pressostate, oil Pressostate, high/low Coil f. capacity solenoid v. Coil f. water solenoid v.	KP 98 /060L1131	1 / 4
157-02-	2 3	Pressostate, oil	MP 55A /060B0176	1 / 4
157-02-	3	Pressostate, high/low	KP 15A /060-1294	1 / 4
157-02-	4 8	Coil f. capacity solenoid v.	SHC104L/SHC108L	1 / 3
157-02-	5 2	Coil f. water solenoid v.	SMC104L/SMC108L	1 / 3
157-02-	6 2	Stop valve cooling water	SHC104L/SHC108L	2 / 1
157-02-		Discharge pressure gauge	1541-029	1 / 2
157-02-	8 3	Suct./oil pressure gauge	1541-108	1 / 3
157-02-		Coupling disc pack	SMC104L	1 / 3
157-02-1	10 16	Coupling bolt	SHC104L	1 / 3
157-02-	11 2	Coupling disc pack	SMC108L	1 / 3
157-02-1		Coupling bolt	SMC108L	1 / 3
		• •		•

STOCK DELIVE PART STOC NUMBER QTY		TYPE AND/OR HANDFATURE PART NO.	RACK NO./ SHELF NO.
	AIR COOLERS		
157-03- 3	1 Fam motor 1 Fam motor 1 Fam motor	KPER 90L4, B3 KPER 62G6, B3 KPER 71K6, B3 KPER 71G6, B3 dia.500/12/30dgr	2 / 1
157-03- 6 157-03- 7 157-03- 8 157-03- 9 _57-03-10	I Fan wing I Fan wing I Fan wing I Fan wing I Glass fibre fra	dia.628/6-12/35dgr dia.448/6/40dgr dia.628/6-12/35dgr dia.628/12/35dgr dia.630	2 / 1 1 / 1 1 / 1
157-03-11 157-03-12	1 Glass fibre fra 20 m Heating cable	ese dia.450	2 / 1 2 / _
	FRESH AIR COOLE	ER :=	
157-04- 2	2 set V-belt	ressostate PC301	4 / 1 4 / 1 4 / 1
***************************************	CONDENSER		
157-05- 5	2 Bearings 1 Bearing 11 Nozzles 11 Nozzles seal 2 Gaskets	240076 P 24008 P	2 / 1 2 / 1 3 / 1 3 / 1 2 / 1
157-05- 6 157-05- 7 157-05- 8 157-05- 9	6 V-belts 4 Fan wheels 1 Charging valve 1 Filter	250092 HGP RK0101 HG 582659 HGSA	2 / 1 2+3 / 1 2 / 1 3 / 1

STOCK PART HUMBER	DELIVERED STOCK QTY.	DESCRIPTION	TTPE AND/OR HANGFATURE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.
		ARRONIA PURPS		
		Bearings Gasket set		1 / 1 2 / 1
		CONDENSER PUMPS	•••••	
157-07- 157-07- 157-07- 157-07-	1 2 2 2 3 2 4 2	Shaft seal Gasket Sealing rings Sealing rings	1838792 E30332 E33103	3 / 1 3 / 1 3 / 1 3 / 1
		COMPRESSOR COOLING WATER PUNP		
	2 1	Service Kit Pressostate	•	3 / i 2 / 4
		ANHONIA STOP VALVES		
157-09-	2 3 3 3 4 1		STV 6 STV 15 STV 20 STV 25 STV 32	2 / 1 2 / 1 2 / 1 2 / 1 2 / 2
157-09- 157-09- 157-09- 157-09- 157-09-	7 1 8 3 9 10	Stop cone valve Stop cone valve Sealing set for valve Sealing set for valve Sealing set for valve	SCV 50 SCV 65 STV 6 / 2453+016 STV 15 / 2453+022 STV 20 / 2453+022	2 / 2 2 / 2 2 / 2 2 / 2 2 / 2
157-09- 157-09- 157-09- 157-09-	-12 4 -13 1	Sealing set for valve Sealing set for valve Sealing set for valve Sealing set for valve	STV 25 / 2453+022 STV 32 / 2453+025 STV 40 / 2453+025 SCV 50 / 3184+077	2 / 2 2 / 2 2 / 2 2 / 2

157-09-15 Sealing set for valve SCV 85 / 3184+078 2 / 2 157-09-17 Sealing set for valve SCV 80 / 3184+078 2 / 2 157-09-17 Sealing set for valve SCV 100 / 3184+078 2 / 2 157-09-17 Sealing set for valve SCV 125 / 3184+080 2 / 2 157-09-18 Sealing set for valve SCV 125 / 3184+081 2 / 2 157-09-19 Sealing set for valve SCV 125 / 3184+081 2 / 2 157-09-20 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-21 Sealing set for valve SCV 250 / 3184+081 2 / 2 157-09-21 Sealing set for valve SV 200 / 306F00210 2 / 2 157-09-23 Sealing set for valve SVV150124 2 / 2 2 2 2 2 2 2 2 2	STOCK PART NUMBER	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR HANNFATURE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.
157-09-16 2 Sealing set for valve SCV 100 / 3184+078 2 / 2 157-09-17 1 Sealing set for valve SCV 100 / 3184+080 2 / 2 157-09-15 1 Sealing set for valve SCV 125 / 3184+080 2 / 2 157-09-15 1 Sealing set for valve SCV 120 / 3184+080 2 / 2 157-09-19 1 Sealing set for valve SCV 200 / 3184+080 2 / 2 157-09-20 1 Sealing set for valve SCV 200 / 3184+080 2 / 2 157-09-21 2 Stopythrottite valve SCV 200 / 3184+080 2 / 2 157-09-21 2 Stopythrottite valve SCV 200 / 3184+081 2 / 2 157-09-23 5 Gasket set for valve SCV 200 / 3184+081 2 / 2 157-09-23 5 Gasket set for valve SCV 200 / 3184+081 2 / 2 157-09-24 6 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-25 1 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-25 1 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-25 1 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-28 1 Stopytheck valve SCV 200 / 3184+081 2 / 2 157-09-29 1 Sealing set for valve SCV 200 / 3184+111 2 / 2 157-09-30 2 Sealing set for valve SCV 200 / 3184+111 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+111 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-09-31 3 Sealing set for valve SCV 200 / 3184+112 2 / 2 157-10-10 3 Repair set for solenoid v. EVA (00 / 000 /					
157-09-18 1 Sealing set for valve SCV 100 / 3184+078 2 / 2 157-09-18 1 Sealing set for valve SCV 125 / 3184+080 2 / 2 157-09-19 1 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-20 1 Sealing set for valve SCV 200 / 3184+081 2 / 2 157-09-21 2 Stop/throttle valve SCV 250 / 3184+081 2 / 2 157-09-21 2 Stop/throttle valve SCV 250 / 3184+081 2 / 2 157-09-22 2 Stop/throttle valve SCV 250 / 3184+081 2 / 2 157-09-22 2 Stop/throttle valve SCV 250 / 3184+081 2 / 2 157-09-24 6 Sealing set for valve SCV 250 / 3184+081 2 / 2 157-09-24 6 Sealing set for valve SCV 250 / 3184+081 2 / 2 157-09-25 1 Sealing set for valve SCV 250 / 3184+081 2 / 2 157-09-25 1 Sealing set for valve SCV 250 / 3184+081 2 / 2 157-09-26 1 Sealing set for valve SCC 25 / 3184+081 2 / 2 157-09-28 1 Stop/check valve SCE 32 / 3184+111 2 / 2 157-09-29 1 Sealing set for valve SCE 32 / 3184+111 2 / 2 157-09-30 2 Sealing set for valve SCE 32 / 3184+111 2 / 2 157-09-31 3 Sealing set for valve SCE 32 / 3184+111 2 / 2 157-09-31 3 Sealing set for valve SCE 50 / 3184+112 2 / 2 157-10-1 4 Solenoid valve, botton part EVM (MO) / 02781130 1 / 4 157-10-2 4 Solenoid valve, botton part EVM (MO) / 03278100 1 / 4 157-10-3 2 Solenoid valve, eccl. coil EVM 20 / 03278000 1 / 4 157-10-5 35 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-7 25 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-10 3 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-10 3 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-10 3 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-10 3 Repair set for solenoid v. EVM (MO) / 03278000 2 / 4 157-10-13 50 Gasket set for solenoid v. EVM (MO) / 03278020 2 / 4 157-10-15 4 Gasket set for solenoid v. EVM (MO) / 032780201 2 / 4					
157-09-18					
157-09-19 1 Sealing set for valve SCV 200 / 3184+081 2 / 2					
157-09-20					The state of the s
157-09-20			Sealing set for valve	SCA 500 \ 3194+081	1 1
157-09-21 2 Stop/throttle valve 57003 7006F0030 2 2 157-09-22 2 Stop/throttle valve SRV15D124 2 2 2 157-09-23 5 Gasket set for valve SRV15D124 2583-038 2 2 2 157-09-24 6 Sealing set for valve SRV15D124 2583-038 2 2 2 2 157-09-25 1 Sealing set for valve SRV25D126 2453-040 2 2 2 2 2 2 2 2 2			Sealing set for valve	SCV 250 / 3184+108	1 / 2
157-09-23 2 Stop/throttle valve SWISD124 2 / 2 157-09-23 5 Gasket set for valve SWISD124 / 2583+038 2 / 2 2 157-09-24 6 Sealing set for valve SWISD124 / 2583+038 2 / 2 2 157-09-25 1 Sealing set for valve SWISD126 / 2453+040 2 / 2 157-09-26 1 Sealing set for valve SWISD127 / 2453+041 2 / 2 2 2 2 2 2 2 2 2					
157-09-23 5 Casket set for valve 6F003 7006F0014 1 4				SRV15D124	2 / 2
157-09-24 6 Sealing set for valve SRV15D124 /2583+038 2 / 2	157-09-2		Gasket set for valve		
157-09-25			Sealing set for valve	SRV15D124 /2583+038	2 / 2
157-09-26			Carling out for males	CDV150136 /1463.040	3 / 3
157-09-28 1 Stop/check valve SCB 50 2 / 2	157-09-	25 1 36 1	Secting Set for walve	284720156 74234040	2 / 2
157-09-28 1 Stop/check valve SCB 50 2 / 2			Ston/shack males	SK4530171 123334441	7/2
157-09-29		2, : 78 1	Stop/check walve	SCH 50	2 / 2
157-09-30 2 Sealing set for valve SCE 32 / 3184+111 2 / 2 157-09-31 3 Sealing set for valve SCE 50 / 3184+112 2 / 2					
ARHONIA CONTROL VALVES 157-10-1 2 Solenoid valve, botton part EVM (NC) /02781130 1 / 4			• • • • • • • • • • • • • • • • • • • •		
ARMONIA CONTROL VALVES 157-10-1	157-09-	30 2	Sealing set for valve	SCE 32 / 3184+111	2 / 2
### AMMONIA CONTROL VALVES 157-10-1	157-09-	31 3	-		
157-10- 2					
157-10- 4	157-10-	1 2	Solenoid valve, bottom part	EVM (NO) /027B1130	1 / 4
157-10- 4	157-10-	2 4	Solenoid valve, bottom part	EVM (MC) /027B1120	1 / 4
157-10-6	157-10-	3 2	Solemoid valve, excl. coil	EVRA 10 /032F3060	1 / 4
157-10-6	157-10-	4 2	Solenoid valve, excl. coil	EVRAT 15 /032F3063	1 / 4
157-10-6				EVH (NC) /032F0201	2 / 4
157-10-7 25 Repair set for solenoid v. EVRA 10 /032F0202 2 / 4 157-10-8 15 Repair set for solenoid v. EVRAT 15 /032F0203 2 / 4 157-10-9 2 Repair set for solenoid v. EVRA 20 /032F0206 2 / 4 157-10-10 3 Repair set for solenoid v. EVRA 25 /032F0208 2 / 4 157-10-11 70 Gasket set for solenoid v. EVR 25 /032F0209 2 / 4 157-10-12 30 Gasket set for solenoid v. EVM (NC) /032F0209 2 / 4 157-10-13 50 Gasket set for solenoid v. EVM (NO) /027F0666 2 / 4 157-10-14 30 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0211 2 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4				EVM (NO) /032F0199	7 / 4
157-10-8 15 Repair set for solenoid v. EVRA 20 /032F0203 2 / 4 157-10-9 2 Repair set for solenoid v. EVRA 20 /032F0206 2 / 4 157-10-10 3 Repair set for solenoid v. EVRA 25 /032F0208 2 / 4 157-10-11 70 Gasket set for solenoid v. EVM (NC) /032F0209 2 / 4 157-10-12 30 Gasket set for solenoid v. EVM (NO) /027F0666 2 / 4 157-10-13 50 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-14 30 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4					
157-10-10					
157-10-10				•	
157-10-12 30 Gasket set for solenoid v. EVN (NO) /027F0666 2 / 4 157-10-13 50 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-14 30 Gasket set for solenoid v. EVRA 15 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 25 /032F0214 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4	157-10-	10 3	Repair set for solenoid v.	EVRA 25 /032F0208	•
157-10-12 30 Gasket set for solenoid v. EVN (NO) /027F0666 2 / 4 157-10-13 50 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-14 30 Gasket set for solenoid v. EVRA 15 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 25 /032F0214 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4			A. C. L. J. C. J. J. J. J. J.		4
157-10-13 50 Gasket set for solenoid v. EVRA 10 /032F0211 2 / 4 157-10-14 30 Gasket set for solenoid v. EVRAT 15 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 25 /032F0214 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4					
157-10-14 30 Gasket set for solenoid v. EVRAT 15 /032F0211 2 / 4 157-10-15 4 Gasket set for solenoid v. EVRA 20 /032F0213 1 / 4 157-10-16 6 Gasket set for solenoid v. EVRA 25 /032F0214 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4					
157-10-15					•
157-10-16 6 Gasket set for solenoid v. EVRA 25 /032F0214 1 / 4 157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4					•
157-10-17 70 Coil sealing set for s. ▼. EVM (NC) /018Z0093 2 / 4		'		***************************************	- , .
157-10-17 70 Coil sealing set for s. v. EVM (NC) /018Z0093 2 / 4	157-10-	-16 6	Gasket set for solenoid ▼.	EVRA 25 /032F0214	1 / 4
157-10-18 30 Coil sealing set for s. ▼. EVM (NO) /01820091 2 / 4					
	157-10-	18 30	Coil sealing set for s. v .	EVH (NO) /01820091	2 / 4

PART	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR HAND*ATERE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.	•••••
157-10-19 157-10-26) 30	Coil sealing set for s. v. Coil sealing set for s. v.	EVRA 10 /01820093 EVRAT 15 /01820093	2 4 2 4	
157-10-2 157-10-2 157-10-2 157-10-2	2 6 3 70 4 30	Coil sealing set for s. v. Coil sealing set for s. v.	EVRA 25 /01820093 EVH (NC) /01826701 EVH (NO) /01826801	2 / 4 2 / 5 2 / 5	
	6 30 7 4 8 6 9 1 0 1	Coil for solenoid v. Main valve Main valve	EVRAT 15 /01826801 EVRA 20 /01826701 EVRA 25 /01826701 GPS 40 GPS 50	2 / 5 2 / 5 2 / 2 2 / 2	
157-10-3 157-10-3 157-10-3 157-10-3	1 1 2 1 3 1 4 1	Main valve Main valve Main valve	PM1-20 /027F1001 PM1-25 /027F1006 PM1-32 /027F1011 PM1-40 /027F1016 PM3-15 /027F1059	1 / 5 1 / 5 1 / 5	
157-10-3 157-10-3	16 1 16A 16B 16C	Repair set for main valve consisting of: Pressure rod complete Piston ring, 2 pcs Piston complete	027F0162 027F0650 027F0395	1 / 5 1 / 5 1 / 5	
157-10-3 157-10-3 157-10-3 157-10-3	37 3 37A 37B	Repair set for main valve consisting of: Pressure rod complete Piston ring, 2 pcs Piston complete	PM-20 027F0260 027F0650 027F0395	1 / 5 1 / 5 1 / 5	
157-10- 157-10- 157-10- 157-10-	38A 38B 38C	Repair set for main valve consisting of: Pressure rod complete Piston ring, 3 pcs Piston complete	PM-25 027F0261 027F0650 027F0395	1 / 5 1 / 5 1 / 5	
157-10- 157-10- 157-10- 157-10-	39 i 39A 39B	Repair set for main valve consisting of: Pressure rod complete Piston ring, 3 pcs Piston complete	PM-32 027F0262 027F0651 027F0396	1 / 5 1 / 5 1 / 5	

	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR HANDFATTRE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.
157-10-4	10 1	Repair set for main valve consisting of:	PM-40	
157-10-4		Pressure rod complete	027F0263	1/5
157-10-4		Piston ring, 3 pcs	027F0652	1 / 5
	IOC	Piston complete	027F0397	1 / 5
		Gasket set for main valve		2 / 2
157-10-4	12 12	Gasket set for main valve	GPS 50/2453+047	2 / 2
157-10-4	13 4	Gasket set for main valve	PH-15 /027F0086	I / 5
157-10-4	14 20	Gasket set for main valve	PM-20 /027F0086	1 / 5
		Gasket set for main valve	PH-25 /027F0086	1 / 5
	16 2	Gasket set for main valve	PM-32 /027F0087	1 / 5
		Gasket set for main valve		1 / 5
157-10-4	18 3	Check walve	RD 10-L	1 / 2
	19 3	Check valve	MRVA 15 /020-2000	1 / 4
157-10-5	50 15		RD 10-L	1 / 2
	51 10	Piston	NRVA 15 /020-2104	1 / 4
157-10-5	51 A 1	Spring set of 10 pcs.	NRVA 15 /020-2136	1 / 4
157-10-5	51A 1 52 3	Spring set of 10 pcs. Casket set of 20 pcs for	BRVA 15 /020-2133	1 / 4
157-10-5	53 1	Safety walve	HERL T19	2 / 2
		Safety valve	HERL T21	1 / 1
	55 2		FA 15 /006-0052	
157-10-	56 60			
	57 1		STR 32	2 / 3
157-10-9		Repair set for strainer	STA 50	2 / 3
157-10-	59 1	Thermostatic pilot valve	CVT /027B1111	1 / 4
		REFRIGERATION CONTROL		
157-11-	1 2	Control box	38E /038E0220	1 / 4
157-11-	2 2	Control box Coil for float control Gasket set	38E /038E0202	1/4
157-11-	3 4	Gasket set	38E /033E0082	1 / 4
157-11-	4 1	Capacity regulator Capacity regulator	EKC 30 /084U2015	1 / 3
157-11-	5 1	Capacity regulator	EKC 30 /08402017	1 / 3
		Capacity programmer		
157-11-	7 1	Capacity programmer	TSL 2/18	1 / 3
157-11-	8 2	Pressure transmitter	EMP2 /084G2101	1 / 3
157-11-	. 9 3	Room thermostats	RT 4 /017-5036	1 / 4
157-11-	10 3	Room thermostats	RT 17 /017-5117	1 / 4

HUMBER	DELIVERED STOCK QTY.	DESCRIPTION		STOCK LOCATION RACK NO./ SHELF NO.
157-11-1 157-11-1 157-11-1 157-11-1	14 2	Temperature phial PT100 Pressostate Pressostate Thermostats	RT 5A /017-5046	1 / 4 1 / 4 1 / 4
157-11-1	17 2	High pressure gauge Low pressure gauge Diff. pressure gauge		1 / 3 1 / 3 1 / 3
		WATER SOPPENING PLANT	•	
157-12- 157-12- 157-12- 157-12-	3 1 4 1 5 1	Diaphragm Gasket Spring Armature	251789-001 203705-002 208272-001 208273-001	1 / 2
157-12- 157-12- 157-12- 157-12- 157-12-	6 1 7 1 8 i 9 2	Diaphragm Piston seat Check valve O-ring O-ring	251784-002 251549-001 201424-001 201237-001	1 / 2 1 / 2 1 / 2 1 / 2
157-12-1 157-12-1	11 1 12 10	Air check Fuse T5A	502119-002 319567-006	1 / 2
		UNDERGROUND WATER RESERVOIR		
157-13- 157-13-			308010-003 319560-001	1 / 2 1 / 2
		INSULATED DOORS		
157-14- 157-14- 157-14- 157-14- 157-14-	2 6 3 10 4 6	m Rubber gasket type A m Rubber gasket type B m Rubber gasket type C Recess block type TE Roller	25-0010/1 25-0020/1 25-0030/1 30-0950/1 30-1500/2	5 / 5 5 / 5 5 / 5 5 / 5 5 / 5

STOCK PART NOMBER	DELIVERED STOCK GTY.	DESCRIPTION	TYPE AND/OR MANUFATURE PART NO.	STOCK LOCATION RACE NO./ SHELF NO.
157-14- 157-14-	6 2 7 2 8 2 9 22 0 50	Bottom guide rear Reating cable start m Heating cable		5 / 5 5 / 5 5 / 5 5 / 5 5 / 5
		SWITCEBOARDS		
157-15-	2 1 3 1 4 1 5 1	Safety cut-out Safety cut-out Ammeter Current transformer	SN 800 160 Å 125 A 800/5 800/5	3 / 2 3 / 2 3 / 2 3 / 2 3 / 2
157-15- 157-15- 157-15- 157-15- 157-15-1	6 1 7 1 8 1 9 1 0 1	Voltage change over switch Contactor Contactor Contactor	B 85 A BBC B 72 A BBC B 30 A BBC	3 / 2 3 / 2 3 / 2 3 / 2 3 / 2
157-15-1 157-15-1 157-15-1 157-15-1 157-15-1	1 1 2 2 3 6 4 1	Contactor Contactor Thermal relay	B 25 A BBC B 16 A BBC B6 30-10-220 ABB T 85 60-100A BBC T 75 36-52A ABB	3 / 2 3 / 2 3 / 3 3 / 2 3 / 2
157-15-1	19 2	Hand-oper. motor protect. Hand-oper. motor protect. Hand-oper. motor protect.	KTA3-25-10 KTA3-25-4	3 / 3 3 / 3 3 / 3 3 / 3 3 / 3
157-15-2 157-15-2 157-15-2 157-15-2 157-15-2	12 2 13 2 14 2	Hand-oper. motor protect. Hand-oper. motor protect. Timer Timer Timer	KTA3-25-0.63 KTA3-25-0.4 SA 205 0-600 S SA 245 0-60 M SA 205 0-18 S	3 / 3 3 / 3 3 / 3 3 / 3 3 / 3
157-15-2 157-15-2 157-15-2 157-15-2 157-15-3	217 2 28 2 29 2	Timer Timer Timer Supervision relay Trafo	SB 205 0-18 S SB 205 0-180 S S 115 SM 115 MI 50	3 / 3 3 / 3 3 / 3 3 / 3 3 / 3

STOCK PART NUMBER	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR MANUFATURE PART NO.	STOCK LOCATION RACK NO./ SHELP NO.
157-15-3 157-15-3 157-15-3 157-15-3	2 2	Timer	KOF512FOMSD4N26-220 ABB 0-24 H SA 205 0-180 S KTA 3-25 PEI-01	3 / 3 3 / 3
157-15-3	5 30	Auxiliary relay	RY 4 incl. socket	3 / 3
157-15-3 157-15-3 157-15-3 157-15-3	6 15	Control lamp Control lamp Control lamp Switch	220 V/6 V red	3 / 3 3 / 3
157-15-4 157-15-4 157-15-4 157-15-4	11 4 12 2 13 2 14 2 15 2	Aut. fuse Aut. fuse Aut. fuse Aut. fuse Aut. fuse	1p 10 A 2p 10 A 4p 10 A 4p 16 A 4p 63 A	3 / 4 3 / 4 3 / 4 3 / 4 3 / 4
157-15-4 157-15-4 157-15-4 157-15-4	16 2 17 1 18 1 19 1	Aut. fuse Ammeter Ammeter Hour counter Switch	4p 20 A 100/5 200/5 220 V ABB 4p 63A	3 / 4 3 / 4 3 / 4 3 / 4 3 / 4
157-15-1 157-15-1 157-15-1 157-15-1	51 12 52 12 53 20 54 3 55 1	Fuse Auxiliary relay Auxiliary relay	125 A NH 0,0 160 A NH 0,0 RY4.5-UL	3 / 4 3 / 3 3 / 4
	55 50 56 2	Bulb, bayonet socket Timer CEE socket box (plate erect.)	SB 125 8-180S	3 / 3 3 / 3 4 / 4
		FIRE ALARM		
157-16-	i i	Smoke detector	Cerberus	3 / 4
		AMMONIA ALARM		
157-17- 157-17-		Zone wait Sensor element	GJD-02R	3 / 4 3 / 4

STOCK PART KUMBER	DELIVERED STOCK QTY.	DESCRIPTION	TYPE AND/OR MANUFATURE PART NO.	STOCK LOCATION RACK NO./ SHELF NO.
	3 1	Detector	EI	3 / 4 3 / 4
157-17- 157-17-	4 1 5 3	Detector Fuse	GJ-B	3 / 4
		LIGHTING AND INSTALLATION MATER		
157-18-	1 7	Sodium bulb	250W	5 / 3
157-18-	2 1	Poly. armature	2 x 58 W	4+5 / 2
157-18-	3 1	Poly. armature w/emerg.b.u.	2 x 58 W	4+5 / 2
157-18-	4 1	POIV AIMALDIP	1 4 30 0	4+5 / 2
157-18-	5 1	Poly. armature w/emerg.b.u.		4+5 / 2
157-18-	6 70		TLD 58W/83	4+5 / 2
157-18-			75 W	5 / 3
157-18-			500 W	5 / 3
157-18-		Signal lamp for frost store		4 / 3
157-18-1	10 1	Push switch cold store	5328000017	4 / 3
	11 2	Indication lamp cold store	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	4 / 3
	12 2		6P 16A	4 / 3
	13 5		4P 16A	4 / 3
157-18-	14 10	Connection box w/lid		4 / 3
157-18-			P16	4 / 4
157-18-	16 10		P11	4 / 4
	17 1	Push switch w/support	NES	4 / 4
	18 1	Ping w/light earth support	2P NES	4 / 4
157-18-	19 i	CEE socket box (wall erect.)	5P 16A	4 / 4
157-18-		CEE plug	5P 16A	4 / 4
157-18-				4 / 4
157-18-		Thermostats for floor heating	19101203	4 / 4
	23 15	Bulb for lock-in alarm	5350004010	4 / 4
157-18-	24 1	Switch	NES	4 / 4
		TEMPERATURE RECORDER		
157-19-	-01 2	Phial	PT 100	
157-19				
157-19				

ANNEX 2

INTERCOOL FOOD TECHNOLOGY LTD.

16. Raadhuspladsen DK-1550 Copenhagen V Denmark Telephone +45 33 12 31 58 Telex 16 226 cool dk Telefax +45 33 12 14 10 Reg no 153 806

Date: 04.05.1992

Contract no: UNIDO no.90/064/GYL

Re: Cold Store, Leninakan, Armenia.


Project no: 11 - 00157.

Please find enclosed list of tools


which will be allot as belonging to the New Cold Store in Leninakan.

Pos.	Type/Size	Description	Quantity
1	800x450x500 mm	Toolbox + padlock	1
2	Esab AB THE 180	Welding machine	1
3	0.9X1.6X6 metres	Roller platform 301	1
4	7 metre	Alu. ladder	1
5	2 metre	Trestle ladder	1
6	1200X90 mm	Bench with vice 4 inch	1
7	Bosch 1322.4	Angel grinder 230mm	1
8		Keyset for do	1
9	Bosch 1348.7	Angel grinder 125mm	1
10		Key set for do	1
11	Bosch 1126.7	Drilling machine	1
12	Bosch 1122.7	-;-	1
13		Key for do	1
14	Bosch 1530.1,2	Nipple machine	1
15	Bosch GSR 5.11TE	Screw driver	1
16	6-32 mm	Combination wrench set	1 set
17	6 inch	Adjustable spanner	1
18	10 -:-	-:-	1
19	15 -:-	-:-	1

29	Hultafors 400mm	Alu spirit level	1
30	-:- 600mm	-:-	1
3 <u>1</u>	-:- 200mm	-:-	1
32	! ! - 13mm	Box of drills HSS	l set
33	1.5 -10 mm	Allen Key set	l set
34	5/64 - 1/4 inch	-:-	l set
35	240 mm	Flat chisel	1
36	300 mm	Hack saw with blade	1
37	5 metre	Steel tape measure	1
38		Centre punch	1
39		Oil can	1
40		Stanley knife with blade	1
41		Blind rived tong	1
42		-:- with gear	1
43		Jointing gun	1
44		Protection glasses	2 pair
45	Closed type	Welding glasses	1
46	Din 5	Spare glasses for do	12
47	125 mm	Grinding disc	4
48	300mm	Carpenters square	1
		l	



MONDAY	06.05.91	COURSE II: Electrical Installations - General technology - Reading of project - Switchboard - Installation materials - Safety aspects	STRØM-HANSEN Mr. Klaus Hansen INTERCOOL Mr. H.E.Andersen
TUESDAY	07.05.91	COURSE II (continued)	STRØM-HANSEN
WEDNESDAY	08.05.91	Visit to cold store Sæby Fiskeriindustri A/S	DC SYSTEM Mr. E. Andersen
		Visit to slaughterhouse with cold store facilities WENBO Sæby a.m.b.a.	INTERCOOL Mr. Erik Ramsing WENBO Mr. F. Rasmussen
THURSDAY	09.05.91	Departure for Copenhagen Excursion	INTERCOOL Mr. Erik Ramsing
FRIDAY	10.05.91	COURSE III: Plant operations	INTERCOOL Mr. Erik Ramsing
SATURDAY	11.05.91	Free/shopping Visit to Tivoli	INTERCOOL Mr. Erik Ramsing




Ara Petrosian
Deputy Trade Minister
MINISTRY OF TRADE OF REPUBLIC ARMENIA

LENINAKAN - ARMENIA COLD STORE PRINCIPLE CROSS SECTION UNITED NATIONS INDUSTRIAL DEVELOPMENT ORGANIZATION MINISTRY OF TRADE OF THE ARMENIAN SSR INTERCOOL FOOD TECHNOLOGY LTD. 91.02.15 AHA 16. Rådhuspladsen DK-1550 Copenhagen V Denmark Teleph. +45 33 12 31 58 B 90.10.24 WMO SCALE: 1:100 DRAWN: ERA/AHA DWG.NO.: 90.07.16 11-00157-061C DATE: 90.06.19 REVISED

2

210 mm. 190 mm.

SECTION 5



UNIDO COLD STORE LENINAKAN 1991.04.10 ERA/smo

TRAINING PROGRAM April 26, 1991 to May 16, 1991

for

Armenian Technicians

from the

Ministry of Trade of the Armenian SSR

Participants:

SHALDZHIAN, Edmond Karapetovich KHOETSIAN, Juriy Aleksandrovich ACOPIAN, Andranic Grachovich KUSHCIAN, Sedrac Rubenovich KAZARIAN, Misha Aleksanovich ZARGARIAN, Hrachick Pogosovich EGIAZARIAN, Emma Vaganovna

Chief Engineer
Chief Engineer
Chief Engineer
Compr. Dept. Chief
Plant Operator
Plant Operator
Foreign Clerk
(Interpreter)

हि दि दि

PROGRAM

FRIDAY	26.04.91	Arrival Introduction Meeting	INTERCOOL Mr. Poul Poulsen
SATURDAY	27.04.91	Free/Shopping Sightseeing in Copenhagen	Mr. Erik Ramsing INTERCOOL Mr. Poul Poulsen
SUNDAY	28.04.91	Free Departure for Aarhus	INTERCOOL Mr. Erik Ramsing
MONDAY	29.04.91	COURSE I Refrigeration Technology: - General technology - Visit to compressor manufacturing plant - Reading of project - Piston compressors - Main plant components - Maintenance exercises - Safety aspects	SABROE Mr. J.H. Thomsen Mr. C. E. Jeding Mr. Frank Rydeng INTERCOOL Mr. Tommy Buk Mr. Erik Ramsing
TUESDAY	30.04.91	COURSE I (continued)	SABROE
WEDNESDAY	01.05.91	COURSE I (continued) - Visit to refrigeration plant, Vejle Frysehus A/S	SABROE
THURSDAY	02.05.91	<pre>COURSE I (continued) - Visit to air-cooler manufacturing plant</pre>	SABROE
FRIDAY	03.05.91	Departure for Aars - Visit to Sandwich panel manufacturing plant - Departure for Aalborg - Visit to cold store, Kjærgaard A/S	DC SYSTEM Mr. E. Andersen INTERCOOL Mr. Erik Ramsing
SATURDAY	04.05.91	Free/Shopping Excursion	INTERCOOL Mr. Erik Ramsing
SUNDAY	05.05.91	Excursion	INTERCOOL Mr. Erik Ramsing

