



TOGETHER
for a sustainable future

OCCASION

This publication has been made available to the public on the occasion of the 50th anniversary of the United Nations Industrial Development Organisation.



TOGETHER
for a sustainable future

DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as “developed”, “industrialized” and “developing” are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

CONTACT

Please contact publications@unido.org for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at www.unido.org


22095

22 p.
tables

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

COMMISSIONING REPORT

RETROFITTING OF THE REFRIGERATOR CABINET AND DOOR FOAMING PLANTS FOR THE REPLACEMENT OF CFC WITH CYCLOPENTANE AS BLOWING AGENT

D			1			
C						
B						
A	04/12/98	FIRST ISSUE	M. BARALE			
Rev.	Date	Description	Prepared	Controll.		Approv.

Cannon polyuretane technology	DOC N. .	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

1. INTRODUCTION

After the installation phase, completed in October , and after the TUV inspections, carried out in July and October the Contractor has performed the Commissioning and Training on the job phases of the modified plant in accordance with the contract n. 97/098 .

On December 3rd the above mentioned phases have been completed .

Here below it is briefly summarised the work performed under the Contract up to the Commissioning phase.

The Contractor's actions basically concerned the following zone of the modified plant:

- **Cyclopentane storage tank area**
- **Wet area**
- **Process fluid connection piping between wet and dry area**
- **Cabinets /doors foaming area**

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

2. CYCLOPENTANE STORAGE TANK AREA

- Installation of the C5 storage tank, assembly of the accessory parts and connection of the electrical / pneumatic parts
- Assembly of the C5 piping between C5 storage tank and the the wet area
- Pneumatic and Electric circuit check
- Grounding check
- Flushing of the tank and the piping with nitrogen
- Pressure test of the C5 piping
- Check of the operating sequences (blank test on work/filling/depressurization cycles)
- Tank pressurization

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

3 WET AREA

- Installation of the cyclopentane/polyol premix and dosing unit.
- Installation of the fan over the box of the premix / dosing unit.
- Installation of the gas sensors.
- Installation of the isocyanate dosing unit
- Assembly of the accessory parts and connection of the electrical and pneumatic part.
- Connection of the machines with the mixing heads (see point n.4).
- Pneumatic and electric circuit check.
- Hydraulic circuit check
- Grounding check.
- Settings of start-up parameters (temperature, pressure etc.)
- Operating test : blank test on machine and safeties
- Filling the tanks
- Service simulation test (dry cycle)
- Pumps adjusting and checking
- Turning on the machine

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

4. PROCESS FLUID CONNECTION PIPING BETWEEN WET AND DRY AREA

- Installation of the poliol/isocyanate/oil /nitrogen piping
- Flushing of the piping with nitrogen
- Pressure test of the piping
- Operating test

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098


5. CABINET/DOOR FOAMING AREA

- Installation of the foaming heads, assembly of the accessory parts and connection of the electrical / pneumatic parts
- Installation of the fans
- Installation of the gas sensor
- Pneumatic, electric and hydraulic circuit check
- Grounding check
- Ventilation circuit check
- Gas detection circuit check
- Setting of start-up parameters
- Operating test: blank test on heads, foaming fixtures and safeties

Cannon polyuretane technology	DOC N.	CR98/104
	Object	Phasing out of CFC's at NRC/JORDAN
	Contract	UNIDO N. 97/098

6. RESULTS

All the commissioning have been successful and have met the requirements of the Contract and of the Counterpart.



national

الشركة الوطنية للتبريد

refrigeration

company



Paid up Capital 500,000 Jo. Dinars
Bankers : Union Bank for Savings and Investment

Phone (962/6) 794634 / 790805 -Fax. 791845
Tlx. 21581 NRC-Jo Jordan - Amman - P.O. Box 2813

Our Ref. : اشارتنا

Date : التاريخ

Subject : الموضوع

REPORT

FIRST PARTY: CANNON BONO
SECOND PARTY: NATIONAL REFRIGERATION

On Thursday Dec 3, 1998 Cannon technicians finished the commissioning of A100 foaming machine. Commissioning included loading raw polyol and iso material in the machine.

Due to the delay of supply of generator, startup and trial foam injection cannot occur before commissioning of standby generator. Startup at the A100 foaming machine will be as soon as possible and not later than Feb 1999.

Both parties agree at the above and that

1. Mechanical warranty of the machine as referred to in paragraph 3.11 of contract 97/098 (project MPJOR\94\419) shall be effective starting the date of machine startup, and not the commissioning date.
2. Also the Correction of defective work as referred to in paragraph 3.12 of contract 97/098 shall be effective starting the startup date in Feb 1999.
3. Instead of Communication \ Calibration unit, Bono will supply portable gas detector before start up
4. Before start up, Bono will supply a suitable 1" capacity pneumatic pump for raw polyol. The original raw polyol pump was not suitable for high viscosity raw polyol, but will be used instead for loading C5 tank. Original C5 loading gun pump will shipped back to Bono
5. Bono has only supplied part of spare parts. Remaining spare parts list have to be agreed upon.

Agreed upon in Amman Dec 3, 1998

Cannon Bono

National Refrigeration Co

Puls Alano
Yun Lu

[Signature]

TÜV Anlagen- und Umwelttechnik GmbH · Benzstraße 17 · D-89079 Ulm
Unternehmensgruppe TÜV Süddeutschland

UNIDO
Dr. Malayeri
P.O.BOX 300

A-1400 Wien

Niederlassung Ulm

Benzstraße 17
89079 Ulm

Telefon (07 31) 49 15-2 28
Telefax (07 31) 49 15-2 60

Seite 1 von 2

Ihre Zeichen/Nachricht vom

Unsere Zeichen

Tel.-Durchwahl

Fax-Durchwahl

Datum

AW-ULMka

(0731) 49 15-2 30

(0731) 49 15-2 60

1998-07-21

Richardt

E-Mail: Karl-Josef.Richardt@AW.TUEVSUED.DE

K:\AW\RICHARDT\98_DATEN\UNIDO\JORDAN\BR-UNIDO_MALAYERI.DOC

Jordan Projects NRC and MEC

Dear Mr. Malayeri,

attached I send to your information the Final Commission-lists

- NRC-JO/03/98 Revision 2 and
- MEC-JO/03/98 Revision 2

from our inspections made for Cannon Afros/Bono Sistemi.

The X for the responsibilities are mostly agreed during our inspections with both parties. Some pending points could not be agreed with both parties because the reports were not finish during the inspection. So take this only as a help or suggest but it is not our business to fix this finally.

Cannon Afros / Bono Sistemi has done a good job, that stands for the plant and for the documentation and therefore in our opinion an additional inspection to test the last pending points is not necessary.

To close these matters finally the last pending points in the Commission lists must be realised as soon as possible and confirmed by Bone Sistemi in agreement with the companies.

After we got that confirmation we will issue one certificate for each factory.

Thank you very much for your cooperation.

With kind regards

K-J Richardt

**Final Commission-List
on Technical Plant Inspections and Evaluations**

National Refrigeration Company

Niederlassung Ulm

Benzstraße 17
89079 Ulm

Telefon (07 31) 49 15-2 28
Telefax (07 31) 49 15-2 60

Ulm, 1998-11-16

AW-UL/RI

UL-AW/BT-E / RI-BE

File No. NRC-JO/03/98

K:\AWRICHARDT\98_DATEN\BONOJORD

ANMECNRC_FINALCOM3.DOC

Seite 1 von 18

Plant Location: National Refrigeration Co.
Amman 11181-
JORDAN

Responsible / Experts: Richardt, Karl-Josef TÜV-AW
Berger, Hans-Joachim TÜV-BT-E
Companygroup TÜV Süddeutschland

Project UNIDO Contract No. 97 / 098 with BONO SISTEMI
Order No.: 98 024 3220-1 and 98 025 3126-1

Dates: July 1998
- Preinspection
Oktober 1998
- Final Plant inspections and evaluations on location
August 1998
- Preparation of commission list
- Meeting on Bono Sistemi
October 1998
- Preparation of final commission list

Participants on location: - Mrs. Barale - Bono Sistemi
- Mr. Pulici - Cannon Afros
- Mr. Guerra - Cannon Afros
- Mr. Hosam Hafez - NRC
- Mr. Hasan Hafez - NRC

	Responsible		Remark (Oktober 1998)
	Bon	NRC	
0 Preliminary Remarks			
Following commission list is the result of the Preinspection of July 1998 and has been updated after the final inspection of October 1998			
The remarks after the final inspection are in the right column.			
1.1 Unloading station / pentane storage tank			
1.1 Unloading station			
1.1.1 Basin			
The place where the drums will be unloaded must be constructed as follows:			
a) The place must be designed as a basin with a capacity of min 0.2 m ³ .	-	X	Has been done The metal grill must be grounded
b) The floor must be tight against pentane (concrete), cracks must be less than 0,1 mm wide.		X	The area around the basin must be completed (area on the same-high)
c) Drain trays for rain water are not existing inside the basin.		X	
1.1.2 Filling Pump			
a) The existing pump needs a suitable connection to the drum	-	-	NEC got a drawing from Bono must be done
b) The pump must be included in the switch-off-system of max. and supermax level	-	-	has been done
c) The clamp for earthing the drums is still missing. The existing clamp is only suitable with the particular drum	-	-	has been done
d) The flexible filling pipe and gas return line are still missing	-	x	the existing lines are not suitable New lines are needed and must be accepted by TÜV
e) The connection from the filling pipe and the gas return line must be different.	-	-	has been done

1.2 Pentane storage tanks

1.2.1 Basin

a) The cables of the earthing system must be fixed finally.

1.2.2. Tank

a) The tank must be fixed on the floor

b) The correct tank plate is still missing

1.2.3 Pipe

a) - the valve (automatic fire safe valve) in the pipe before the building is a return spring valve. It must be fail safe.

- The valve should be protected against high temperature of sunshine

- For a final evaluation concerning leakage proof the specification is necessary

- The pressure test and test of tightness must be confirmed

b) The c-5 line must be protected against rust

c) The discharge line in the c-5 line to empty the pipe, must be installed over the basin.

d) Relief pipe of safety relieve valve

e) Some screws are to short. The screw must fill the whole tread of an flange or a nut.

Responsible		
Bon	NRC	Remark (Oktober 1998)
-	X	Has been done mast be cleaned
-	-	Must be done (presently only one screw is used)
-	X	was shipped by Bono Must be fixed by NRC
-	-	Has been done
-	-	Has been done
-	-	Has been done
X	-	is needed
-	X	must be done
-	X	must be done
-	X	must go over the roof (presently the end is in front of a window)
X	-	must be changed

	Responsible		Remark (Oktober 1998)
	Bon	NRC	
1.2.4 Roof			
a) The roof for the c-5 tank and for the control panel must be in that way that the tank and the panel are protected against the direct sunshine.	-	-	Has been done
1.2.5 Fireprotection			
a) 5 m around the tank no flammable material must be stored		X	must be done always
1.2.5 Labels:			
All electrical and mechanical devices must be marked according to the drawing.	-	-	Has been done
1.2.6 Control panel			
a) The current supply for the control panel should come from the alarm panel, otherwise a overvoltage protection for this panel is necessary.	-	-	An overvoltage protection has been installed
b) The electrical devices must be identified in accordance with the plans.	-	-	Has been done
c) The hand-/ automatic-switches of the pneumatic valves must be secured against unauthorised handling. The switch must be covered additional and a following label is necessary: „Attention, safety equipment. Changes are only allowed by authorised persons.	-	-	an special cover has been installed
d) lamp test	X		A system to check the signal lamps will be installed
1.2.7 Emergency switch			
The emergency switch must be installed inside the C-5 area.	X		An electrical system using an EEx-i-barriere must be installed Functions will be the same as for all emergency switches (1 st level) Signal will go to safety panel and from there to remote panel

1.3 Fire fighting / detection system

The tank is protected by a sprinkler in case of a fire from outside.

1.4. Organisation

- a) The operator instruction of the unloading process is missing
- b) The warning signs(Ex-area, no smoking, inflammable liquid, c-5-safety datasheet)
- c) The operator instructions of the handling for the empty drums is missing

1.5 Grounding system

- a) The cables of the earthing system must be fixed finally.
- b) The c-5 pipe must be earthed each 20 m
- c) It is not allowed to lay the equalisation rope in an plastic pipe inside the earth.
- d) The connections must be suitable.

Responsible		
Bon	NRC	Remark (Oktober 1998)
-	-	The system is installed and the function has been tested. The water comes from a tank on the roof. The static pressure ist high enough to supply the sprin- kler in case the pump will not run.
-	X	The pressure different switch starts pump and must give an alarm
	x	must be done
	x	must be installed
	x	must be done
-	-	has been done
-	-	has been done
-	-	The plastic pipes has been re- moved The resistance is correct.
-	-	Has been done

2 Wet-part for door and cabinet

2.1 Equipment

a) High pressure pump

Following proof according to high pressure is necessary:

How much is the max. pressure of the pump?

The pump hasn't inside a overflow valve to limit the pressure?

Remark: The pressure gauge after the high pressure pump is adjustable till 400 bar. The system is designed for max 300 bar.

b) Control panel

The wires and clamps of the EEx-i electric circuits are not installed separately from the other wires.

The wire will be installed in a separate channel or protection pipe which are marked

c) Thermostat

The thermostat of the tank-heater must get a safety label with hte set point.

d) Penta twin

The valve in the outgoing pipe of the daytank must be fail safe.(presently it is used for both direction by air)

2.2 Enclosure

a) Electrostatic

The transparent plasticmaterial can get a too high electrostatic charge (plain window: 350KV/m; ripped window: >3000 KV/m)

Suggest: On the inner side of the windows should be mounted a grounded metal screen.

b) Remark

Hight of enclosure

The uper parts of the devices are bad accessible to maintenance and regularly checks.

Responsible		
Bon	NRC	Remark (Oktober 1998)
-	-	The pressure gauge is only adjustable till 300 bar (inside a stoppage has been installed)
X	-	A label with the setpoint will be fixed during the start up.
-	X	The operator will get instructions about the system
X	-	must be done
X	-	The setpoint will be marked
-	-	has been done
-	-	has been done
-	-	is acceptable but must be changed for further projects

	Responsible		Remark (Oktober 1998)
	Bon	NRC	
<p>2.3 Pentan emergency push button In the wet part area should be installed a pentan emergency push button.</p>	-	-	Has been done
<p>2.4 On the junction box outside the enclosure the number according the drawing is missing.</p>	x		must be done
<p>2.5 The thermostat of the tank-heater must get a safety label.</p>	X		setpoint will be marked
3. Dry Part			
3.1 General			
<p>a) Electrical resistance of the floor</p>	-	-	The results of the measurements for the resistance are < 10 ⁹ Ohm
<p>b) Enclosure The transparent plasticmaterial must be measured</p>	-	-	has been done
<p>c) Junction boxes On the junction boxes the numbers according the drawing are missing.</p>	X		must be done
<p>3.2, Heating system It is not clear which jigs and moulds will be used in future.</p>		X	<p>The existing jigs use an electrical heating system which is not suitable for using pentane. This was discussed with the responsible managers from NRC. There are three possibilities:</p> <p>1. Using hot water For some of the existing jigs it would be a very good system.</p> <p>2. NRC need the heating system only in the very cold month and it should be tested wether it is enough when the heater works before the production starts. The jigs and moulds will get an thermoregulator and safety thermostat. During the production the heaters are off via a safe system.</p>
		a)	

4. Safety panel

a) The supply of the electrical power is not sufficient.

b) Type plate
 The typplate of the panelmaker is missing

c) Overvoltage
 No overvoltage protection has been provided.

d) Batterie
 The capacity of the batterie is dimentioned approximately for 10 min.
 This is only possible when the normal power supply for the safety panel is interrupt und in this case the backup generator starts automatically.
 The type plate of the battery is missing.
 (Capacity, data of first charging, type)

e) The electricel drawing must be brought up to date.

f) Transformer T 40 and 24-DC
 The minus-wire of the secondary circuit is not grounded.

Responsible		Remark (Oktober 1998)
Bon	NRC	
	X	Presently NRC used only electrical power from an intern power generator in the factory. If the production don't run the generators off. In that time the safety system is also off. (e.g. during each break) This system is not acceptable. The factory needs an second power supply (by an stand by generator which switched on automatically or a connection to the town power supply and the generator will be changed to a back up generator.
	X	
X		is available but must be fasten
		has been done
X		The designed system is correct, but a backup generator was not available.
		is available
X		must be done, latest direct after the start up
		has been done

	Responsible		Remark (Oktober 1998)
	Bon	NRC	
g) Gasmonitoring system The center of the gasalarm system has not been labeled concerning the sensor position.	X		must be done
h) Pilz safety relais On the clamp with the ground sign has no ground wire connected. (Final evaluation after documentation is available)	-	-	DC has been used according to the documentation the installation is correct.
i) Timer relais The setpoints of the relais of alarmlevel increasing must be documented and marked.	X	-	All time relais must be marked during the start up.
j) Alarm defination The color and the sound of the different alarm-levels have to be defined and marked on a board near the safety panel.	-	-	Has been done
k) For some connections clamps the numers according the drawing are missing.	-	-	has been done
l) For the acoustic alarm signal (sirene, horn) should have a possibility for reset.)	-	-	has been done

5. Ventilation

a) Flow sensor

The different pressure for all flowswitches must be measured. According to the result the right spring must be installed and the system has to be adjusted. The result must be documented. All flow switches must be marked according the electrical diagram.

b) Earthing

The ducts must get a ground connections to the metal construction of the building near the roof (lighting protection).

c) Compensators

The compensators between the ducts must be bridged with wires.

d) The flow switches must get a number according the drawing.

Responsible		
Bon	NRC	Remark (Oktober 1998)
-	-	has been done The pipes between duct and flow-switch are very long, the system, must be adjusted again during the start up phase.
-	-	Has been done
-	X	must be done
-	-	must be done

6. Inertisation

- a) Remark: The Nitrogen system must be investigated.
- b) After the system is finished the O₂-concentration should be measured inside the cabinets.
- c) The position control sensor has not been installed.
- d) The system must be calibrated regularly. For that reason suitable plastic bags must be available.
- e) The amount of N₂ can be changed via the PLC

		Responsible		Remark (Oktober 1998)
Bon	NRC	Bon	NRC	
		-	-	The generator was in function. The min working pressure was 6 bar.
		X	-	The O ₂ concentration was during the test 5.1 %. The system can be optimised if the N ₂ amount must be reduced.
			X	Not installed
		X	X	This must be done regularly.
		X		Only a special educated maintenance worker is it allowed to charge the system. A special password will be used.

CANNON

GROUP

polyurethane technology

AFROS S.p.a.
Via Galileo Ferraris 65
21042 CARONNO P. (VA) - ITALY
Tel. 02/96531 Fax 02/9656897

energy & ecology

BONO SISTEMI S.p.a.
Via Resistenza 12
20068 PESCHIERA B. (MI) - ITALY
Tel. 02/55302848 Fax 02/5471955

Peschiera Borromeo, 14.12.1998

TUV SUDDEUTSCHLAND
NIEDERLASSUNG ULM
BENZSTRASSE 17
D-89079 ULM
GERMANY
To MR RICHARDT

Subj.: -UNIDO CONTRACT N. 97/098 (NRC JORDAN)

Dear Sir,

With reference to the Final Commission list on Technical Plant Inspection and Evaluations at National Refrigeration Company with the present letter we inform you that :

The remarks written in the list has been fulfilled.

The point still opens are the following:

1.1.2.c)

1.2.3.d)

1.4. b)

1.4. c)

3.3

4 d) Back up generator has been installed but not tested by NRC yet

7.7

NOTE: THE START-UP OF THE PLANT WILL BE DONE AFTER THE FULFILLMENT OF POINTS 3.3 AND 4D) BY NRC

Best regards.

BONO SISTEMI

M. BARALE

