



**TOGETHER**  
*for a sustainable future*

## OCCASION

This publication has been made available to the public on the occasion of the 50<sup>th</sup> anniversary of the United Nations Industrial Development Organisation.



**TOGETHER**  
*for a sustainable future*

## DISCLAIMER

This document has been produced without formal United Nations editing. The designations employed and the presentation of the material in this document do not imply the expression of any opinion whatsoever on the part of the Secretariat of the United Nations Industrial Development Organization (UNIDO) concerning the legal status of any country, territory, city or area or of its authorities, or concerning the delimitation of its frontiers or boundaries, or its economic system or degree of development. Designations such as “developed”, “industrialized” and “developing” are intended for statistical convenience and do not necessarily express a judgment about the stage reached by a particular country or area in the development process. Mention of firm names or commercial products does not constitute an endorsement by UNIDO.

## FAIR USE POLICY

Any part of this publication may be quoted and referenced for educational and research purposes without additional permission from UNIDO. However, those who make use of quoting and referencing this publication are requested to follow the Fair Use Policy of giving due credit to UNIDO.

## CONTACT

Please contact [publications@unido.org](mailto:publications@unido.org) for further information concerning UNIDO publications.

For more information about UNIDO, please visit us at [www.unido.org](http://www.unido.org)



22449

7 p.  
table

INDUSTRIAL AUTOMATIONS - ENGINEERING

Rue Amin Takieddine - Mazraa - Immeuble Malas 4<sup>ème</sup> etage  
Tel: +961-3-266270 - Fax: +961-1-800232  
Beyrouth - Liban

March, 24. 2000

United Nations Industrial  
Development Organization (Unido)  
Att: Mr. V. Koloskov, Contracts Officer  
General services branch  
Administrative and financial control  
Field operation and administration division  
po.box 300  
A-1400 Vienna  
Austria

Reference: Yours: 2000/23  
Ours' D\_1646 dated 4/12/99


Subject: project no.mp/syr/94/412, "phasing-out cfc at Al Hafez"  
Final Progress Report

This is to confirm that on Tuesday 23<sup>rd</sup> of March 2000, our team have completed the works under the contract no. 2000/23. We have checked all installed equipments and systems together with Al Hafez engineers and got their confirmation that all these new equipments and systems are working in good condition and no interruption is caused to the available syetsms that were installed under UNIDO project mp/syr/94/412 for phasing-out cfc at Al Hafez two factories.

To specify the completed works, please find attached list of completed works and test run, full load that were carried-on:

Hoping this will meet your needs for this project.

With our best regards

  
Eng. H. KOUZI

List of Completed Works
-------------------------

Page: 1/7

FINALIZED WORKS	Completion Date
Inspection on site at Al-Hafez factory in Syria. Visit of three (3) engineers for a period of two (2) days, inspection and checking the following: <ul style="list-style-type: none"> <li>- Existing safety systems</li> <li>- Electrical networks</li> <li>- Water networks</li> <li>- Ventilation channels</li> <li>- Air flow systems</li> <li>- Leak detector and related systems</li> <li>- Fire protection systems</li> <li>- Other related systems.</li> </ul>	Feb. 7. 2000
Inspection on site at Safa factory in Syria. Visit of two (2) engineers for a period of two (2) days, inspection and checking the following: <ul style="list-style-type: none"> <li>- Existing safety systems</li> <li>- Electrical networks</li> <li>- Water networks</li> <li>- Ventilation channels</li> <li>- Air flow systems</li> <li>- Leak detector and related systems</li> <li>- Fire protection systems</li> <li>- Other related systems.</li> </ul>	Feb. 10. 2000
Study and evaluation of technical documentation that was received from Al-Hafez co. on Feb.8.2000 related to Al-Hafez factory for: <ul style="list-style-type: none"> <li>Existing safety systems</li> <li>Water supply systems,</li> <li>Pressurized air networks,</li> <li>Ventilation/ air channels systems,</li> <li>Electrical networks,</li> <li>Fire protection systems and specifications,</li> </ul>	Feb. 14. 2000

List of Completed Works
-------------------------

Page: 2/7

FINALIZED WORKS	Completion Date
Standby generators networks & specifications, Piping systems Factories plan and diagrams	
Study and evaluation of technical documentation that was received from Al-Hafez co. on Feb.10.2000 related to Safa factory for: water supply systems, pressurized air networks, ventilation/ air channels systems, electrical networks, fire protection systems and specifications, standby generators networks & specifications, piping systems factories plan and diagrams	Feb. 17. 2000
Review of TUV safety inspection report and commission lists that were prepared for Al-Hafez factory in addition to various correspondences between Al-Hafez co. and TUV. These documents were received from Al-Hafez co. on Feb.8.2000	Feb. 14. 2000
Review of TUV safety inspection report and commission lists that were prepared for Safa factory in addition to various correspondences between Al-Hafez co. and TUV. These documents were received from Al-Hafez co. on Feb.12.2000	Feb. 14. 2000
Visit to Al-Hafez factory to review some sections at foaming areas.	Feb. 17. 2000

List of Completed Works

Page: 3/7

FINALIZED WORKS	Completion Date
Finalizing of report/list including the modification and works that should be accomplished at production sections to fulfill international, TUV and Syrian safety standards for Al-Hafez factory.	Feb. 21. 2000
Completion of report/lists including the modification and works that should be accomplished at production sections to fulfill international, TUV and Syrian safety standards for Safa factory.	Feb. 21. 2000
Preparation of engineering report for projected modifications of electrical and mechanical engineering design at Al-Hafez factory.	Feb. 21. 2000
Preparation of engineering report for projected modifications of electrical and mechanical engineering design at Safa factory.	Feb. 21. 2000
Preparation of a list of necessary missing safety equipment/instruments and expandable materials at Al-Hafez factory.	Feb. 22. 2000
Preparation of a list of necessary missing safety equipment/instruments and expandable materials at Safa factory.	Feb. 21. 2000
Visit to Al-Hafez factory to coordinate with their engineers to prepare their production lines to proceed with our works without suspending their production.	Feb. 23. 2000

List of Completed Works

Page: 4/5

FINALIZED WORKS	Completion Date
Supervision and participation in practical modification of existing electrical and mechanical equipment, instrumentation, supplying supporting and safety systems and instrumentation according to the report and list of modification that we was prepared for Al-Hafez factory.	Feb. 26. 2000
Visit to Safa factory to coordinate with their engineers to prepare their production lines to proceed with our works without suspending their production.	Feb. 23. 2000
Supervision and participation in practical modification of existing electrical and mechanical equipment, instrumentation, supplying supporting and safety systems ad instrumentation according to the report and list of modification that we was prepared for Safa factory.	Feb. 26. 2000
Installation of complete auto-start UPS (50 KVA) and connection to the existing safety systems, ventilation/air flow systems, leak detectors, fire protection units and any new systems that were necessary to complete available safety systems at Al-Hafez factory.	Mar. 2. 2000
Installation of complete auto-start UPS (50 KVA) and connection to the existing safety systems, ventilation/air flow systems, leak detectors, fire protection units and any new systems that were necessary to complete available safety systems at Safa factory.	Mar. 6. 2000

List of Completed Works
-------------------------

Page: 5/7

FINALIZED WORKS	Completion Date
Installation of emergency-push-buttons, monitored alarm signals, acoustic alarm signal, protection devices, metering units, horns, flashers, switches, contactors, timers , special relays and other electrical items at Al-Hafez factory.	Mar. 13. 2000
Installation of emergency-push-buttons, monitored alarm signals, acoustic alarm signal, protection devices, metering units, horns, flashers, switches, contactors, timers , special relays and other electrical items at Safa factory.	Mar. 16. 2000
Replacement of existing standard cables at safety circuits with special marked ones colored and labeled according to international and TUV standards at Al-Hafez factory.	Mar. 13. 2000
Replacement of existing standard cables at safety circuits with special marked ones colored and labeled according to international and TUV standards at Safa factory.	Mar. 16. 2000
Erection of ground-clamps for earthling of all electrical items that are connected to the existing safety systems at Al-Hafez factory.	Mar. 13. 2000
Erection of ground-clamps for earthling of all electrical items that are connected to the existing safety systems at Safa factory.	Mar. 16. 2000

List of Completed Works
-------------------------

Page: 6/7

FINALIZED WORKS	Completion Date
Expansion of safety network systems and connecting them to the control and guards rooms and erection of special alarm signals at Al-Hafez factory.	Mar. 20. 2000
Expansion of safety network systems and connecting them to the control and guards rooms and erection of alarm signals at Safa factory.	Mar. 22. 2000
Providing of missing electrical/technical diagrams inside each of control panels that are related to safety and electrical systems at Al-Hafez factory.	Mar. 20. 2000
Providing of missing electrical/technical diagrams inside each of control panels that are related to safety and electrical systems at Safa factory.	Mar. 21. 2000
Test run for auto-run back-up UPS system at Safa factory.	Mar. 21. 2000
Test run for with full load for all installed electrical cables and equipments at Safa factory.	Mar. 21. 2000
Test run for all alarm systems (new and already available) at Safa factory.	Mar. 21. 2000
Test run for auto-run back-up UPS system at Al-Hafez factory.	Mar. 22. 2000




List of Completed Works

Page: 7/7

FINALIZED WORKS	Completion Date
Test run for with full load for all installed electrical cables and equipments at Al-Hafez factory.	Mar. 22. 2000
Test run for all alarm systems (new and already available) at Al-Hafez factory.	Mar. 22. 2000
Assistance to Al-Hafez co. to obtain necessary certificates and permissions from the Syrian industrial safety institutes to use c-pentane at Al-Hafez and Safa factories.	Mar. 21. 2000
Training of Al-Hafez personnel to operate and maintain the above mentioned new units.	Mar. 23. 2000
Training of Safa personnel to operate and maintain the above mentioned new units.	Mar. 23. 2000

With our best regards

  
 Eng. H. KOUZI

